**Grantee: Indiana - IHCDA** 

**Grant:** B-08-DN-18-0001

January 1, 2019 thru March 31, 2019 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DN-18-0001

Grantee Name: Contract End Date: Review by HUD:

Indiana - IHCDA Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$83,757,048.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$83,757,048.00 \$8,381,463.12

**Total Budget:** \$92,138,511.12

**Disasters:** 

**Declaration Number** 

**NSP** 

#### **Narratives**

#### **Areas of Greatest Need:**

Since 1999, the foreclosure rate in Indiana has exceeded the national rate. From 2000-2007 Indiana's foreclosure rate ranked first or second in the country. Consequently, foreclosures are a persistent problem in Indiana unlike the recent phenomenon in coastal markets where the housing bubble burst in response to declining home values.

#### Distribution and and Uses of Funds:

In determining the areas of greatest need, the Indiana Housing and Community Development Authority (IHCDA) has identified two primary markets: 1) Revitalization Markets; and 2) Stabilization Markets. Both require unique approaches to mitigating or reversing the negative impacts of foreclosures and abandoned housing.

#### **Definitions and Descriptions:**

Blighted Structure Indiana Code does not define "blight" or "blighted structure" per se but properties or structures that, for the purposes of NSP, would fit this definition are described in IC 13-11-2-19.3, IC 36-7-1-3, and IC 36-7-9.

Definition of Affordable Rents IHCDA defines "affordable rents" as those county rent limits released by HUD for the HOME program. Continued Affordability IHCDA intends to utilize the HOME affordability period for all projects associated with the Comprehensive Neighborhood Revitalization Fund.

#### **Low Income Targeting:**

IHCDA intends to invest \$20.9 million of NSP funds available through the Comprehensive Neighborhood Revitalization Fund in the creation of housing opportunities for households whose incomes do not exceed 50 percent of area median income.

IHCDA estimates that if eligible communities take advantage of these opportunities, NSP funds will be produce approximately 250 permanent supportive housing units brought online. IHCDA also encourages eligible applicants to partner with their local Public Housing Authorities to provide additional rental opportunities for low-income individuals with NSP funds. In total, IHCDA estimates that this \$20.9 million of funding will result in over 350 rental housing units for households at or below 50% AMI.

#### **Acquisition and Relocation:**

IHCDA is unable to determine with any certainly at this time how many housing units will be demolished/converted or made available to individuals or families from the \$50 million Comprehensive Neighborhood Revitalization Fund available to communities, as this will depend on the areas and activities throughout the state in which NSP funds will be targeted. However,



as stated previously in Section D, through low income targeting, we anticipate in excess of 400 rental housing units being brought online through NSP activities.

#### **Public Comment:**

This section will provide a summary of public comments received regarding the proposed NSP Substantial Amendment. This section will be added once the document is submitted to HUD.

Persons who would like to comment on this amendment may send those comments to Neighborhood Stabilization Program, Indiana Housing and Community Development Authority, 30 South Meridian Street, Suite 1000, Indianapolis, IN 46204 or nsp@ihcda.in.gov. Comments must be received by 5:00 p.m. on November 26, 2008.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$90,794,576.64
Total Budget	\$0.00	\$90,794,576.64
Total Obligated	\$0.00	\$90,785,197.72
Total Funds Drawdown	\$0.00	\$90,794,226.64
Program Funds Drawdown	\$0.00	\$83,757,038.00
Program Income Drawdown	\$0.00	\$7,037,188.64
Program Income Received	\$0.00	\$7,037,188.64
Total Funds Expended	\$0.00	\$90,794,226.64
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

# **Progress Toward Required Numeric Targets**

Requirement	Target	Actual
Overall Benefit Percentage (Projected)	_	0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$12,563,557.20	\$0.00
Limit on Admin/Planning	\$8,375,704.80	\$5,652,617.11
Limit on Admin	\$0.00	\$5,652,617.11
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$23,034,627.78	\$29,943,547.99

# **Overall Progress Narrative:**

IHCDA has started the process of closing out NSP1. This quarter, IHCDA was able to adjust discrepancies in DRGR pertaining to this award and was able to have the previous QPRs approved by HUD. IHCDA did have one award approved by their Board of Directors in 2018; that project administrator is working on the Environmental Review process. IHCDA will enter into a contract for those funds, pending the completion of the Environmental Review Record.

# **Project Summary**

Project #, Project Title	This Report Period	This Report Period To Date		
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown	
NSP-MSP, Market Stabilization Fund	\$0.00	\$3,747,186.37	\$3,747,186.37	



NSP001, Local Administration	\$0.00	\$4,347,283.30	\$3,975,607.75
NSP003, Acquisition/Rehabilitation	\$0.00	\$23,190,208.50	\$21,085,251.00
NSP004, Land Banks	\$0.00	\$335,470.64	\$335,470.64
NSP005, Demolition	\$0.00	\$3,976,237.59	\$1,213,311.35
NSP006, Redevelopment/New Construction	\$0.00	\$55,056,693.00	\$52,094,877.08
NSP1 Administration, State NSP1 Administration	\$0.00	\$1,305,333.81	\$1,305,333.81



## **Activities**

Project # / Title: NSP004 / Land Banks

Grantee Activity Number: NSP1-009-014 - 120% Land Bank - Brazil

Activity Title: Land Bank - Brazil

Activity Category: Activity Status:

Land Banking - Acquisition (NSP Only)

Completed

Project Number:

Project Title:

NSP004 Land Banks

Projected Start Date: Projected End Date:

07/01/2009 07/19/2013

Benefit Type: Completed Activity Actual End Date:

Area ( )

National Objective: Responsible Organization:

NSP Only - LMMI City of Brazil

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$13,649.54
Total Budget	\$0.00	\$13,649.54
Total Obligated	\$0.00	\$13,649.54
Total Funds Drawdown	\$0.00	\$13,649.54
Program Funds Drawdown	\$0.00	\$13,649.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$13,649.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Land Bank

#### **Location Description:**

Brazil Indiana

#### **Activity Progress Narrative:**



### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

**Other Funding Sources Amount** 

No Other Funding Sources Found **Total Other Funding Sources** 

Direct (HouseHold)

Project # / Title: NSP005 / Demolition

NSP1-017-001 - West Calumet/East Chicago **Grantee Activity Number: Activity Title: Demolition - West Calumet/East Chicago** 

**Activitiy Category: Activity Status:** 

**Under Way** Clearance and Demolition

**Project Title: Project Number:** 

NSP005 Demolition

**Projected Start Date: Projected End Date:** 

03/23/2018 12/31/2018

Benefit Type: **Completed Activity Actual End Date:** 

**National Objective: Responsible Organization:** 

NSP Only - LMMI Managed East Chicago Housing Association, Inc.

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$1,381,463.12
Total Budget	\$0.00	\$1,381,463.12
Total Obligated	\$0.00	\$1,381,463.12
Total Funds Drawdown	\$0.00	\$1,381,463.12
Program Funds Drawdown	\$0.00	\$0.00



Program Income Drawdown	\$0.00	\$1,381,463.12
Program Income Received	\$0.00	\$1,381,463.12
Total Funds Expended	\$0.00	\$1,381,463.12
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Clearance and Demolition

### **Location Description:**

East Chicago, Lake County, Indiana

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

## Project # / Title: NSP006 / Redevelopment/New Construction

Grantee Activity Number: NSP1-009-007 - 50% Redev/New Construction -

**SEND** 

Activity Title: Redev/New Construction - SEND

Activity Category: Activity Status:

Construction of new housing Completed



**Project Number:** 

NSP006

**Projected Start Date:** 

07/01/2009

**Benefit Type:** 

Direct ( HouseHold )

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Program Income Account:** 

NSP1-009-007 - SEND Program Income Account

**Project Title:** 

Redevelopment/New Construction

**Projected End Date:** 

07/19/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Southeast Neighborhood Development

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$259,275.00
Total Budget	\$0.00	\$259,275.00
Total Obligated	\$0.00	\$259,275.00
Total Funds Drawdown	\$0.00	\$259,275.00
Program Funds Drawdown	\$0.00	\$259,275.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$259,275.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## **Activity Description:**

Construction of new housing

#### **Location Description:**

Indianapolis, Marion County, IN

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

**No Accomplishments Performance Measures** 



## **Beneficiaries Performance Measures**

		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/3	0/0	0/3	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

