**Grantee: State of South Dakota** 

**Grant:** B-08-DN-46-0001

October 1, 2010 thru December 31, 2010 Performance Report

Grant Number: Obligation Date:

B-08-DN-46-0001

Grantee Name: Award Date:

State of South Dakota

Grant Amount: Contract End Date:

\$19,600,000.00

Grant Status: Review by HUD:

Active Reviewed and Approved

**QPR Contact:** Peggy Severson

#### **Disasters:**

#### **Declaration Number**

**NSP** 

#### **Narratives**

#### Areas of Greatest Need:

Neighborhood Stabilization Program (NSP)

South Dakota contains two entitlement communities for the CDBG program. Neither the community of Sioux Falls nor Rapid City, are eligible to receive an allocation of Neighborhood Stabilization Program (NSP) funds directly from the U.S. Department of Housing and Urban Development (HUD). The State of South Dakota is entitled to an allocation amount of \$19.6 million.

The NSP funds, administered by the South Dakota Housing Development Authority (SDHDA), will be targeted to areas of greatest demonstrated need. The areas of greatest need will be determined by giving priority emphasis and consideration to those areas of the state that have the greatest percentage and number of home foreclosures, highest number and percentage of homes financed by a subprime mortgage related loan, and areas identified as likely to face a significant rise in the rate of home foreclosures.

While the number of foreclosures and sub-prime mortgages in South Dakota are substantially less than other areas around the country, there are a number of foreclosures and sub-prime mortgages that do exist with the highest concentration in the Sioux Falls Metropolitan Statistical Area (MSA) and Rapid City HUD Metro FMR Area (HMFA).

Foreclosures-The primary factor in determining a targeted area of demonstrated need is the number and percentage of foreclosures. As documented in the foreclosure information located on the NSP website, Minnehaha, Pennington, and Meade counties have the highest estimated number of foreclosures. Every county in South Dakota has at least one foreclosure with the exception of Jones County. As of November 3, 2008, there were 19 HUD foreclosed homes in South Dakota of which nine are located in the community of Sioux Falls, two in the community of Clark and the remaining units in eight additional communities. There were no FDIC or US Army Corps of Engineers properties for sale. REOTrans.com, which is a national foreclosure listing for banks and institutions, indicated an additional 22 foreclosed homes for sale with eight homes in Sioux Falls, three in Rapid City, two in both communities of Piedmont and Black Hawk and the remaining seven homes located in seven different communities.

Following are the counties with greatest number of estimated foreclosures per HUD data.

Counties with more than 500 foreclosures:

Minnehaha Pennington

Counties with more than 100 foreclosures:

Codington Lincoln Meade

Counties with more than 50 foreclosures:

Beadle Brookings Brown Butte Clay Davison Turner Union

In evaluating the foreclosure rate, the counties of Shannon, Buffalo, Dewey, and Ziebach have theif the counties listed below incorporate Indian reservations.

Following are the counties with the greatest estimated foreclosure rate per HUD data.

Counties with 10 percent or greater:

Buffalo Dewey Shannon Ziebach

Counties with 5 percent or greater:

Corson Faulk Harding Jackson Sanborn Todd

Subprime Mortgages-The number and percentage of subprime mortgages is a component in the consideration of targeting areas of demonstrated need. An analysis of sub-prime mortgages is necessary to provide possible indicators of future foreclosure activity, however, sub-prime mortgages alone do not demonstrate areas of greatest need. Areas of high sub-prime mortgages will continually be monitored for potential changes; increases in foreclosures will potentially require an amendment to The Plan.

Information gathered from a private source provides an indication that there are over 4,500 subprime mortgages in the state of South Dakota and at least one subprime mortgage in every county with exception of Buffalo, Jones, Mellette, Sully, Todd and Ziebach counties. The greatest number of subprime mortgages is located in Minnehaha, Pennington and Lincoln counties. Sioux Falls is located within both Minnehaha and Lincoln counties with Rapid City being located in Pennington. While there are subprime mortgages located in nearly every county in South Dakota, over 50 percent of the subprime mortgages are in the three counties listed previously. Per the raw data utilized for

the calculation of the Neighborhood Stabilization Program Allocation, South Dakota has an estimated 7,582 subprime mortgages; however, this information is not broken down by counties or zip codes. Based on the private information gathered, one could estimate that the percentages would remain the same and the top three counties would have nearly 70 percent more subprime mortgages than originally anticipated.

Of the 4,500 subprime mortgages, it is estimated that 16.35 percent of the loans are seriously delinquent. South Dakota ranks in the bottom two or three states for number of subprime mortgages, the outstanding loan amount and subprime per capita, however, it jumps up in the ranking when reviewing the percentage of the loans that are seriously delinquent. The 16.35 percent ranks South Dakota 35th, indicating that even if the number of subprime mortgages are lower than other states, there is a greater chance of foreclosure of these homes. Following are counties with the highest sub-prime mortgages per the private data source.

Counties with more than 500 subprime mortgages:

Lincoln Minnehaha Pennington

Counties with more than 100 subriemrgae:/&maptp>p&mgBoknsns;ns:nsp&m;ap;bsp; Brown Codington

Lawrence Meade Union

In addition, based on the same information, the State of South Dakota has a 3.3 percent rate of subprime to estimated number of mortgages. Listed below are counties experiencing a subprime rate higher than 4 percent.

Beadle Bennett Charles Mix Clay Corson Davison Douglas Fall River Jerauld Kingsbury Marshall McCook Moody Sanborn Shannon Spink Stanley Tripp Turner Future Risk-HUD has provided an Estimated Foreclosure and Abandonment Risk Score table providing information of areas of greatest need based on Census Block Groups. The scores are based on four different sources that are used to predict whether or not a neighborhood has a high or low risk for foreclosed and abandoned homes. The scores range from zero to ten, with tensuggesting a very high risk. Applicants are encouraged to utilize this data to begin reviewing the specified areas and further evaluate other data such as county records on foreclosures filings or tax foreclosures to define an area of need and appropriate activity. HUD&rsquos risk score table can be found at http://www.huduser.org/datasets/nsp\_target.html. Based on this information, the following counties currently indicate a Risk Score of seven or greater:

Beadle Clark Hand Lawrence Meade Minnehaha Moody Pennington Potter Roberts Spink Yankton

#### Distribution and and Uses of Funds:

NSP funds have been targeted to areas of greatest demonstrated need. These areas have the greatest percentage and number of home foreclosures, highest number and percentage of homes financed by a subprime mortgage related loan, and those areas identified as likely to face a significant rise in home foreclosure rates. While the number of foreclosures and sub-prime mortgages in South Dakota are substantially less than other areas around the country, there are a number of foreclosures and sub-prime mortgage in the state, with the highest concentration in the Sioux Falls and Rapid City MSAs.

Funds were originally targeted to specific counties and Indian Reservations. The NSP Plan has been amended to authorize the use of NSP funds statewide.

#### **Definitions and Descriptions:**

#### Definitions

Blighted Structure-South Dakota law does not have a definition of &ldquoBlighted Structure.&rdquo Blighted Structures will be defined as physical structures exhibiting signs of deterioration or is potentially hazardous to persons or surrounding property, including but not limited to:
(a) a structure that is in danger of partial or complete collapse; (b) a structure with any exterior parts that are loose or in danger of falling; or (c) a structure with any parts, such as floors, porches, railings, stairs, ramps, balconies or roofs, that are accessible and that have either collapsed, are in danger of collapsing or are unable to support the weight of normally imposed loads.

Vacant Property-South Dakota does not have a definition of &ldquoVacant Property&rdquo in the state law. Vacant Property can refer to either a building or land that for a minimum of 90 days has been:

- 1. unoccupied and unsecured (not prohibiting entry);
- 2. unoccupied and secured by other than normal means;
- 3. unoccupied and a dangerous structure;
- 4. unoccupied and condemned;
- 5. unoccupied and has city code violations; or
- 6. condemned and illegally occupied.

Vacant Property does not mean any building being constructed pursuant to a valid permit issued pursuant to the city building code and residential code for one- and two-family dwellings.

Raw land would not be defined as Vacant Property. Vacant Property could include buildings or land which was previously developed via infrastructure improvements such as roads, water, sewer, power lines, etc. However, land that has been farmland, open space, wilderness, etc. would not be defined as Vacant Property.

Abandoned-Per Federal Register Vol. 73, No. 194 dated October 6, 2008, Abandoned will be defined as follows: A home is Abandoned when mortgage or tax foreclosure proceedings have been initiated for that property, no mortgage or tax payments have been made by the property owner for at least 90 days, AND the property has been Vacant for at least 90 days.

Foreclosed-Per Federal Register Vol. 73, No. 194 dated October 6, 2008, Foreclosed will be defined as follows: A property &ldquohas been foreclosed upon&rdquo at the point that, under state or local law, the mortgage or tax foreclosure is complete. HUD generally will not consider a foreclosure to be complete until after the title for the property has been transferred from the former homeowner under some type of foreclosure proceeding or transfer in lieu of foreclosure, in accordance with state or local law.

Affordable Rents-Affordable Rents will be defined as a tenant paying no more than 30 percent of their annual income for gross housing costs, including utility costs, with adjustments for smaller and larger families.

Land Bank-Per Federal Register Vol. 74, No. 117 dated June 19, 2009, A land bank is a governmental or nongovernmental nonprofit entity established, at least in part, to assemble, temporarily manage, and dispose of vacant land for the purpose of staelopment of urban property. For the purposes of NSP, a land bank will operate in a specific, defined geographic area. It will purchase properties that have been foreclosed upon and maintain, assemble, facilitate redevelopment of, market, and dispose of the land-banked properties. If the land bank is a governmental entity, it may also maintain foreclosed property that it does not own, provided it charges the owner of the property the full cost of the service or places a lien on the property for the full cost of the service.

Depending on the type of activity and funding level, the affordability periods will vary. Affordability periods as outlined under the HOME Program 24 Code of Federal Regulations (CFR) 92.252(a), (c), (e), and (f) and 24 CFR 92.254, will be utilized for NSP funding. Applicants will

Davison

indicate within their application, the number of units and the respective AMI levels to be served with the NSP funds. SDHDA will require the NSP assisted units to remain restricted to the respective AMI levels for the entire affordability period per the restrictive covenant document. Restrictive covenants will be filed on the real estate per the terms indicated below:

New Construction of Rental Housing

20 years of affordability

Single Family New Construction,

Rental Housing (rehabilitation or acquisition), Homeownership Assistance or Demolition of

**Blighted Structures** 

NSP Funding per unit - under \$15,000 5 years of affordability \$15,000 &ndash 40,000 10 years of affordability Over \$40,000 15 years of affordability

Housing Rehab Standards:

Housing that is rehabilitated with NSP funding must meet all applicable local codes, rehabilitation standards, ordinances, and zoning ordinates at the time of project completion. All housing assisted with NSP funds must meet, at a minimum, the Housing Quality Standards in 24 CFR Part 982.401. If rehabilitation standards in effect in the locality of the project are less restrictive, or there are no rehabilitation standards then at a minimum, one of the three model codes Uniform Building Code (ICBO), National Building Code (BOCA), Standard Building Code (SBCCI); or the Council of American Building Officials (CABO) one or two family code; or the Minimum Property Standards (MPS) in 24 CFR Part 200.925 or 200.926 will apply.

Applicantsareencouraged,tothegreatestextentpossible,tostrategically incorporate modern green building and energy efficiency improvements to provide long-term affordability and increase sustainability and attractiveness of housing and neighborhoods.

#### Low Income Targeting:

It is estimated that \$7,644,000 (39 percent) may be allocated for housing serving individuals and families whose income does not exceed 50 percent of the area median income (AMI). Discussions are underway with nonprofit agencies and service providers to redevelop Vacant Property for permanent housing for tenant populations serving special needs and homeless. It is anticipated that approximately \$5,000,000 will be used to purchase and renovate, redevelop, or newly construct housing under 24 CFR 570.201(e) to serve this targeted population. Discussions with potential applicants indicates that majority of these funds will be requested for Sioux Falls, Rapid City and Indian reservations.

To the greatest extent possible, nonprofit agencies will be encouraged to create financing mechanisms necessary to allow households of 50 percent AMI to purchase single family homes that were previously Abandoned or Foreclosed. NSP funds will also be eligible for the acquisition and rehabilitation of Abandoned or Foreclosed homes for rental units.

#### **Acquisition and Relocation:**

NSP funds are anticipated to serve households of 50 percent or less, 80 percent or less, and 120 percent or less of AMI in each of the different eligible activities.

An estimated \$1,000,000 is anticipated to be used to demolish Blighted Structures, resulting in approximately 100 units across the state of South Dakota. A small number of dwelling units may be converted to rental housing with emphasis on special needs housing. However the Vacant Property may also be Blighted Structures and the cost of rehabilitation would be too costly.

In order to meet NSP program requirements, census tracts and block groups will be utilized to ensure at least 51 percent of the residents within the census tract or block group have incomes at or below 120 percent AMI, or the corresponding targeted AMI level.

Homeownership assistance and acquisition and rehabilitation of Abandoned or Foreclosed homes for resale or rental are anticipated to serve more households of 120 percent AMI. Under the eligible use of purchase and rehabilitate residential properties that have been Abandoned or Foreclosed and redevelopment of demolished or Vacant Property, it is anticipated that a majority of the funds will be utilized to serve households that do not exceed 50 percent AMI. There is strong public interest in providing housing opportunities for special needs or homeless populations, creating an estimated 65 units of permanent housing for households at or below 50 percent AMI, 43 units for 80 percent AMI and 35 units for 120 percent AMI. Since 50 percent of the current foreclosures are located in Sioux Falls and Rapid City, it is estimated that 50 percent of the NSP funds for this activity will be utilized in these two communities.

For the total activities it is anticipated that 85 units and \$7,644,000 million of the funding will be utilized for households of 50 percent AMI or less. An additional 73 housing units and \$5,761,000 million of NSP funds will be for households of 80 percent AMI or less. The remaining \$4,235,000 million will be targeted for households of 120 percent of AMI or less.

Capacity of nonprofit agencies, developers and changes within community needs will dictate the need to further evaluate the estimated funding and AMI levels for the specified activities.

#### **Public Comment:**

SDHDA posted the second Amended NSP Plan on its website on February 10, 2010. The 15 day public comment period began on the 10th and ended at 5:00 p.m. CT on February 24, 2010. Notice of the public comment period appeared in the daily newspapers and a statewide press release was sent to TV, print, and radio media.

SDHDA received no written comments for the February 2010 comment period.

SDHDA posted the first Amended NSP Plan on its website on August 19, 2009. The 15 day public comment period began on the 19th and ended at 5:00 p.m. CT on September 2, 2009. Notice of the public comment period appeared in the daily newspapers and a statewide press release was sent to TV, print, and radio media.

Written comments for the August and September 2009 comment period are as follows:

Two written comments were received in regards to not permitting NSP funds to be used for acquisition unless properties were foreclosed or abandoned. SDHDA received confirmation from HUD that NSP funds can only be used for acquisition when properties are foreclosed or abandoned. No changes were made to The Plan regarding these comments.

SDHDA posted the NSP Plan on its website November 10, 2008. The 15 day public comment period began on the 10th and ended at 5:00 p.m. CT on November 25, 2008. Notice of the public comment period appeared in the daily newspapers and a statewide press release was sent to TV, print, and radio media. Interested parties were also given the opportunity to discuss with SDHDA staff and comment on the NSP plan at the SDHDA annual conference held on November 18 and 19, 2008.

Written comments received for the November comment period are as follows:

One written comment indicated their appreciation for allowing NSP funds to be utilized to demolish blighted structures. No change to the NSP Plan was made.

A written comment requested incorporating in The Plan that &ldquoblighted&rdquo could be defined by a local TIF or BID ordinance. Per the Federal Register Vol. 73, No. 194, dated October 6, 2008, the NSP plan is to define a blighted structure. The Federal Register did not request definition of a blighted area. Area Median Income requirements will be utilized in determining that the proposed activities will meet the National Objective of serving households of 120 percent AMI or less.

Another written comment requested that The Plan incorporate a provision that the Governor&rsquos House could be utilized as &Idquoinfill&rdquo to redevelop demolished or vacant properties. This comment has been incorporated.

One comment was received asking that the demolition of structures such as former schools, churches or commercial building or other such facilities, for the redevelopment as housing, be defined as an authorized use under this Plan. Further clarification was made in The Plan to indicate these structures would be eligible for demolition, only if they are considered Blighted Structures.

A written comment suggested making the application process as simplified as possible. SDHDA will take this comment into consideration when drafting the application form. If other funding sourcese utilized in conjunction with NSP funds, applicants will need to follow timing and requirements of the most restrictive program. No change was made to The Plan for this comment. p>

Two written comments were received indicating that \$1 million dollars targeted to demolition activity may be insufficient. The \$1 million was a calculated estimate that may be modified if necessary. HUD will not require one-for-one replacement of low- and moderate-income dwellings units that are demolished or converted for activities assisted with NSP, however, the NSP funds are to be focused on neighborhood stabilization. While demolition is an eligible activity NSP funds should be focused on providing housing opportunities for eligible households. No change was made to The Plan; however, SDHDA will monitor the dollar amount requested per activity to determine modifications at a future date, if necessary.

A written comment requested further clarification of the allocation process. Additional information was provided in The Plan to further explain this process.

A couple of written comments were in regards to the application process &ndash one concerning a point system and the second in relation to environmental reviews. No point system will be utilized with this funding source. HUD environmental reviews will be completed for each activity and the level of review will be dependent on the type of activity being requested. Additional clarification regarding the application process was incorporated into the NSP Plan. In addition, careful consideration will be given while drafting the NSP application form to ensure it will provide guidance to the applicant and outline the information needed to fulfill HUD requirements.

One commentator requested SDHDA to consider formulating a community score for each county. HUD has created an Estimated Foreclose and Abandonment Risk Score based on census tracts, which is similar to this proposal. This information can be found on the HUD website at http://www.huduser.org/datasets/nsp\_target.html. In addition it is anticipated that South Dakota&rsquos information may continue to change, affecting the areas determined to have the greatest need. Based on this information, no change was made to The Plan. SDHDA would like to utilize the information currently available and remain flexible to entertain applications as demonstrated need may change.

Another written comment requested SDHDA to hold meetings with potential applicants regarding the final NSP Plan. Upon approval of the NSP Plan by HUD, SDHDA will host future meetings to further discuss NSP funding and eligible activities. No changes were made to The Plan regarding this comment.

One written comment asked if SHDA would consider all eligible activities. There are five eligible activities as outlined in HERA Section 2301 (c) (3). SDHDA will not entertain land banking as an eligible activity, so no change was made to The Plan for this comment. All other activities are outlined within The Plan.

In addition this comment further stated that The Plan should notify applicants that all eligible activities are subject to change and interpretation based on HUD&rsquos approval of The Plan and/orchanges being issued regarding the NSP Notice. This notice was incorporated into The Plan to ensure applicants are aware of these potential changes.

A written and verbal comment received was in regards to the 10 percent administration funds. The comments requestedSDHDA&rsquos consideration to allow a portion of the administration funds to be utilized by the recipient in carrying out their proposed activity. SDHDA will utilize the administration funds to cover costs associated with NSP. If SDHDA contracts with another entity to assist in administering NSP, administration funds will be utilized to pay for their services. In addition SDHDA could utilize a portion of the administration funds to fund eligible activities. Applicants will outline in their application budgets, the cost associated with administering their program or developing their project. Applicants will be compensated according to a reasonable budget as outline in their application. Additional clarification regarding the 10 percent administration funds was incorporated into The Plan for this comment.

One written comment requested clarification of &ldquovacant&rdquo. Clarification was made in The Plan to state Vacant Property can refer to a building or land.

Another written comment was in regards to demolish Blighted Structures and whether NSP funds could be utilized to acquire the property. Further clarification was provided in The Plan as follows &ldquoNSP funds can only be used for the cost of clearing the Blighted Structure. No NSP funds can be requested for purchase of the Blighted Structure unless the project also qualifies under acquisition of an Abandoned or Foreclosed property&rdquo.

A comment requested clarification on whether NSP funds could be utilized to acquire the demolished or vacant structure. NSP funds can be used to acquire demolished or Vacant Property. Further clarification was made in The Plan.

The final written comment was in regards to affordability restrictions. References to the affordability restrictions were modified in The Plan to accurately reflect the proper page.

| Overall                                 | This Report Period | To Date         |
|---|--------------------|-----------------|
| Total Projected Budget from All Sources | N/A                | \$36,079,557.38 |
| Total CDBG Program Funds Budgeted       | N/A                | \$19,600,000.00 |
| Program Funds Drawdown                  | \$3,460,866.25     | \$8,817,107.97  |
| Program Funds Obligated                 | \$0.00             | \$19,064,495.00 |
| Program Funds Expended                  | \$3,460,866.25     | \$8,817,107.97  |
| Match Contributed                       | \$0.00             | \$25,422.41     |
| Program Income Received                 | \$17,377.68        | \$324,292.95    |

# **Progress Toward Required Numeric Targets**

| Requirement                            | Required       | To Date      |
|--|----------------|--------------|
| Overall Benefit Percentage (Projected) |                | 0.00%        |
| Overall Benefit Percentage (Actual)    |                | 0.00%        |
| Minimum Non-Federal Match              | \$0.00         | \$25,422.41  |
| Limit on Public Services               | \$2,940,000.00 | \$0.00       |
| Limit on Admin/Planning                | \$1,960,000.00 | \$264,656.00 |
| Limit on State Admin                   | \$0.00         | \$264,656.00 |

# **Progress Toward Activity Type Targets**

# **Progress Toward National Objective Targets**

 National Objective
 Target
 Actual

 NSP Only - LH - 25% Set-Aside
 \$4,900,000.00
 \$7,502,841.31

# **Overall Progress Narrative:**

We are nearing completion of several activities. This QPR contains several negative numbers in the various accomplishments fields in order to correct earlier duplication of entry in cummulative fields and to remove performance data which should not be reported until entire activities are completed.. This QPR has also been updated to include beneficiary data for completed activities and to reflect the actual activity completion date. DRGR obligations have now been unblocked for this grant and program fund information has been updated. Grantee is confident that all NSP deadlines will be met.

# **Project Summary**

| Project #, Project Title        | This Report Period To Date |                           | te                        |
|---------------------------------|----------------------------|---------------------------|---------------------------|
|                                 | Program Funds<br>Drawdown  | Project Funds<br>Budgeted | Program Funds<br>Drawdown |
| 1, Homeownership Assistance     | \$0.00                     | \$13,705.16               | \$28,704.16               |
| 2, Acquisition                  | \$126,259.39               | \$3,808,063.89            | \$1,001,083.96            |
| 3, Clearance and Demolition     | \$34,500.00                | \$228,900.00              | \$49,800.00               |
| 4, Redevelopment/Reconstruction | \$2,652,604.36             | \$13,757,145.30           | \$6,886,708.30            |
| 5, Administration               | \$61,346.95                | \$1,209,505.65            | \$264,656.00              |
| 6, Land Banking                 | \$586,155.55               | \$582,680.00              | \$586,155.55              |
| 9999, Restricted Balance        | \$0.00                     | \$0.00                    | \$0.00                    |

# **Activities**

**Grantee Activity Number:** 1000

Administration **Activity Title:** 

**Activitiy Category: Activity Status:** 

Administration **Under Way** 

**Project Number: Project Title:** Administration

**Projected Start Date: Projected End Date:** 

03/05/2013

05/01/2009

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective:** 

N/A

**Responsible Organization:** 

N/A South Dakota Housing Development Authority

| Overall                                    | Oct 1 thru Dec 31, 2010 | To Date        |
|--|-------------------------|----------------|
| Total Projected Budget from All Sources    | N/A                     | \$1,242,341.95 |
| Total CDBG Program Funds Budgeted          | N/A                     | \$1,242,341.95 |
| Program Funds Drawdown                     | \$61,346.95             | \$264,656.00   |
| Program Funds Obligated                    | \$0.00                  | \$1,209,505.65 |
| Program Funds Expended                     | \$61,346.95             | \$264,656.00   |
| South Dakota Housing Development Authority | \$61,346.95             | \$264,656.00   |
| Match Contributed                          | \$0.00                  | \$0.00         |
| Program Income Received                    | \$2.93                  | \$18.18        |
| Program Income Drawdown                    | \$0.00                  | \$0.00         |

#### **Activity Description:**

Administration of the Neighborhood Stabilization Program (NSP) in South Dakota. The grantee will use the designated program funds and 10% of all program income for this activity.

#### **Location Description:**

NSP funds have been targeted to areas of greatest demonstrated need. These areas have the greatest percentage and number of home foreclosures, highest number and percentage of homes financed by a subprime mortgage related loan, and those areas identified as likely to face a significant rise in home foreclosure rates. While the number of foreclosures and subprime mortgages in South Dakota are substantially less than other areas around the country, there are a number of foreclosures and sub-prime mortgage in the state, with the highest concentration in the Sioux Falls and Rapid City MSAs. Funds were originally targeted to specific counties and Indian Reservations. The NSP Plan has been amended to authorize the use of NSP funds statewide.

### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1001-01-2

Activity Title: NHS-409 S 6th-Hot Springs

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

2 Acquisition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$101,960.79 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$43,747.79  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00       |
| Program Funds Obligated                 | \$0.00                  | \$55,251.00  |
| Program Funds Expended                  | \$0.00                  | \$0.00       |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

The activity will involve the Acquisition/Rehabilitation of 1 foreclosed single family home for resale to a household at or 50% AMI.

### **Location Description:**

409 South 6th Street, Hot Springs, SD (Fall River County)

### **Activity Progress Narrative:**

The NSP loan for this activity is expected to close in January 2011 and rehabilitation of the foreclosed property will begin.

|                                   | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------------------------|--------------------|---|
|                                   | Total              | Total                                     |
| # of Properties                   | 0                  | 0/1                                       |
| # of Parcels acquired voluntarily | 0                  | 0/1                                       |
| Total acquisition compensation to | 0                  | 0/62000                                   |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | This Report Period |     | Cumulative Actual Total / Expe |     | xpected | ected     |       |
|--------------------|--------------------|-----|--------------------------------|-----|---------|-----------|-------|
|                    | Low                | Mod | Total                          | Low | Mod     | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0                              | 0/1 | 0/0     | 0/1       | 0     |
| # of Persons       | 0                  | 0   | 0                              | 0/0 | 0/0     | 0/0       | 0     |
| # Owner Households | 0                  | 0   | 0                              | 0/1 | 0/0     | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Lender Loan                 | \$58,213.00 |
| Total Other Funding Sources | \$58,213.00 |
|                             |             |

**Grantee Activity Number:** 1001-02-2

Activity Title: NHS-730 Harmon-Sturgis

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

2

Projected Start Date: Projected End Date:

09/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$39,321.23 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$39,321.23 |
| Program Funds Drawdown                  | \$0.00                  | \$39,321.23 |
| Program Funds Obligated                 | \$0.00                  | \$39,321.23 |
| Program Funds Expended                  | \$0.00                  | \$39,321.23 |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$39,321.23 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

Acquisition

### **Activity Description:**

The activity will involve the acquisition (Activity No. 1001-02-2) and demolition (Activity No. 1001-02-3) of a foreclosed, blighted single family home in Meade County, SD, and new construction (Activity No. 1001-02-4) of a single family home targeted for sale to a household at or below 50% AMI.

Beneficiary data will be reported under activity no. 1001-02-4 to avoid duplication of data.

#### **Location Description:**

812 (fka 730, city changed address) Harmon Street, Sturgis, Meade County, South Dakota

#### **Activity Progress Narrative:**

Demolition has been completed and redevelopment (activity no. 1001-02-4) is nearing completion. Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

### **Accomplishments Performance Measures**

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | -1                 | 0/1                                |
| # of Parcels acquired voluntarily | -1                 | 0/1                                |
| Total acquisition compensation to | -40000             | 0/40000                            |

This Report Period Cumulative Actual Total / Expected

Total Total

| # of Housing Units      | -1 | 0/1 |
|-------------------------|----|-----|
| # of Singlefamily Units | 0  | 0/1 |

|                    | This | This Report Period |       |     | Cumulative Actual Total / Expected |           |      |  |
|--------------------|------|--------------------|-------|-----|------------------------------------|-----------|------|--|
|                    | Low  | Mod                | Total | Low | Mod                                | Total Low | Mod% |  |
| # of Households    | 0    | 0                  | 0     | 0/0 | 0/0                                | 0/0       | 0    |  |
| # Owner Households | 0    | 0                  | 0     | 0/0 | 0/0                                | 0/0       | 0    |  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1001-02-3

Activity Title: NHS-730 Harmon-Sturgis

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

09/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$0.00     |
| Total CDBG Program Funds Budgeted       | N/A                     | \$0.00     |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$0.00     |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$0.00     |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$8,275.00 |

#### **Activity Description:**

The activity will involve the acquisition (Activity No. 1001-02-2) and demolition (Activity No. 1001-02-3) of a foreclosed, blighted single family home in Meade County, SD, and new construction (Activity No. 1001-02-4) of a single family home targeted for sale to a household at or below 50% AMI.

Beneficiary data will be reported under activity no. 1001-02-4 to avoid duplication of data.

#### **Location Description:**

# of Singlefamily Units

812 (fka 730, city changed address) Harmon Street, Sturgis, Meade County, South Dakota

#### **Activity Progress Narrative:**

Demolition has been completed and redevelopment (activity no. 1001-02-4) is nearing completion. Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

#### **Accomplishments Performance Measures**

| Accomplishments remain | idiloc ilicasares  |   |
|------------------------|--------------------|---|
|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                        | Total              | Total                                     |
| # of Properties        | 0                  | 1/0                                       |
|                        |                    |   |
|                        | This Report Period | Cumulative Actual Total / Expected        |
|                        | Total              | Total                                     |
| # of Housing Units     | -1                 | 0/1                                       |

0

0/1

|                 | Ini | This Report Period |       |     | Cumulative Actual Total / Expected |            |      |  |
|-----------------|-----|--------------------|-------|-----|------------------------------------|------------|------|--|
|                 | Low | Mod                | Total | Low | Mod                                | Total Low/ | Mod% |  |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0        | 0    |  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1001-02-4

Activity Title: NHS-730 Harmon-Sturgis

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

09/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$101,790.71 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$85,538.71  |
| Program Funds Drawdown                  | \$0.00                  | \$75,212.08  |
| Program Funds Obligated                 | \$0.00                  | \$85,538.71  |
| Program Funds Expended                  | \$0.00                  | \$75,212.08  |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$75,212.08  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$974.29     |

### **Activity Description:**

Direct Benefit (Households)

The activity will involve the acquisition (Activity No. 1001-02-2) and demolition (Activity No. 1001-02-3) of a foreclosed, blighted single family home in Meade County, SD, and new construction (Activity No. 1001-02-4) of a single family home targeted for sale to a household at or below 50% AMI.

### **Location Description:**

812 (fka 730, city changed address) Harmon Street, Sturgis, Meade County, South Dakota

## **Activity Progress Narrative:**

Negative numbers are shown to correct duplicate performance measures. # of properties acquired for this overall activity is reflected under activity #1001-02-2 (acquisition).

### **Accomplishments Performance Measures**

|                                   | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------------------------|--------------------|---|
|                                   | Total              | Total                                     |
| # of Properties                   | -1                 | 0/0                                       |
| # of Parcels acquired voluntarily | 0                  | 1/0                                       |
| Total acquisition compensation to | 0                  | 40000/0                                   |
| #Sites re-used                    | 0                  | 0/1                                       |

This Report Period Cumulative Actual Total / Expected
Total Total

| # of Housing Units      | -1 | 0/1 |
|-------------------------|----|-----|
| # of Singlefamily Units | 0  | 0/1 |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/1                                | 0/0 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/1                                | 0/0 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$16,252.00Total Other Funding Sources\$16,252.00

**Grantee Activity Number:** 1001-03-1

Activity Title: NHS-29 Park Avenue-Lead-Financing Mechanism

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

1

**Projected Start Date:** 

09/27/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Completed

**Project Title:** 

Homeownership Assistance

**Projected End Date:** 

09/27/2010

**Completed Activity Actual End Date:** 

09/27/2010

**Responsible Organization:** 

NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$25,841.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$14,999.00 |
| Program Funds Drawdown                  | \$0.00                  | \$14,999.00 |
| Program Funds Obligated                 | \$0.00                  | \$0.00      |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$0.00      |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

## **Activity Description:**

Financing Mechanism provided to the homebuyer of the foreclosed and rehabilitated single family home (Activity No. 1001-03-2) in Lawrence County, SD.

Beneficiary data will be reported under activity no. 1004-02-4 to avoid duplication of data.

### **Location Description:**

29 Park Avenue, Lead, SD (Lawrence County)

## **Activity Progress Narrative:**

This property was sold to a low-income household on 9/27/10. This activity reflects the financing mechanism provided to the eligible homebuyer. The property and beneficiary information is shown under activity no. 1001-03-2

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$10,842.00Total Other Funding Sources\$10,842.00

**Grantee Activity Number:** 1001-03-2

Activity Title: NHS - 29 Park Avenue - Lead

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

2

Direct Benefit (Households)

Projected Start Date: Projected End Date:

03/01/2010 12/31/2010

Benefit Type: Completed Activity Actual End Date:

09/27/2010

Acquisition

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$130,326.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$40,252.00  |
| Program Funds Drawdown                  | \$0.00                  | \$40,252.00  |
| Program Funds Obligated                 | \$0.00                  | \$55,251.00  |
| Program Funds Expended                  | \$0.00                  | \$55,251.00  |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$55,251.00  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$10,252.00  |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

The activity will involve the acquisition and rehabilitation of a foreclosed single family home in Lawrence County, SD, targeted for resale to a household at or below 50% AMI. The financing mechanism piece is shown under Activity No. 1001-03-1.

#### **Location Description:**

29 Park Avenue, Lead (Lawrence County), South Dakota

### **Activity Progress Narrative:**

This property was sold to a low-income household on 9/27/10. This activity reflects the property and beneficiary information. The beneficiary information is also reported under the financing mechanism provided to the eligible homebuyer under activity no. 1001-03-1

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 1/1                                |
| # of Parcels acquired voluntarily | 0                  | 1/1                                |
| Total acquisition compensation to | 0                  | 114900/114900                      |
|                                   |                    |                                    |

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 1/1                                       |

|                    | This Report Period |     |       | Cumulative | Actual Total / E | xpected  |         |
|--------------------|--------------------|-----|-------|------------|------------------|----------|---------|
|                    | Low                | Mod | Total | Low        | Mod              | Total Lo | ow/Mod% |
| # of Households    | 1                  | 0   | 1     | 1/1        | 0/0              | 1/1      | 100.00  |
| # of Persons       | 0                  | 0   | 0     | 0/0        | 0/0              | 0/0      | 0       |
| # Owner Households | 1                  | 0   | 1     | 1/1        | 0/0              | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Personal Funds              | \$90,074.00 |
| Total Other Funding Sources | \$90,074.00 |

**Grantee Activity Number:** 1002-01-4

Activity Title: Yankton HFH - 815 Capital Street

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

08/30/2010

National Objective: Responsible Organization:

Habitat for Humanity of Yankton County

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$83,889.51 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$56,606.51 |
| Program Funds Drawdown                  | \$0.00                  | \$56,606.51 |
| Program Funds Obligated                 | \$0.00                  | \$56,606.51 |
| Program Funds Expended                  | \$0.00                  | \$56,606.51 |
| Habitat for Humanity of Yankton County  | \$0.00                  | \$56,606.51 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$6,596.88  |

#### **Activity Description:**

Direct Benefit (Households)

NSP Only - LMMI

Redevelopment of vacant property - New Construction of a previously acquired/demolished single family home.

### **Location Description:**

815 Capital Street, Yankton, Yankton County, South Dakota

### **Activity Progress Narrative:**

This property was sold to an income eligible household on 8/30/10. The negative numbers entered in # of properties and # of housing units are intended to correct duplicate entry of information from a previous QPR.

| Accomplishments Feriorii | ialice ivicasules  |                                    |
|--------------------------|--------------------|------------------------------------|
|                          | This Report Period | Cumulative Actual Total / Expected |
|                          | Total              | Total                              |
| # of Properties          | -1                 | 1/1                                |
|                          |                    |                                    |
|                          | This Report Period | Cumulative Actual Total / Expected |
|                          | Total              | Total                              |
| # of Housing Units       | -1                 | 1/1                                |
| # of Singlefamily Units  | 1                  | 1/1                                |

|                    | This Report Period |     | Cumulative Actual Total / Expected |     |     |           |        |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-----------|--------|
|                    | Low                | Mod | Total                              | Low | Mod | Total Lov | v/Mod% |
| # of Households    | 0                  | 1   | 1                                  | 0/0 | 1/1 | 1/1       | 100.00 |
| # Owner Households | 0                  | 1   | 1                                  | 0/0 | 1/1 | 1/1       | 100.00 |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Personal Funds              | \$27,283.00 |
| Total Other Funding Sources | \$27,283.00 |

**Grantee Activity Number:** 1002-02-4

Activity Title: Yankton HFH - 817 Capital Street

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

4 Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households) 03/05/20

National Objective: Responsible Organization:

NSP Only - LMMI Habitat for Humanity of Yankton County

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$74,226.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$54,800.13 |
| Program Funds Drawdown                  | \$0.00                  | \$54,800.13 |
| Program Funds Obligated                 | \$0.00                  | \$54,800.13 |
| Program Funds Expended                  | \$0.00                  | \$54,800.13 |
| Habitat for Humanity of Yankton County  | \$0.00                  | \$54,800.13 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$6,704.15  |

#### **Activity Description:**

Redevelopment of vacant property - New Construction of a previously acquired/demolished single family home.

## **Location Description:**

817 Capital Street, Yankton, Yankton County, SD

## **Activity Progress Narrative:**

This property was sold to an income eligible household on 3/4/10. The negative numbers entered in # of properties and # of housing units are intended to correct duplicate entry of information from a previous QPR.

| Accomplishments Perion  | mance weasures     |   |
|-------------------------|--------------------|---|
|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                         | Total              | Total                                     |
| # of Properties         | -1                 | 1/1                                       |
|                         |                    |   |
|                         | This Report Period | Cumulative Actual Total / Expected        |
|                         | Total              | Total                                     |
| # of Housing Units      | -1                 | 1/1                                       |
| # of Singlefamily Units | 1                  | 1/1                                       |

|                    | This Report Period |     | Cumulative Actual Total / Expected |     |     |          |        |
|--------------------|--------------------|-----|------------------------------------|-----|-----|----------|--------|
|                    | Low                | Mod | Total                              | Low | Mod | Total Lo | w/Mod% |
| # of Households    | 0                  | 0   | 0                                  | 1/0 | 0/1 | 1/1      | 100.00 |
| # Owner Households | 1                  | 0   | 1                                  | 1/0 | 0/1 | 1/1      | 100.00 |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$19,425.87Total Other Funding Sources\$19,425.87

**Grantee Activity Number:** 1003-01-1

Activity Title: NHS-Financing Mechanisms-Other

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

1

**Projected Start Date:** 

05/01/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Completed

**Project Title:** 

Homeownership Assistance

**Projected End Date:** 

08/31/2010

**Completed Activity Actual End Date:** 

03/26/2010

**Responsible Organization:** 

NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$3,706.16 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$3,706.16 |
| Program Funds Drawdown                  | \$0.00                  | \$3,706.16 |
| Program Funds Obligated                 | \$0.00                  | \$3,706.16 |
| Program Funds Expended                  | \$0.00                  | \$3,706.16 |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$3,706.16 |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$974.29   |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

### **Activity Description:**

Down payment/closing cost assistance for the purchase of foreclosed homes in eligible counties of Western SD. Those eligible counties were Butte, Harding, Lawrence, Meade, and Pennington. In May 2010, the applicant chose to cancel the balance remaining under the application because no additional eligible households were expected to be located by September 2010.

### **Location Description:**

The properties were proposed to be located in the counties of Butte, Harding, Lawrence, Meade, and Pennington.

## **Activity Progress Narrative:**

This activity is a financing mechanism for an income eligible homebuyer.

### **Accomplishments Performance Measures**

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 1/1                                |
| # of Singlefamily Units | 1                  | 1/1                                |

#### **Beneficiaries Performance Measures**

| This Report Period |     |       | Cumulative | Cumulative Actual Total / Expected |                |  |  |
|--------------------|-----|-------|------------|------------------------------------|----------------|--|--|
| Low                | Mod | Total | Low        | Mod                                | Total Low/Mod% |  |  |

| # of Households    | 0 | 0 | 0 | 0/0 | 1/1 | 1/1 | 100.00 |
|--------------------|---|---|---|-----|-----|-----|--------|
| # Owner Households | 0 | 1 | 1 | 0/0 | 1/1 | 1/1 | 100.00 |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 1004-01-2

Activity Title: NHS - 821 Willsie

Activity Category: Activity Status:

Acquisition - general Planned

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$140,455.41 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$100,455.41 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00       |
| Program Funds Obligated                 | \$0.00                  | \$91,458.50  |
| Program Funds Expended                  | \$0.00                  | \$0.00       |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$0.00       |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

Acquisition of 1 blighted, foreclosed single family homes to be demolished and redeveloped with a new single family home for resale to a household at or below 50% AMI.

#### **Location Description:**

821 Willsie, Rapid City, SD (Pennington County)

### **Activity Progress Narrative:**

The developer is obtaining bids for the rehabilitation of this property. We expect to close the NSP loan in February 2011.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/48510                            |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | This Report Period |     |       | Cumulative | Actual Total / E | xpected   |       |
|--------------------|--------------------|-----|-------|------------|------------------|-----------|-------|
|                    | Low                | Mod | Total | Low        | Mod              | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/1        | 0/0              | 0/1       | 0     |
| # of Persons       | 0                  | 0   | 0     | 0/0        | 0/0              | 0/0       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/1        | 0/0              | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Lender Loan                 | \$40,000.00 |
| Total Other Funding Sources | \$40,000.00 |
|                             |             |

**Grantee Activity Number:** 1004-02-3

Activity Title: NHS-Demolition of Blighted Structure-Wall

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$31,222.41 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$5,800.00  |
| Program Funds Drawdown                  | \$0.00                  | \$5,800.00  |
| Program Funds Obligated                 | \$0.00                  | \$5,800.00  |
| Program Funds Expended                  | \$0.00                  | \$5,800.00  |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$5,800.00  |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition and demolition of 1 vacant blighted single family home (Activity No. 1004-02-3). Cleared lot will be redeveloped (1004-02-4) with a single family home for sale to a household at or below 120% AMI. Beneficiary data will be reported under activity no. 1004-02-4 to avoid duplication of data.

### **Location Description:**

605 Glenn Street, Wall, Pennington County, SD

## **Activity Progress Narrative:**

This activity is being updated to indicate that the acquisition/demolition of the property was completed in August 2010. The redevelopment of the cleared property is reported under activity no. 1004-02-4.

| •                       |                    |   |
|-------------------------|--------------------|---|
|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                         | Total              | Total                                     |
| # of Properties         | 0                  | 0/1                                       |
|                         |                    |   |
|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                 |     | This Report Period |       |     | Cumulative Actual Total / Expected |         |          |
|-----------------|-----|--------------------|-------|-----|------------------------------------|---------|----------|
|                 | Low | Mod                | Total | Low | Mod                                | Total L | .ow/Mod% |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0     | 0        |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$25,422.41Total Other Funding Sources\$25,422.41

**Grantee Activity Number:** 1004-02-4

Activity Title: NHS-Redevelopment of Vacant Property-Wall

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$159,663.79 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$151,293.00 |
| Program Funds Drawdown                  | \$39,332.00             | \$88,612.79  |
| Program Funds Obligated                 | \$0.00                  | \$151,293.00 |
| Program Funds Expended                  | \$39,332.00             | \$88,612.79  |
| NeighborWorks Dakota Home Resources     | \$39,332.00             | \$88,612.79  |
| Match Contributed                       | \$0.00                  | \$25,422.41  |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

Direct Benefit (Households)

Acquisition and demolition of 1 vacant blighted single family home (Activity No. 1004-02-3). Cleared lot will be redeveloped (1004-02-4) with a single family home for sale to a household at or below 120% AMI.

#### **Location Description:**

605 Glenn Street, Wall, Pennington County, SD

### **Activity Progress Narrative:**

Redevelopment of this vacant lot (acquired and cleared under activity no. 1004-02-3) is nearing completion. Upon completion, the newly constructed single family home will be sold to a household at or below 120% AMI.

| Accomplianments i chormanice incasares |                    |   |  |  |  |
|--|--------------------|---|--|--|--|
|  | This Report Period | <b>Cumulative Actual Total / Expected</b> |  |  |  |
|  | Total              | Total                                     |  |  |  |
| # of Properties                        | 0                  | 0/0                                       |  |  |  |
| #Sites re-used                         | 0                  | 0/1                                       |  |  |  |
|  |                    |   |  |  |  |
|  | This Report Period | Cumulative Actual Total / Expected        |  |  |  |
|  | Total              | Total                                     |  |  |  |
| # of Housing Units                     | 0                  | 0/1                                       |  |  |  |
| # of Singlefamily Units                | 0                  | 0/1                                       |  |  |  |

|                    | Ini | This Report Period |       | Cumulative Actual Total / Expected |     |           |      |
|--------------------|-----|--------------------|-------|------------------------------------|-----|-----------|------|
|                    | Low | Mod                | Total | Low                                | Mod | Total Low | Mod% |
| # of Households    | 0   | 0                  | 0     | 0/0                                | 0/0 | 0/1       | 0    |
| # Owner Households | 0   | 0                  | 0     | 0/0                                | 0/0 | 0/1       | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Lender Loan                 | \$8,370.79 |
| Total Other Funding Sources | \$8,370.79 |

**Grantee Activity Number:** 1004-03-2

Activity Title: NHS Acq/Rehab - 2104 Russet

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$134,056.53 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$134,056.53 |
| Program Funds Drawdown                  | \$0.00                  | \$118,713.04 |
| Program Funds Obligated                 | \$0.00                  | \$143,053.44 |
| Program Funds Expended                  | \$0.00                  | \$118,713.04 |
| NeighborWorks Dakota Home Resources     | \$0.00                  | \$118,713.04 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$9,949.56   |

#### **Activity Description:**

Acquisition and rehabilitation of a single family home to be sold to a households at or below 50% AMI.

### **Location Description:**

2104 Russet Lane, Rapid City, SD (Pennington County)

### **Activity Progress Narrative:**

Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed. A potential homebuyer has been identified and we are hoping to close the sale of this property in the next quarter.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | -2                 | 0/1                                |
| # of Parcels acquired voluntarily | -1                 | 0/1                                |
| Total acquisition compensation to | -72000             | 0/72000                            |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | -1                 | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | Inis | inis Report Period |       | Cumulative Actual Total / Expected |     |            |      |
|--------------------|------|--------------------|-------|------------------------------------|-----|------------|------|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low/ | Mod% |
| # of Households    | 0    | 0                  | 0     | 0/1                                | 0/0 | 0/1        | 0    |
| # Owner Households | 0    | 0                  | 0     | 0/1                                | 0/0 | 0/1        | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

1004-04-2 **Grantee Activity Number:** 

**Activity Title: NHS-706 Lemmon Avenue** 

**Activitiy Category: Activity Status:** 

Acquisition - general Completed

**Project Number: Project Title:** 

Acquisition

**Projected Start Date: Projected End Date:** 

05/01/2009 08/31/2010

**Completed Activity Actual End Date: Benefit Type:** Area Benefit (Census)

**National Objective: Responsible Organization:** 

NSP Only - LMMI NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$54,138.60 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$54,138.60 |
| Program Funds Drawdown                  | \$0.00                  | \$54,138.60 |
| Program Funds Obligated                 | \$0.00                  | \$54,138.60 |
| Program Funds Expended                  | \$0.00                  | \$54,138.60 |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$8.37      |

#### **Activity Description:**

Property contains 1 foreclosed and blighted single family home in the flood plain to be acquired (Activity No. 1004-04-2), demolished and cleared (1004-04-3). Cleared vacant property will be redeveloped as green space to benefit the neighborhood.

#### **Location Description:**

706 Lemmon Avenue, Rapid City (Pennington County)

### **Activity Progress Narrative:**

This foreclosed, blighted property was acquired September 2009. Negative numbers entered for "total acquisition compensation to owners" and "# of properties" are a correction of duplication of data. Demolition and clearance of this property is reported under activity no. 1004-04-3.

|                                   | This Report Period |  | <b>Cumulative Actual Total</b> | / Expected |
|-----------------------------------|--------------------|--|--------------------------------|------------|
|                                   | Total              |  | Total                          |            |
| # of Properties                   | -1                 |  | 1/1                            |            |
| # of Parcels acquired voluntarily | 1                  |  | 1/1                            |            |
| Total acquisition compensation to | -47000             |  | 47000/47000                    |            |

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 1/1                                       |

#### **Beneficiaries - Area Benefit Census Method**

 Low
 Mod
 Total Low/Mod%

 # of Persons
 17480
 15860
 86132
 38.71

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

**Grantee Activity Number:** 1004-04-3

Activity Title: NHS-706 Lemmon Ave

Activity Category: Activity Status:

Clearance and Demolition Completed

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

02/11/2010

National Objective: Responsible Organization:

NSP Only - LMMI NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$0.00      |
| Total CDBG Program Funds Budgeted       | N/A                     | \$0.00      |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$0.00      |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$11,679.00 |

#### **Activity Description:**

Area Benefit (Census)

Property contains 1 foreclosed and blighted single family home in the flood plain to be acquired (Activity No. 1004-04-2), demolished and cleared (1004-04-3). Cleared vacant property will be redeveloped as green space to benefit the neighborhood.

#### **Location Description:**

706 Lemmon Avenue, Rapid City (Pennington County)

#### **Activity Progress Narrative:**

The negative number reported under "# of properties" is to remove this field under this activity to avoid duplication. This property is reported under activity no. 1004-04-2.

One single family housing unit was demolished and the site was cleared. The final draw was processed on 2/11/10 and this property is now a community/neighborhood green space.

| Accompnishments Ferror | illalice Measures  |   |
|------------------------|--------------------|---|
|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                        | Total              | Total                                     |
| # of Properties        | -2                 | 0/0                                       |
| # of Public Facilities | 0                  | 1/0                                       |
|                        | This Report Period | Cumulative Actual Total / Expected        |
|                        | Total              | Total                                     |
| # of Housing Units     | 1                  | 1/1                                       |

#### **Beneficiaries - Area Benefit Census Method**

# of Persons Low Mod Total Low/Mod% # 164426 139894 726335 41.90

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

**Grantee Activity Number:** 1004-05-2

Activity Title: NHS - 713 Lemmon

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside NeighborWorks Dakota Home Resources

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$140,144.50 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$102,458.00 |
| Program Funds Drawdown                  | \$62,292.02             | \$62,292.02  |
| Program Funds Obligated                 | \$0.00                  | \$102,458.50 |
| Program Funds Expended                  | \$62,292.02             | \$62,292.02  |
| NeighborWorks Dakota Home Resources     | \$62,292.02             | \$62,292.02  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquisition of 1 vacant, foreclosed lot (deed in lieu of foreclosure) with existing foundation to be redeveloped with a new single family home for resale to a household at or below 50% AMI.

#### **Location Description:**

713 Lemmon Avenue, Rapid City, SD (Pennington County)

#### **Activity Progress Narrative:**

This single family property was acquired 6/17/10. Rehabilitation is nearing completion and the developer is actively seeking an eligible homebuyer.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/24750                            |

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 0/1                                       |

|                    | Ini | inis Report Period |       | Cumulative Actual Total / Expected |     |            |      |
|--------------------|-----|--------------------|-------|------------------------------------|-----|------------|------|
|                    | Low | Mod                | Total | Low                                | Mod | Total Low/ | Mod% |
| # of Households    | 0   | 0                  | 0     | 0/1                                | 0/0 | 0/1        | 0    |
| # Owner Households | 0   | 0                  | 0     | 0/1                                | 0/0 | 0/1        | 0    |

### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountLender Loan\$37,686.50Total Other Funding Sources\$37,686.50

**Grantee Activity Number:** 1005-00-1

Activity Title: Centerville Renovation-Financing Mechanism

**Activitiy Category:** 

Homeownership Assistance to low- and moderate-income

**Project Number:** 

1

**Projected Start Date:** 

11/30/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Completed

**Project Title:** 

Homeownership Assistance

**Projected End Date:** 

08/31/2010

**Completed Activity Actual End Date:** 

11/30/2009

**Responsible Organization:** 

Sioux Empire Housing Partnership

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$9,999.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$9,999.00 |
| Program Funds Drawdown                  | \$0.00                  | \$9,999.00 |
| Program Funds Obligated                 | \$0.00                  | \$9,999.00 |
| Program Funds Expended                  | \$0.00                  | \$9,999.00 |
| Sioux Empire Housing Partnership        | \$0.00                  | \$9,999.00 |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

#### **Activity Description:**

Financing Mechanism provided to a household at or below 80% AMI purchasing a foreclosed/rehabilitated single family home. The end-beneficiary data has been entered into activity no. 1005-00-2 to avoid duplication of data.

#### **Location Description:**

1201 Vermillion Street, Centerville, SD (Turner County)

#### **Activity Progress Narrative:**

This activity is a financing mechanism provided to the homebuyer of the property identified as activity no. 1005-00-2. The negative number under "# of housing units" is to remove the duplication of this housing unit, which is shown under activity no. 1005-02-2. Beneficiary data is entered into 1005-00-2.

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | -1                 | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This | This Report Period |       | Cumulative Actual Total / Expected |     |           |      |  |
|--------------------|------|--------------------|-------|------------------------------------|-----|-----------|------|--|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low | Mod% |  |
| # of Households    | 0    | -1                 | -1    | 0/0                                | 0/0 | 0/0       | 0    |  |
| # Owner Households | 0    | 0                  | 0     | 0/0                                | 0/0 | 0/0       | 0    |  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1005-00-2

Activity Title: SEHP-Centerville Renovation Project

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

11/30/2009

National Objective: Responsible Organization:

NSP Only - LMMI Sioux Empire Housing Partnership

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$112,054.74 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$62,054.74  |
| Program Funds Drawdown                  | \$0.00                  | \$62,054.74  |
| Program Funds Obligated                 | \$0.00                  | \$62,054.74  |
| Program Funds Expended                  | \$0.00                  | \$62,054.74  |
| Sioux Empire Housing Partnership        | \$0.00                  | \$62,054.74  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$32,054.74  |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition and Rehabilitation of HUD-owned foreclosed property to be sold to a homebuyer at or below 80% AMI.

#### **Location Description:**

1201 Vermillion Street, Centerville, Turner County, SD

#### **Activity Progress Narrative:**

This activity is being updated to correct duplicate data that was previously entered and to report beneficiary data and actual completion date.

|                                   | This Report | Period | Cumulative Actual Total / E | Expected |
|-----------------------------------|-------------|--------|-----------------------------|----------|
|                                   | Total       |        | Total                       |          |
| # of Properties                   | -1          |        | 1/1                         |          |
| # of Parcels acquired voluntarily | -1          |        | 1/1                         |          |
| Total acquisition compensation to | -65000      |        | 38250/65000                 |          |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | -1                 | 1/1                                       |
| # of Singlefamily Units | 1                  | 1/1                                       |

|                    | This Report Period |     | Cumulative Actual Total / Expected |     |     |          |         |
|--------------------|--------------------|-----|------------------------------------|-----|-----|----------|---------|
|                    | Low                | Mod | Total                              | Low | Mod | Total Lo | ow/Mod% |
| # of Households    | 0                  | 0   | 0                                  | 0/0 | 1/1 | 1/1      | 100.00  |
| # of Persons       | 0                  | 0   | 0                                  | 0/0 | 0/0 | 0/0      | 0       |
| # Owner Households | 0                  | 1   | 1                                  | 0/0 | 1/1 | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Other Loan Source           | \$50,000.00 |
| Total Other Funding Sources | \$50,000.00 |
|                             |             |

**Grantee Activity Number:** 1006-00-2

Activity Title: Centerville-Acquisition Blighted Property

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Centerville

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$2,200.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$0.00     |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$0.00     |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
| City of Centerville                     | \$0.00                  | \$0.00     |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

#### **Activity Description:**

Acquistion of tax-foreclosed blighted property (Activity No. 1006-00-2), demolition (Activity No. 1006-00-3), and redevelopment (Activity No. 1006-00-4) of the cleared lot with a single family home to be sold to a homebuyer at or below 50% AMI. The developer is using other funds to complete activity no. 1006-00-2, 1006-00-3 and part of 1006-00-4.

At activity completion, the end-beneficiary data will be entered into activity no. 1006-00-4.

#### **Location Description:**

920 Lincoln Street (fka 430 Dakota Street-city changed address), Centerville, Turner County, SD

#### **Activity Progress Narrative:**

This activity involves the acquisition of a tax foreclosed, blighted property. The property has been acquired.

|                                   | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------------------------|--------------------|---|
|                                   | Total              | Total                                     |
| # of Properties                   | 1                  | 1/0                                       |
| # of buildings (non-residential)  | 0                  | 0/0                                       |
| # of Parcels acquired voluntarily | 0                  | 0/1                                       |
| Total acquisition compensation to | 0                  | 0/2200                                    |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                 |     | This Report Period |       | Cumula | <b>Cumulative Actual Total / Expected</b> |         |          |
|-----------------|-----|--------------------|-------|--------|---|---------|----------|
|                 | Low | Mod                | Total | Low    | Mod                                       | Total I | _ow/Mod% |
| # of Households | 0   | 0                  | 0     | 0/0    | 0/0                                       | 0/0     | 0        |
| # of Persons    | 0   | 0                  | 0     | 0/0    | 0/0                                       | 0/0     | 0        |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Other Loan Source           | \$2,200.00 |
| Total Other Funding Sources | \$2,200.00 |

**Grantee Activity Number:** 1006-00-3

Activity Title: Centerville-Demolition of Blighted Property

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Centerville

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$7,500.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$0.00     |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$7,500.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
| City of Centerville                     | \$0.00                  | \$0.00     |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

#### **Activity Description:**

Direct Benefit (Households)

Acquistion of tax-foreclosed blighted property (Activity No. 1006-00-2), demolition (Activity No. 1006-00-3), and redevelopment (Activity No. 1006-00-4) of the cleared lot with a single family home to be sold to a homebuyer at or below 50% AMI. The developer is using other funds to complete activity no. 1006-00-2, 1006-00-3 and part of 1006-00-4.

At activity completion, the end-beneficiary data will be entered into activity no. 1006-00-4.

#### **Location Description:**

# of Singlefamily Units

920 Lincoln Street (fka-430 Dakota Street-city changed address), Centerville, Turner County, SD

#### **Activity Progress Narrative:**

This activity is being updated to show that the demolition of this blighted, single family structure was completed on 8/27/10.

### **Accomplishments Performance Measures**

| # of Properties    | This Report Period  Total  0 | Cumulative Actual Total / Expected  Total  0/0 |
|--------------------|------------------------------|--|
|                    | This Report Period Total     | Cumulative Actual Total / Expected Total       |
| # of Housing Units | 0                            | 0/1  |

0

0/1

|                 |     | This Report Period |       | Cumula | Cumulative Actual Total / Expected |         |          |
|-----------------|-----|--------------------|-------|--------|------------------------------------|---------|----------|
|                 | Low | Mod                | Total | Low    | Mod                                | Total I | _ow/Mod% |
| # of Households | 0   | 0                  | 0     | 0/0    | 0/0                                | 0/0     | 0        |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding SourcesAmountPersonal Funds\$7,500.00Total Other Funding Sources\$7,500.00

**Grantee Activity Number:** 1006-00-4

Activity Title: Centerville-Redevelopment of Demolished

**Property** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

05/01/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Under Way

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

12/31/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Centerville

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$120,300.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$72,800.00  |
| Program Funds Drawdown                  | \$22,758.08             | \$22,758.08  |
| Program Funds Obligated                 | \$0.00                  | \$65,300.00  |
| Program Funds Expended                  | \$22,758.08             | \$22,758.08  |
| City of Centerville                     | \$22,758.08             | \$22,758.08  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquistion of tax-foreclosed blighted property (Activity No. 1006-00-2), demolition (Activity No. 1006-00-3), and redevelopment (Activity No. 1006-00-4) of the cleared lot with a single family home to be sold to a homebuyer at or below 50% AMI.

#### **Location Description:**

920 Lincoln Street (fka 430 Dakota Street-city changed address), Centerville, Turner County, SD

#### **Activity Progress Narrative:**

This activity is well underway. The activity involves the acquisition of a foreclosed, blighted property (reported under activity no. 1006-00-2) and demolition of the blighted structure (activity no. 1006-00-3). The cleared site is being redeveloped under this activity with a single family home to be sold to a household at or below 50% AMI.

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| #Sites re-used          | 0                  | 0/1                                       |
|                         | This Report Period | Cumulative Actual Total / Expected        |
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | inis Report Period |     |       | Cumulative Actual Total / Expected |     |            |      |
|--------------------|--------------------|-----|-------|------------------------------------|-----|------------|------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low/ | Mod% |
| # of Households    | 0                  | 0   | 0     | 0/1                                | 0/0 | 0/1        | 0    |
| # Owner Households | 0                  | 0   | 0     | 0/1                                | 0/0 | 0/1        | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountOther Loan Source\$47,500.00Total Other Funding Sources\$47,500.00

**Grantee Activity Number:** 1007-01-4

Activity Title: HAPI - 105 N. Washington

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

12/10/200

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$87,283.52 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$62,037.30 |
| Program Funds Drawdown                  | \$0.00                  | \$62,037.30 |
| Program Funds Obligated                 | \$0.00                  | \$62,037.30 |
| Program Funds Expended                  | \$0.00                  | \$62,037.30 |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$62,037.30 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$52,433.25 |
| Program Income Drawdown                 | \$0.00                  | \$5,800.00  |

#### **Activity Description:**

Direct Benefit (Households)

Property was previously acquired, blighted structure to be demolished, and NSP funds will be used for redevelopment of vacant property with single family home for sale to households at or below 50% AMI.

#### **Location Description:**

105 N. Washington, Aberdeen, Brown County, SD

#### **Activity Progress Narrative:**

This activity is being updated with negative numbers under "# of properties" and "# of housing units" to correct entry of duplicate data. It is also being updated to show the completion date for the activity and the beneficiary data.

| 7 to 50 timp in 51 time in 51 to 11 to 11 | manoo moacaroo     |   |
|---|--------------------|---|
|   | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|   | Total              | Total                                     |
| # of Properties                           | -1                 | 1/1                                       |
|   | This Report Period | Cumulative Actual Total / Expected        |
|   | Total              | Total                                     |
| # of Housing Units                        | -1                 | 1/1                                       |
| # of Singlefamily Units                   | 1                  | 1/1                                       |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |          |         |
|--------------------|--------------------|-----|-------|------------------------------------|-----|----------|---------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Lo | ow/Mod% |
| # of Households    | 0                  | 0   | 0     | 1/1                                | 0/0 | 1/1      | 100.00  |
| # Owner Households | 1                  | 0   | 1     | 1/1                                | 0/0 | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Other Loan Source           | \$10,000.00 |
| Personal Funds              | \$15,246.22 |
| Total Other Funding Sources | \$25,246.22 |
|                             |             |

**Grantee Activity Number:** 1007-02-4

Activity Title: HAPI - 714 S. 11th

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households) 12/23/20

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$91,233.49 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$72,735.12 |
| Program Funds Drawdown                  | \$0.00                  | \$72,735.12 |
| Program Funds Obligated                 | \$0.00                  | \$72,735.12 |
| Program Funds Expended                  | \$0.00                  | \$72,735.12 |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$72,735.12 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$50,367.79 |
| Program Income Drawdown                 | \$0.00                  | \$470.00    |

#### **Activity Description:**

Property was previously acquired, blighted structure to be demolished, and NSP funds will be used for redevelopment of vacant property with single family home for sale to households at or below 50% AMI.

#### **Location Description:**

# of Singlefamily Units

714 S. 11th, Aberdeen, Brown County, SD

#### **Activity Progress Narrative:**

This activity is being updated with negative numbers under "# of properties" and "# of housing units" to correct entry of duplicate data. It is also being updated to show the completion date for the activity and the beneficiary data.

### **Accomplishments Performance Measures**

| Accomplishments Perio | illialice Measures |   |
|-----------------------|--------------------|---|
|                       | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                       | Total              | Total                                     |
| # of Properties       | -1                 | 1/1                                       |
|                       |                    |   |
|                       | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                       | Total              | Total                                     |
| # of Housing Units    | -1                 | 1/1                                       |
|                       |                    |   |

1

1/1

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |          |        |
|--------------------|--------------------|-----|-------|------------------------------------|-----|----------|--------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Lo | w/Mod% |
| # of Households    | 0                  | 0   | 0     | 1/1                                | 0/0 | 1/1      | 100.00 |
| # Owner Households | 1                  | 0   | 1     | 1/1                                | 0/0 | 1/1      | 100.00 |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Other Loan Source           | \$10,000.00 |
| Personal Funds              | \$8,498.37  |
| Total Other Funding Sources | \$18,498.37 |

**Grantee Activity Number:** 1007-03-4

Activity Title: HAPI - 1111 7th Ave SW

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

11/16/2009

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$88,815.26 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$70,274.84 |
| Program Funds Drawdown                  | \$0.00                  | \$70,274.84 |
| Program Funds Obligated                 | \$0.00                  | \$70,274.84 |
| Program Funds Expended                  | \$0.00                  | \$70,274.84 |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$70,274.84 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$48,228.57 |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Direct Benefit (Households)

Property was previously acquired, blighted structure to be demolished, and NSP funds will be used for redevelopment of vacant property with single family home for sale to households at or below 50% AMI.

#### **Location Description:**

1111 7th Ave., SW, Aberdeen, Brown County, SD

#### **Activity Progress Narrative:**

This activity is being updated with negative numbers under "# of properties" and "# of housing units" to correct entry of duplicate data. It is also being updated to show the completion date for the activity and the beneficiary data.

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Properties         | -1                 | 1/1                                       |
|                         |                    |   |
|                         | This Report Period | Cumulative Actual Total / Expected        |
|                         | Total              | Total                                     |
| # of Housing Units      | -1                 | 1/1                                       |
| # of Singlefamily Units | 1                  | 1/1                                       |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |          |         |
|--------------------|--------------------|-----|-------|------------------------------------|-----|----------|---------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Lo | ow/Mod% |
| # of Households    | 0                  | 0   | 0     | 1/1                                | 0/0 | 1/1      | 100.00  |
| # Owner Households | 1                  | 0   | 1     | 1/1                                | 0/0 | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Amount      |
|-------------|
| \$10,000.00 |
| \$8,540.42  |
| \$18,540.42 |
|             |

**Grantee Activity Number:** 1007-04-4

Activity Title: HAPI - 1307 8th Ave SW

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

12/10/2009

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$71,701.59 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$55,249.31 |
| Program Funds Drawdown                  | \$0.00                  | \$55,249.31 |
| Program Funds Obligated                 | \$0.00                  | \$55,249.31 |
| Program Funds Expended                  | \$0.00                  | \$55,249.31 |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$55,249.31 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$50,300.70 |
| Program Income Drawdown                 | \$0.00                  | \$8,244.00  |

#### **Activity Description:**

Direct Benefit (Households)

Redevelopment of previously acquired vacant property with a single family home for sale to households at or below 50% AMI.

### **Location Description:**

1307 8th Ave SW, Aberdeen, Brown County, SD

#### **Activity Progress Narrative:**

This activity is being updated with negative numbers under "# of properties" and "# of housing units" to correct entry of duplicate data. It is also being updated to show the completion date for the activity and the beneficiary data.

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Properties         | -1                 | 1/1                                       |
|                         | This Report Period | Cumulative Actual Total / Expected        |
|                         | Total              | Total                                     |
| # of Housing Units      | -1                 | 1/1                                       |
| # of Singlefamily Units | 1                  | 1/1                                       |

|                    | This | This Report Period |       | Cumulative | Actual Total / E | xpected  |         |
|--------------------|------|--------------------|-------|------------|------------------|----------|---------|
|                    | Low  | Mod                | Total | Low        | Mod              | Total Lo | ow/Mod% |
| # of Households    | 0    | 0                  | 0     | 1/1        | 0/0              | 1/1      | 100.00  |
| # Owner Households | 1    | 0                  | 1     | 1/1        | 0/0              | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Other Loan Source           | \$10,000.00 |
| Personal Funds              | \$6,452.28  |
| Total Other Funding Sources | \$16,452.28 |

**Grantee Activity Number:** 1007-05-4

Activity Title: HAPI - 1311 8th Ave SW

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 08/31/2010

Benefit Type: Completed Activity Actual End Date:

01/19/2010

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$87,795.15 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$75,795.15 |
| Program Funds Drawdown                  | \$0.00                  | \$75,795.15 |
| Program Funds Obligated                 | \$0.00                  | \$75,795.15 |
| Program Funds Expended                  | \$0.00                  | \$75,795.15 |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$75,795.15 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$62,288.68 |
| Program Income Drawdown                 | \$0.00                  | \$15,304.85 |

#### **Activity Description:**

Direct Benefit (Households)

Redevelopment of previously acquired vacant property with a single family home for sale to households at or below 120% AMI.

### **Location Description:**

1311 8th Avenue SW, Aberdeen, Brown County, SD

#### **Activity Progress Narrative:**

This activity is updated to show the completion date for the activity and the beneficiary data.

| # of Properties         | This Report Period  Total  0 | Cumulative Actual Total / Expected Total 1/1 |
|-------------------------|------------------------------|--|
|                         | This Report Period           | Cumulative Actual Total / Expected           |
|                         | Total                        | Total  |
| # of Housing Units      | 0                            | 1/1  |
| # of Singlefamily Units | 1                            | 1/1  |

|                    | This Report Period |     | Cumulative | Actual Total / E | xpected |          |         |
|--------------------|--------------------|-----|------------|------------------|---------|----------|---------|
|                    | Low                | Mod | Total      | Low              | Mod     | Total Lo | ow/Mod% |
| # of Households    | 1                  | 0   | 0          | 1/1              | 0/0     | 1/1      | 100.00  |
| # Owner Households | 1                  | 0   | 1          | 1/1              | 0/0     | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Amount     |
|------------|
| \$2,000.00 |
| 10,000.00  |
| 12,000.00  |
| \$         |

**Grantee Activity Number:** 1008-01-2

Activity Title: Black Hills Area HFH - 1213 Racine

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 08/01/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Black Hills Area Habitat for Humanity

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$146,345.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$146,345.00 |
| Program Funds Drawdown                  | \$16,664.25             | \$114,433.49 |
| Program Funds Obligated                 | \$0.00                  | \$146,345.00 |
| Program Funds Expended                  | \$16,664.25             | \$114,433.49 |
| Black Hills Area Habitat for Humanity   | \$16,664.25             | \$114,433.49 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquisition and rehabilitation of a foreclosed single family home for sale to a homebuyer at or below 60% AMI.

### **Location Description:**

1213 Racine Street, Rapid City, Pennington County, SD

#### **Activity Progress Narrative:**

This activity is nearly completed and a potential homebuyer has been identified. We expect the sale to close in the next quarter.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/100000                           |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | This Report Period |     |           | Cumulative Actual Total / Expected |     |               |   |  |
|--------------------|--------------------|-----|-----------|------------------------------------|-----|---------------|---|--|
|                    | Low                | Mod | Total Low |                                    | Mod | Mod Total Low |   |  |
| # of Households    | 0                  | 0   | 0         | 0/0                                | 0/1 | 0/1           | 0 |  |
| # of Persons       | 0                  | 0   | 0         | 0/0                                | 0/0 | 0/0           | 0 |  |
| # Owner Households | 0                  | 0   | 0         | 0/0                                | 0/1 | 0/1           | 0 |  |

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1008-02-2

Activity Title: Black Hills HFH - 420 Watertown

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Black Hills Area Habitat for Humanity

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$53,183.32 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$53,183.32 |
| Program Funds Drawdown                  | \$1,853.58              | \$38,752.59 |
| Program Funds Obligated                 | \$0.00                  | \$53,183.32 |
| Program Funds Expended                  | \$1,853.58              | \$38,752.59 |
| Black Hills Area Habitat for Humanity   | \$1,853.58              | \$38,752.59 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$46,706.68 |

#### **Activity Description:**

Acquisition and rehabilitation of 1 foreclosed single family home for sale to homebuyer at or below 60% AMI.

#### **Location Description:**

420 East Watertown Street, Rapid City (Pennington County)

#### **Activity Progress Narrative:**

Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | -2                 | 0/1                                |
| # of Parcels acquired voluntarily | -1                 | 0/1                                |
| Total acquisition compensation to | -84600             | 0/42300                            |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | -1                 | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumula | <b>Cumulative Actual Total / Expected</b> |         |          |
|--------------------|--------------------|-----|-------|--------|---|---------|----------|
|                    | Low                | Mod | Total | Low    | Mod                                       | Total I | _ow/Mod% |
| # of Households    | 0                  | 0   | -1    | 0/0    | 0/1                                       | 0/1     | 0        |
| # Owner Households | 0                  | 0   | 0     | 0/0    | 0/1                                       | 0/1     | 0        |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 1008-03-2

Activity Title: Black Hills HFH - 417 Idaho

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

07/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

06/16/2010

National Objective: Responsible Organization:

NSP Only - LMMI Black Hills Area Habitat for Humanity

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$59,388.73 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$57,799.01 |
| Program Funds Drawdown                  | \$0.00                  | \$57,799.01 |
| Program Funds Obligated                 | \$0.00                  | \$57,799.01 |
| Program Funds Expended                  | \$0.00                  | \$57,799.01 |
| Black Hills Area Habitat for Humanity   | \$0.00                  | \$57,799.01 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$54,468.07 |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition and rehabilitation of 1 foreclosed single family home for sale to homebuyer at or below 60% AMI.

#### **Location Description:**

417 East Idaho Street, Rapid City (Pennington County)

#### **Activity Progress Narrative:**

This activity is being updated to show the completion date for the activity and the beneficiary data.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 1/1                                |
| # of Parcels acquired voluntarily | 0                  | 1/1                                |
| Total acquisition compensation to | 0                  | 88500/88500                        |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 1/1                                       |
| # of Singlefamily Units | 1                  | 1/1                                       |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |        |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|--------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Lov | w/Mod% |
| # of Households    | 0                  | 0   | 0     | 1/0                                | 0/1 | 1/1       | 100.00 |
| # Owner Households | 1                  | 0   | 1     | 1/0                                | 0/1 | 1/1       | 100.00 |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$1,589.72 |
| Total Other Funding Sources | \$1,589.72 |

**Grantee Activity Number:** 1008-04-2

Activity Title: Black Hills HFH - 421 Idaho

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

01/01/2010 02/28/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Black Hills Area Habitat for Humanity

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$125,078.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$124,878.00 |
| Program Funds Drawdown                  | \$0.00                  | \$115,597.74 |
| Program Funds Obligated                 | \$0.00                  | \$124,878.00 |
| Program Funds Expended                  | \$0.00                  | \$115,597.74 |
| Black Hills Area Habitat for Humanity   | \$0.00                  | \$115,597.74 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquisition and rehabilitation of 1 foreclosed single family home for sale to homebuyer at or below 60% AMI.

#### **Location Description:**

421 East Idaho Street, Rapid City (Pennington County)

#### **Activity Progress Narrative:**

Property has been rehabilitated. Developer is attempting to identify an eligible homebuyer to purchase the property. Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

|                                   | This Report | Period | <b>Cumulative Actual Total / Expected</b> | d |
|-----------------------------------|-------------|--------|---|---|
|                                   | Total       |        | Total                                     |   |
| # of Properties                   | -1          |        | 0/1                                       |   |
| # of Parcels acquired voluntarily | -1          |        | 0/1                                       |   |
| Total acquisition compensation to | -100000     |        | 0/100000                                  |   |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | -1                 | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | Inis | This Report Period |       | Cumulative Actual Total / Expected |     |            |      |
|--------------------|------|--------------------|-------|------------------------------------|-----|------------|------|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low/ | Mod% |
| # of Households    | 0    | 0                  | 0     | 0/0                                | 0/1 | 0/1        | 0    |
| # Owner Households | 0    | 0                  | 0     | 0/0                                | 0/1 | 0/1        | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

| Other Funding Sources       | Amount   |
|-----------------------------|----------|
| Personal Funds              | \$200.00 |
| Total Other Funding Sources | \$200.00 |

**Grantee Activity Number:** 1008-05-2

Activity Title: Black Hills HFH - 4218 W Chicago

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

08/01/2010 09/01/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Black Hills Area Habitat for Humanity

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$157,656.20 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$157,656.20 |
| Program Funds Drawdown                  | \$20,506.16             | \$139,427.31 |
| Program Funds Obligated                 | \$0.00                  | \$157,656.20 |
| Program Funds Expended                  | \$20,506.16             | \$139,427.31 |
| Black Hills Area Habitat for Humanity   | \$20,506.16             | \$139,427.31 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquisition and rehabilitation of a foreclosed single family home for sale to a homebuyer at or below 60% AMI.

#### **Location Description:**

4218 West Chicago, Rapid City, South Dakota (Pennington County)

#### **Activity Progress Narrative:**

The rehabilitation is nearly complete. The developer is attempting to locate an eligible homebuyer.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/100000                           |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | inis | This Report Period |       | Cumulative Actual Total / Expected |     |            |      |
|--------------------|------|--------------------|-------|------------------------------------|-----|------------|------|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low/ | Mod% |
| # of Households    | 0    | 0                  | 0     | 0/0                                | 0/1 | 0/1        | 0    |
| # Owner Households | 0    | 0                  | 0     | 0/0                                | 0/1 | 0/1        | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1009-01-3

Activity Title: Lower Brule Sioux Tribe Demolition Project

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Lower Brule Sioux Tribe

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$40,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$40,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$40,000.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Demolition and clearance of blighted building (old jail/courthouse). Cleared lot will be redeveloped with single family housing for resale to a household at or below 50% AMI.

#### **Location Description:**

131 Police Drive, Lower Brule, Lyman County, South Dakota

#### **Activity Progress Narrative:**

The NSP loan should be closed and the demolition/clearance should be started in the next quarter. Environmental review has been completed.

| Accomplishments Performa         | ince measures      |   |
|----------------------------------|--------------------|---|
|                                  | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                                  | Total              | Total                                     |
| # of Properties                  | 0                  | 0/1                                       |
| # of buildings (non-residential) | 0                  | 0/1                                       |
|                                  | This Report Period | Cumulative Actual Total / Expected        |
|                                  | Total              | Total                                     |
| # of Housing Units               | 0                  | 0/0                                       |

|                 | Thi | This Report Period |       | Cumulative Actual Total / Expected |     |             |      |
|-----------------|-----|--------------------|-------|------------------------------------|-----|-------------|------|
|                 | Low | Mod                | Total | Low                                | Mod | Total Low/I | Mod% |
| # of Households | 0   | 0                  | 0     | 0/0                                | 0/0 | 0/0         | 0    |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1009-02-3

Activity Title: Lower Brule Sioux Tribe Demolition

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Lower Brule Sioux Tribe

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$4,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$4,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$4,000.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
|   |                         |            |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

### **Activity Description:**

Clearance of old foundation. Cleared lot will be redeveloped with single family housing for resale to a household at or below 50% AMI.

#### **Location Description:**

# of Singlefamily Units

228 Sitting Bull, Lower Brule, Lyman County, South Dakota.

### **Activity Progress Narrative:**

The NSP loan should be closed and the demolition/clearance should be started in the next quarter. Environmental review has been completed.

## **Accomplishments Performance Measures**

| Accomplishments i chorn | nance measures     |   |
|-------------------------|--------------------|---|
|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                         | Total              | Total                                     |
| # of Properties         | 0                  | 0/1                                       |
|                         |                    |   |
|                         | This Report Period | Cumulative Actual Total / Expected        |
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |

0

0/1

|                 |     | This Report Perio | d     | Cumulative | e Actual Total / E | xpected    |      |
|-----------------|-----|-------------------|-------|------------|--------------------|------------|------|
|                 | Low | Mod               | Total | Low        | Mod                | Total Low/ | Mod% |
| # of Households | 0   | 0                 | 0     | 0/0        | 0/0                | 0/0        | 0    |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1009-03-3

Activity Title: Lower Brule Sioux Tribe Demolition

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Lower Brule Sioux Tribe

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$2,500.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$2,500.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$2,500.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
|   |                         |            |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

### **Activity Description:**

Clearance of old foundation. Cleared lot will be redeveloped with single family housing for resale to a household at or below 50% AMI.

#### **Location Description:**

# of Singlefamily Units

517 Sitting Bull, Lower Brule, Lyman County, South Dakota.

### **Activity Progress Narrative:**

The NSP loan should be closed and the demolition/clearance should be started in the next quarter. Environmental review has been completed.

## **Accomplishments Performance Measures**

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Properties    | 0                  | 0/1                                       |
|                    |                    |   |
|                    | This Report Period | Cumulative Actual Total / Expected        |
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 0/1                                       |

0

0/1

|                 |     | nis Report Period |       | Cumulative | Actual Total / E | xpected    |      |
|-----------------|-----|-------------------|-------|------------|------------------|------------|------|
|                 | Low | Mod               | Total | Low        | Mod              | Total Low/ | Mod% |
| # of Households | 0   | 0                 | 0     | 0/0        | 0/0              | 0/0        | 0    |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1009-04-3

Activity Title: Lower Brule Sioux Tribe Demolition

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

3 Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Lower Brule Sioux Tribe

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$62,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$62,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$62,000.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

### **Activity Description:**

Direct Benefit (Households)

Demolition and clearance of blighted building (old BIA building). Cleared lot will be redeveloped with single family housing for resale to a household at or below 50% AMI.

#### **Location Description:**

726 Crazy Horse, Lower Brule, Lyman County, South Dakota

### **Activity Progress Narrative:**

The NSP loan should be closed and the demolition/clearance should be started in the next quarter. Environmental review has been completed.

|                                  | This Report Period | Cumulative Actual Total / Expected |
|----------------------------------|--------------------|------------------------------------|
|                                  | Total              | Total                              |
| # of Properties                  | 0                  | 0/1                                |
| # of buildings (non-residential) | 0                  | 0/1                                |

|                 |     | nis Report Period |       | Cumulative | Actual Total / E | xpected    |      |
|-----------------|-----|-------------------|-------|------------|------------------|------------|------|
|                 | Low | Mod               | Total | Low        | Mod              | Total Low/ | Mod% |
| # of Households | 0   | 0                 | 0     | 0/0        | 0/0              | 0/0        | 0    |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1009-05-3

Activity Title: Lower Brule Sioux Tribe Demolition

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

3 Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Lower Brule Sioux Tribe

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$4,500.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$4,500.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$4,500.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
|   |                         |            |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

#### **Activity Description:**

Clearance of old foundation. Cleared lot will be redeveloped with single family housing for resale to a household at or below 50% AMI.

### **Location Description:**

# of Housing Units

# of Singlefamily Units

511 Gall, Lower Brule, Lyman County, South Dakota.

### **Activity Progress Narrative:**

The NSP loan should be closed and the demolition/clearance should be started in the next quarter. Environmental review has been completed.

## **Accomplishments Performance Measures**

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |
|                 | This Report Period | Cumulative Actual Total / Expected        |
|                 | Total              | Total                                     |

0

0

0/1

0/1

|                 |     | This Report Period |       |     | Cumulative Actual Total / Expected |            |      |  |
|-----------------|-----|--------------------|-------|-----|------------------------------------|------------|------|--|
|                 | Low | Mod                | Total | Low | Mod                                | Total Low/ | Mod% |  |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0        | 0    |  |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources

**Grantee Activity Number:** 1009-06-3

Activity Title: Lower Brule Sioux Tribe Demolition

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

05/01/2009 12/31/2012

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Lower Brule Sioux Tribe

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date    |
|---|-------------------------|------------|
| Total Projected Budget from All Sources | N/A                     | \$4,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$4,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00     |
| Program Funds Obligated                 | \$0.00                  | \$4,000.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00     |
| Lower Brule Sioux Tribe                 | \$0.00                  | \$0.00     |
| Match Contributed                       | \$0.00                  | \$0.00     |
| Program Income Received                 | \$0.00                  | \$0.00     |
| Program Income Drawdown                 | \$0.00                  | \$0.00     |

#### **Activity Description:**

Clearance of old foundation. Cleared lot will be redeveloped with single family housing for resale to a household at or below 50% AMI.

#### **Location Description:**

501 Spotted Tail, Lower Brule, South Dakota (Lyman County)

### **Activity Progress Narrative:**

The NSP loan should be closed and the demolition/clearance should be started in the next quarter. Environmental review has been completed.

Street address for this property is 501 Spotted Tail. This information will be entered into the Action Plan during the next revision.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |
|                 |                    |   |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                 | Thi | This Report Period |       |     | Actual Total / E | xpected      |     |
|-----------------|-----|--------------------|-------|-----|------------------|--------------|-----|
|                 | Low | Mod                | Total | Low | Mod              | Total Low/Mo | od% |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0              | 0/0          | 0   |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1010-00-4

Activity Title: 505 S Duluth Ave Apartments

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:NSP Only - LMMISioux Falls Housing Corporation

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$83,478.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$68,478.00 |
| Program Funds Drawdown                  | \$0.00                  | \$68,478.00 |
| Program Funds Obligated                 | \$0.00                  | \$68,478.00 |
| Program Funds Expended                  | \$0.00                  | \$68,478.00 |
| Sioux Falls Housing Corporation         | \$0.00                  | \$68,478.00 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Direct Benefit (Households)

Redevelopment of a vacant lot purchased by the applicant. The project involves the new construction of 1 multi-family building containing 8 studio apartments. Incomes will be limited to 30% (4 units) and 40% (4 units).

A portion of this project is being reported under 2 separate activity numbers. All expenditures prior to enactment of Publ. L 111-203 are shown under 1010-00-4 and all subsequent expenditures eligible to meet the 25% requirement are shown under 1010-00-4-L

#### **Location Description:**

# of Multifamily Units

505 South Duluth Avenue, Sioux Falls, Minnehaha County, SD

#### **Activity Progress Narrative:**

This property has been acquired and will be indicated under this activity number when the activity is fully completed.

### **Accomplishments Performance Measures**

| # of Properties    | This Report Period  Total  0 | Cumulative Actual Total / Expected  Total  0/1 |
|--------------------|------------------------------|--|
| # of Housing Units | This Report Period  Total  0 | Cumulative Actual Total / Expected Total 0/0   |

0

 $\Omega/\Omega$ 

|                     | inis Report Period |           |       | Cumulative Actual Total / Expected |             |     |          |  |
|---------------------|--------------------|-----------|-------|------------------------------------|-------------|-----|----------|--|
|                     | Low                | Mod Total | Total | l Low                              | Mod Total L |     | Low/Mod% |  |
| # of Households     | 0                  | 0         | 0     | 0/0                                | 0/0         | 0/0 | 0        |  |
| # Renter Households | 0                  | 0         | 0     | 0/0                                | 0/0         | 0/0 | 0        |  |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| City Funds                  | \$15,000.00 |
| Total Other Funding Sources | \$15,000.00 |

Grantee Activity Number: 1010-00-4-L

Activity Title: 505 S Duluth Ave Apartments

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Sioux Falls Housing Corporation

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$335,914.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$296,414.00 |
| Program Funds Drawdown                  | \$35,042.00             | \$158,204.00 |
| Program Funds Obligated                 | \$0.00                  | \$296,414.00 |
| Program Funds Expended                  | \$35,042.00             | \$158,204.00 |
| Sioux Falls Housing Corporation         | \$35,042.00             | \$158,204.00 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

Direct Benefit (Households)

Redevelopment of a vacant lot purchased by the applicant. The project involves the new construction of 1 multi-family building containing 8 studio apartments. Incomes will be limited to 30% (4 units) and 40% (4 units).

A portion of this project is being reported under 2 separate activity numbers. All expenditures prior to enactment of Publ. L 111-203 are shown under 1010-00-4 and all subsequent expenditures eligible to meet the 25% requirement are shown under 1010-00-4-L

#### **Location Description:**

505 South Duluth Avenue, Sioux Falls, Minnehaha County, SD

#### **Activity Progress Narrative:**

Construction of this multifamily structure is now nearing completion.

|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|------------------------|--------------------|---|
|                        | Total              | Total                                     |
| # of Housing Units     | 0                  | 0/8                                       |
| # of Multifamily Units | 0                  | 0/8                                       |

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/8                                | 0/0 | 0/8       | 0     |
| # Renter Households | 0                  | Ω   | 0     | 0/8                                | 0/0 | 0/8       | 0     |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountCommunity Development Corp.\$39,500.00Total Other Funding Sources\$39,500.00

**Grantee Activity Number:** 1011-00-4

Activity Title: LaCrosse Apartments

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Pennington County Housing and Redevelopment

| Overall                                     | Oct 1 thru Dec 31, 2010 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources     | N/A                     | \$1,205,562.00 |
| Total CDBG Program Funds Budgeted           | N/A                     | \$1,025,242.00 |
| Program Funds Drawdown                      | \$438,637.21            | \$893,675.41   |
| Program Funds Obligated                     | \$0.00                  | \$1,025,242.00 |
| Program Funds Expended                      | \$438,637.21            | \$893,675.41   |
| Pennington County Housing and Redevelopment | \$438,637.21            | \$893,675.41   |
| Match Contributed                           | \$0.00                  | \$0.00         |
| Program Income Received                     | \$0.00                  | \$0.00         |
| Program Income Drawdown                     | \$0.00                  | \$0.00         |

### **Activity Description:**

The overall project will involve the new construction of 10 townhomes to replace a previously demolished, blighted multi-family rental building. This will be a public housing project.

Effective August 1, 2010, Activity No. 1011-00-4 has been amended to represent all expended funds and the unexpended funds for the 7 units that exceed 50% AMI and Activity No. 1011-00-4-L has been created for the pro-rated share of unexpended funds for the 3 units that will be targeted to households at or below 50% AMI.

#### **Location Description:**

101 and 115 North LaCrosse Street, Rapid City, Pennington County, South Dakota

#### **Activity Progress Narrative:**

Construction is nearing completion for this activity.

Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

## **Accomplishments Performance Measures**

|                 | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
|                 | Total              | Total                              |
| # of Properties | -1                 | 0/1                                |
| #Sites re-used  | 0                  | 0/1                                |

This Report Period Cumulative Actual Total / Expected
Total Total

| # of Housing Units     | 0 | 0/7 |
|------------------------|---|-----|
| # of Multifamily Units | 0 | 0/7 |

|                     | This Report Period |     | Cumulative Actual Total / Expected |     |     |           |      |
|---------------------|--------------------|-----|------------------------------------|-----|-----|-----------|------|
|                     | Low                | Mod | Total                              | Low | Mod | Total Low | Mod% |
| # of Households     | 0                  | 0   | 0                                  | 0/0 | 0/7 | 0/7       | 0    |
| # Renter Households | 0                  | 0   | 0                                  | 0/0 | 0/7 | 0/7       | 0    |

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount       |
|-----------------------------|--------------|
| HUD Capital Fund Program    | \$40,000.00  |
| Personal Funds              | \$140,320.00 |
| Total Other Funding Sources | \$180,320.00 |
|                             |              |

**Grantee Activity Number:** 1011-00-4-L

Activity Title: LaCrosse Apartments - 25%

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

05/01/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Under Way

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

12/31/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Pennington County Housing and Redevelopment

| Overall                                     | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources     | N/A                     | \$340,668.00 |
| Total CDBG Program Funds Budgeted           | N/A                     | \$340,668.00 |
| Program Funds Drawdown                      | \$187,987.38            | \$284,283.70 |
| Program Funds Obligated                     | \$0.00                  | \$340,668.00 |
| Program Funds Expended                      | \$187,987.38            | \$284,283.70 |
| Pennington County Housing and Redevelopment | \$187,987.38            | \$284,283.70 |
| Match Contributed                           | \$0.00                  | \$0.00       |
| Program Income Received                     | \$0.00                  | \$0.00       |
| Program Income Drawdown                     | \$0.00                  | \$0.00       |

### **Activity Description:**

The overall project will involve the new construction of 10 townhomes to replace a previously demolished, blighted multi-family rental building. This will be a public housing project.

Effective August 1, 2010, Activity No. 1011-00-4 has been amended to represent all expended funds, to date, and the unexpended funds for the 7 units that exceed 50% AMI and Activity No. 1011-00-4-L has been created for the pro-rated share of unexpended funds for the 3 units that will be targeted to households at or below 50% AMI.

#### **Location Description:**

101 and 115 North LaCrosse Street, Rapid City, Pennington County, South Dakota

#### **Activity Progress Narrative:**

Construction is nearing completion for this activity.

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/3                                |
| # of Multifamily Units | 0                  | 0/3                                |

|                     | This Report Period |     | Cumulative Actual Total / Expected |     |     |           |       |
|---------------------|--------------------|-----|------------------------------------|-----|-----|-----------|-------|
|                     | Low                | Mod | Total                              | Low | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0                                  | 0/3 | 0/0 | 0/3       | 0     |
| # Renter Households | 0                  | 0   | 0                                  | 0/3 | 0/0 | 0/3       | 0     |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1012-00-4

Activity Title: Yankton Women's/Children's Shelter

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

12/31/2010

Benefit Type: Completed Activity Actual End Date:

11/04/2010

National Objective: Responsible Organization:

Yankton Women's/Children's Center

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$789,979.85 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$787,024.85 |
| Program Funds Drawdown                  | \$33,539.15             | \$787,024.85 |
| Program Funds Obligated                 | \$0.00                  | \$811,636.75 |
| Program Funds Expended                  | \$33,539.15             | \$787,024.85 |
| Yankton Women's/Children's Center       | \$33,539.15             | \$787,024.85 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$17,374.75             | \$17,374.75  |
| Program Income Drawdown                 | \$0.00                  | \$53,363.25  |

### **Activity Description:**

05/01/2009

Area Benefit (Census)

NSP Only - LMMI

Acquisition and redevelopment of vacant property for the new construction of a public facility - which will be a domestic violence shelter and a visitation center. The building will contain 4 1-bedroom units, 1 conference room, kitchen/dining areas, and 3 office spaces.

### **Location Description:**

609 Goeden Drive, Yankton, Yankton County, SD

## **Activity Progress Narrative:**

This facility is now completed and in operation.

|                                 | This Report Period | Cumulative Actual Total / Expected |
|---------------------------------|--------------------|------------------------------------|
|                                 | Total              | Total                              |
| # of Public Facilities          | 1                  | 1/1                                |
| # of Non-business Organizations | 1                  | 1/1                                |

#### **Beneficiaries - Area Benefit Census Method**

 Low
 Mod
 Total Low/Mod%

 # of Persons
 3899
 3826
 19917
 38.79

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$2,955.00Total Other Funding Sources\$2,955.00

**Grantee Activity Number:** 1013-02-4

Activity Title: Faulkton NSP Plan - 306 9th Avenue

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective:Responsible Organization:NSP Only - LMMIFaulkton Development Corp.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$98,995.71 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$96,326.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$96,326.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Redevelopment of a vacant property (purchased by the applicant) with a single family home to be resold to a household at or below 80% AMI.

#### **Location Description:**

# of Singlefamily Units

306 9th Avenue South, Faulkton, Faulk County, SD

### **Activity Progress Narrative:**

This activity will be proceeding in the Spring 2011. Developer is obtaining additional required documentation before the NSP loan will be closed.

## **Accomplishments Performance Measures**

| Accomplishments Ferro | illialice Measures |   |
|-----------------------|--------------------|---|
|                       | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                       | Total              | Total                                     |
| # of Properties       | 0                  | 0/0                                       |
|                       |                    |   |
|                       | This Report Period | Cumulative Actual Total / Expected        |
|                       | Total              | Total                                     |
| # of Housing Units    | 0                  | 0/1                                       |

0

0/1

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,669.71 |
| Total Other Funding Sources | \$2,669.71 |

**Grantee Activity Number:** 1013-03-4

Activity Title: Faulkton NSP Plan-309 9th Avenue

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

05/01/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective:Responsible Organization:NSP Only - LMMIFaulkton Development Corp.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$98,995.71 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$96,326.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$96,326.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

### **Activity Description:**

Redevelopment of a vacant property (purchased by the applicant) with a single family home to be resold to a household at or below 80% AMI.

#### **Location Description:**

309 9th Avenue South, Faulkton, Faulk County, South Dakota.

### **Activity Progress Narrative:**

This activity will be proceeding in the Spring 2011. Developer is obtaining additional required documentation before the NSP loan will be closed.

### **Accomplishments Performance Measures**

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

#### **Beneficiaries Performance Measures**

| This Report Period |     |       | Cumulative | Cumulative Actual Total / Expected |                |  |  |  |
|--------------------|-----|-------|------------|------------------------------------|----------------|--|--|--|
| Low                | Mod | Total | Low        | Mod                                | Total Low/Mod% |  |  |  |

| # of Households    | 0 | 0 | 0 | 0/0 | 0/1 | 0/1 | 0 |
|--------------------|---|---|---|-----|-----|-----|---|
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/1 | 0/1 | 0 |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPersonal Funds\$2,669.71Total Other Funding Sources\$2,669.71

**Grantee Activity Number:** 1014-00-4

Activity Title: Mission HFH House #22

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

4 Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective:Responsible Organization:NSP Only - LMMISicangu Tikiaga Okiciyapi HFH, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010   | To Date     |
|---|---------------------------|-------------|
| Overall                                 | Oct 1 till a Dec 31, 2010 | 10 Date     |
| Total Projected Budget from All Sources | N/A                       | \$72,050.00 |
| Total CDBG Program Funds Budgeted       | N/A                       | \$72,050.00 |
| Program Funds Drawdown                  | \$0.00                    | \$17,546.97 |
| Program Funds Obligated                 | \$0.00                    | \$72,050.00 |
| Program Funds Expended                  | \$0.00                    | \$17,546.97 |
| Sicangu Tikiaga Okiciyapi HFH, Inc.     | \$0.00                    | \$17,546.97 |
| Match Contributed                       | \$0.00                    | \$0.00      |
| Program Income Received                 | \$0.00                    | \$0.00      |
| Program Income Drawdown                 | \$0.00                    | \$0.00      |

### **Activity Description:**

Redevelopment of a vacant lot with a single family home to be resold to a household at or below 80% AMI.

## **Location Description:**

150 West 3rd Street, Mission, Todd County, SD

### **Activity Progress Narrative:**

This project is underway and should be completed Summer 2011.

Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | -1                 | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1015-00-4

Activity Title: HAPI-Sunshine Park Townhomes

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:NSP Only - LMMISunshine Park Limited Partnership

Oct 1 thru Dec 31, 2010 To Date **Overall Total Projected Budget from All Sources** N/A \$4,044,060.26 **Total CDBG Program Funds Budgeted** N/A \$357,765.26 **Program Funds Drawdown** \$65,953.00 \$285,793.00 **Program Funds Obligated** \$0.00 \$293,121.00 **Program Funds Expended** \$65,953.00 \$285,793.00 Sunshine Park Limited Partnership \$65,953.00 \$285,793.00 **Match Contributed** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00

#### **Activity Description:**

Direct Benefit (Households)

This project involves the construction of 28 units of townhomes in 5 buildings. Tenants must meet HTC and HOME income limits.

#### **Location Description:**

# of Multifamily Units

1524 S. Lawson Street, Aberdeen, Brown County, SD

#### **Activity Progress Narrative:**

This activity is nearly completed. Due to an increase in costs, the NSP obligation will be increased in the next quarter. Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

## **Accomplishments Performance Measures**

| Addomphaninchta i chom | nanoc mcasarcs     |   |
|------------------------|--------------------|---|
|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                        | Total              | Total                                     |
| # of Properties        | -1                 | 0/1                                       |
|                        |                    |   |
|                        | This Report Period | Cumulative Actual Total / Expected        |
|                        | Total              | Total                                     |
| # of Housing Units     | 0                  | 0/4                                       |

0

0/4

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/4                                | 0/0 | 0/4       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/4                                | 0/0 | 0/4       | 0     |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## **No Other Match Funding Sources Found**

| Other Funding Sources       | Amount         |
|-----------------------------|----------------|
| HOME                        | \$500,000.00   |
| HTC                         | \$2,944,295.00 |
| Other Loan Source           | \$242,000.00   |
| Total Other Funding Sources | \$3,686,295.00 |
|                             |                |

**Grantee Activity Number:** 1016-00-4

Activity Title: VOA Pettigrew Heights Apts. (nka Summit Heights)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI VOA (Volunteers of America), Dakotas

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$3,782,621.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$423,423.00   |
| Program Funds Drawdown                  | \$0.00                  | \$412,838.00   |
| Program Funds Obligated                 | \$0.00                  | \$423,423.00   |
| Program Funds Expended                  | \$0.00                  | \$412,838.00   |
| VOA (Volunteers of America), Dakotas    | \$0.00                  | \$412,838.00   |
| Match Contributed                       | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |

### **Activity Description:**

Direct Benefit (Households)

Redevelopment of a vacant property with an apartment building(permanent supportive housing) consisting of 37 units. The target population will be pregnant and parenting women with substance abuse issues.

#### **Location Description:**

616 W 12th Street, Sioux Falls, Minnehaha County, SD

### **Activity Progress Narrative:**

This activity is now well underway. Completion is anticipated by Summer 2011.

Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

|                 | This Report Period | Cumulative Actual Total / Expected |
|-----------------|--------------------|------------------------------------|
|                 | Total              | Total                              |
| # of Properties | -1                 | 0/1                                |
|                 |                    |                                    |

|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|------------------------|--------------------|---|
|                        | Total              | Total                                     |
| # of Housing Units     | 0                  | 0/16                                      |
| # of Multifamily Units | 0                  | 0/16                                      |

|                     | This Report Period |     | Cumulative Actual Total / Expected |      |     |           |       |
|---------------------|--------------------|-----|------------------------------------|------|-----|-----------|-------|
|                     | Low                | Mod | Total                              | Low  | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0                                  | 0/16 | 0/0 | 0/16      | 0     |
| # Renter Households | 0                  | 0   | 0                                  | 0/16 | 0/0 | 0/16      | 0     |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

## **No Other Match Funding Sources Found**

| Other Funding Sources       | Amount         |
|-----------------------------|----------------|
| HOME                        | \$400,000.00   |
| HTC                         | \$2,925,048.00 |
| Personal Funds              | \$34,150.00    |
| Total Other Funding Sources | \$3,359,198.00 |
|                             |                |

**Grantee Activity Number:** 1017-00-3

Activity Title: Mel & Elnita Rank Community Facility

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

07/01/2009 06/30/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI The Harvest Initiative, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$50,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$50,000.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$50,000.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Area Benefit (Census)

Demolition (Activity No. 1017-00-3) of blighted structure previously operated as a service station and laundromat. Cleared property will be redeveloped into a public facility (Community Facility containing Boys & Girls Club) (Activity No. 1017-00-4). The EPA is in the process of removing old fuel tanks and cleaning up the contamination. When clearance is received, this project will proceed.

#### **Location Description:**

Lot 1 of East 1/2 of Section 14, Fort Thompson, Buffalo County, SD

#### **Activity Progress Narrative:**

The developer continues to work with the EPA to clear up issues at the site (former gas station). The developer has obtained the lease with the BIA, and it is expected that the NSP loan will be closed and the activity will begin Spring 2011.

|                                  | This Report Period | Cumulative Actual Total / Expected |
|----------------------------------|--------------------|------------------------------------|
|                                  | Total              | Total                              |
| # of Properties                  | 0                  | 0/0                                |
| # of buildings (non-residential) | 0                  | 0/1                                |
| # of Businesses                  | 0                  | 0/0                                |
| # of Non-business Organizations  | 0                  | 0/0                                |

#### **Beneficiaries - Area Benefit Census Method**

|              | Low  | Mod | Total Lov | w/Mod% |
|--------------|------|-----|-----------|--------|
| # of Persons | 1058 | 980 | 4985      | 40.88  |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1017-00-4

Activity Title: Mel & Elnita Rank Community Facility

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 06/30/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI The Harvest Initiative, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$474,250.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$454,050.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00       |
| Program Funds Obligated                 | \$0.00                  | \$454,050.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00       |
|   |                         |              |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Area Benefit (Census)

Demolition (Activity No. 1017-00-3) of blighted structure previously operated as a service station and laundromat. Cleared property will be redeveloped into a public facility (Community Facility containing Boys & Girls Club) (Activity No. 1017-00-4). The EPA is in the process of removing old fuel tanks and cleaning up the contamination. When clearance is received, this project will proceed.

The new building will be used as a Community Facility for the Boys & Girls Club, and office space for The Harvest Initiative, Inc., and the Native CDFI, together with a workforce library.

#### **Location Description:**

Lot 1 of East 1/2 of Section 14, Fort Thompson, Buffalo County, SD

#### **Activity Progress Narrative:**

The developer continues to work with the EPA to clear up issues at the site (former gas station). The developer has obtained the lease with the BIA, and it is expected that the NSP loan will be closed and the activity will begin Spring 2011.

|                                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|---------------------------------|--------------------|---|
|                                 | Total              | Total                                     |
| # of Public Facilities          | 0                  | 0/1                                       |
| # of Non-business Organizations | 0                  | 0/3                                       |

#### **Beneficiaries - Area Benefit Census Method**

|              | Low  | Mod | Total Lov | w/Mod% |
|--------------|------|-----|-----------|--------|
| # of Persons | 1058 | 980 | 4985      | 40.88  |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$20,200.00Total Other Funding Sources\$20,200.00

**Grantee Activity Number:** 1019-01-2

Activity Title: Rebuild Rapid City - 2110 Elm

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

07/01/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Rapid City Community Development Corp

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$101,015.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$101,015.00 |
| Program Funds Drawdown                  | \$0.00                  | \$91,408.48  |
| Program Funds Obligated                 | \$0.00                  | \$101,015.00 |
| Program Funds Expended                  | \$0.00                  | \$91,408.48  |
| Rapid City Community Development Corp   | \$0.00                  | \$91,408.48  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

Acquisition and rehabilitation of one foreclosed single family to be resold to a household at or below 80% AMI.

## **Location Description:**

2110 Elm Avenue, Rapid City, Pennington County, SD

#### **Activity Progress Narrative:**

This foreclosed single family home was acquired 8/27/10. Rehabilitation has been completed and the developer is attempting to identify an eligible homebuyer.

|                                   | This Report Period | <b>Cumulative Actual Total / Expected</b> |  |
|-----------------------------------|--------------------|---|--|
|                                   | Total              | Total                                     |  |
| # of Properties                   | 0                  | 0/1                                       |  |
| # of Parcels acquired voluntarily | 0                  | 0/1                                       |  |
| Total acquisition compensation to | 0                  | 0/89900                                   |  |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | inis | This Report Period |       | Cumulative Actual Total / Expected |     |            |      |
|--------------------|------|--------------------|-------|------------------------------------|-----|------------|------|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low/ | Mod% |
| # of Households    | 0    | 0                  | 0     | 0/0                                | 0/1 | 0/1        | 0    |
| # Owner Households | 0    | 0                  | 0     | 0/0                                | 0/1 | 0/1        | 0    |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1019-03-2

Activity Title: Rebuild RC - 515 Sitting Bull

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

04/01/2010 11/01/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Rapid City Community Development Corp

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$19,646.41  |
| Total CDBG Program Funds Budgeted       | N/A                     | \$19,646.41  |
| Program Funds Drawdown                  | \$2,318.13              | \$16,868.11  |
| Program Funds Obligated                 | \$0.00                  | \$110,000.00 |
| Program Funds Expended                  | \$2,318.13              | \$106,868.11 |
| Rapid City Community Development Corp   | \$2,318.13              | \$106,868.11 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition and rehabilitation of a single family foreclosed property which will be sold to a household at or below 80% AMI.

### **Location Description:**

515 Sitting Bull Street, Rapid City, SD 57701 (Pennington County)

#### **Activity Progress Narrative:**

This activity involves the acquisition and rehabilitation of a foreclosed single family home which was a grantee-owned real estate. HUD has advised that the property acquisition cost, which was originally funded with NSP funds, cannot be funded with NSP money. Effective 1/13/11, SDHDA has funded the contract sale price of \$90,000 with SDHDA funds. The ineligible drawdown of NSP funds (\$90,000.00) has been transferred to an eligible activity (Activity No. 1025-00-4). The original drawdown amount for the acquisition was \$90,644.74. The remaining \$644.74 represents eligible acquisition costs. Rehabilitation has been completed and sale to an eligible homebuyer is expected to closed March 2011.

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/90000                            |

|                         | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-------------------------|--------------------|---|
|                         | Total              | Total                                     |
| # of Housing Units      | 0                  | 0/1                                       |
| # of Singlefamily Units | 0                  | 0/1                                       |

|                    | This Report Period |     | Cumulative Actual Total / Expected |     |     |           |       |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-----------|-------|
|                    | Low                | Mod | Total                              | Low | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0                                  | 0/0 | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0                                  | 0/0 | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

**Grantee Activity Number:** 1020-01-4

Activity Title: 1215 National Street

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 12/31/2010

Doministra

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Habitat for Humanity of Yankton County

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$68,405.09 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$59,482.05 |
| Program Funds Drawdown                  | \$17,459.67             | \$50,981.70 |
| Program Funds Obligated                 | \$0.00                  | \$98,236.00 |
| Program Funds Expended                  | \$17,459.67             | \$50,981.70 |
| Habitat for Humanity of Yankton County  | \$17,459.67             | \$50,981.70 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Acquisition and Redevelopment of vacant property - New Construction-this activity is 1/2 of a twin home - each home will be sold to a household at or below 60% AMI.

#### **Location Description:**

1215 National Street, Yankton, Yankton County, SD

#### **Activity Progress Narrative:**

Construction is well underway for this activity and is expected to be completed by Spring 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$8,923.04 |
| Total Other Funding Sources | \$8,923.04 |

**Grantee Activity Number:** 1020-02-4

Activity Title: 1217 National Street

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Habitat for Humanity of Yankton County

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$100,831.28 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$91,952.28  |
| Program Funds Drawdown                  | \$17,467.73             | \$50,997.19  |
| Program Funds Obligated                 | \$0.00                  | \$98,236.00  |
| Program Funds Expended                  | \$17,467.73             | \$50,997.19  |
| Habitat for Humanity of Yankton County  | \$17,467.73             | \$50,997.19  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition and Redevelopment of vacant property - New Construction-this activity is 1/2 of a twin home - each home will be sold to a household at or below 60% AMI.

#### **Location Description:**

1217 National Street, Yankton, Yankton County, SD

#### **Activity Progress Narrative:**

Construction is well underway for this activity and is expected to be completed by Spring 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$8,879.00 |
| Total Other Funding Sources | \$8,879.00 |

**Grantee Activity Number:** 1021-01-4

Activity Title: Global House

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$136,700.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$60,000.00  |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$60,000.00  |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

Acquistion and rehabilitation of a vacant property in an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 3, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this rehabilitation project is expected to be closed Summer 2011.

#### **Accomplishments Performance Measures**

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

O 0/1

|                 |     | This Report Period |       | Cumula | Cumulative Actual Total / Expected |         |          |
|-----------------|-----|--------------------|-------|--------|------------------------------------|---------|----------|
|                 | Low | Mod                | Total | Low    | Mod                                | Total I | _ow/Mod% |
| # of Households | 0   | 0                  | 0     | 0/0    | 0/1                                | 0/1     | 0        |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Other Loan Source           | \$15,700.00 |
| Personal Funds              | \$61,000.00 |
| Total Other Funding Sources | \$76,700.00 |
|                             |             |

**Grantee Activity Number:** 1021-02-4

Activity Title: Ellsworth House - Lot 25

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

\_\_\_\_

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$120,000.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$75,000.00  |
| Program Funds Drawdown                           | \$26,995.04             | \$26,995.04  |
| Program Funds Obligated                          | \$0.00                  | \$75,000.00  |
| Program Funds Expended                           | \$26,995.04             | \$26,995.04  |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$26,995.04             | \$26,995.04  |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

Rehabilitation of a vacant home that was previously place on the property in an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 25, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this activity was closed on 10/1/10. Rehabilitation is underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountOther Loan Source\$45,000.00Total Other Funding Sources\$45,000.00

**Grantee Activity Number:** 1021-03-4

Activity Title: Ellsworth House - Lot 26

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

4 Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$120,000.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$75,000.00  |
| Program Funds Drawdown                           | \$26,995.04             | \$26,995.04  |
| Program Funds Obligated                          | \$0.00                  | \$75,000.00  |
| Program Funds Expended                           | \$26,995.04             | \$26,995.04  |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$26,995.04             | \$26,995.04  |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

Rehabilitation of a vacant home that was previously place on the property in an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 26, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this activity was closed on 10/1/10. Rehabilitation is underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |   |       | Cumulative Actual Total / Expected |     |                |   |
|--------------------|--------------------|---|-------|------------------------------------|-----|----------------|---|
|                    | Low Mod Total      |   | Total | otal Low Mod                       |     | Total Low/Mod% |   |
| # of Households    | 0                  | 0 | 0     | 0/0                                | 0/1 | 0/1            | 0 |
| # Owner Households | 0                  | 0 | 0     | 0/0                                | 0/1 | 0/1            | 0 |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountOther Loan Source\$45,000.00Total Other Funding Sources\$45,000.00

**Grantee Activity Number:** 1021-04-4

Activity Title: Wicoti Project - Lot 1

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$127,300.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$125,000.00 |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$125,000.00 |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 1, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this redevelopment project is expected to be closed Summer 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/0                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,300.00 |
| Total Other Funding Sources | \$2,300.00 |

**Grantee Activity Number:** 1021-05-4

Activity Title: Wicoti Project - Lot 2

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$127,300.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$125,000.00 |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$125,000.00 |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 2, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this redevelopment project is expected to be closed Summer 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,300.00 |
| Total Other Funding Sources | \$2,300.00 |

**Grantee Activity Number:** 1021-06-4

Activity Title: Wicoti Project - Lot 6

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$127,300.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$125,000.00 |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$125,000.00 |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 6, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this redevelopment project is expected to be closed Summer 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     | Cumulative Actual Total / Expected |     |     |           |       |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-----------|-------|
|                    | Low                | Mod | Total                              | Low | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0                                  | 0/0 | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0                                  | 0/0 | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,300.00 |
| Total Other Funding Sources | \$2,300.00 |

**Grantee Activity Number:** 1021-07-4

Activity Title: Wicoti Project - Lot 13

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$127,300.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$125,000.00 |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$125,000.00 |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 13, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this redevelopment project is expected to be closed Summer 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     | Cumulative Actual Total / Expected |     |     |           |       |
|--------------------|--------------------|-----|------------------------------------|-----|-----|-----------|-------|
|                    | Low                | Mod | Total                              | Low | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0                                  | 0/0 | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0                                  | 0/0 | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,300.00 |
| Total Other Funding Sources | \$2,300.00 |

**Grantee Activity Number:** 1021-08-4

Activity Title: Wicoti Project - Lot 27

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$127,300.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$125,000.00 |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$125,000.00 |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 27, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this redevelopment project is expected to be closed Summer 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,300.00 |
| Total Other Funding Sources | \$2,300.00 |

**Grantee Activity Number:** 1021-09-4

Activity Title: Wicoti Project - Lot 28

Activity Category: Activity Status:

Construction of new housing Planned

Project Number: Project Title:

4 Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

07/01/2009 08/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI Oglala Sioux Tribe Partnership for Housing, Inc.

| Overall  | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources          | N/A                     | \$127,300.00 |
| Total CDBG Program Funds Budgeted                | N/A                     | \$125,000.00 |
| Program Funds Drawdown                           | \$0.00                  | \$0.00       |
| Program Funds Obligated                          | \$0.00                  | \$125,000.00 |
| Program Funds Expended                           | \$0.00                  | \$0.00       |
| Oglala Sioux Tribe Partnership for Housing, Inc. | \$0.00                  | \$0.00       |
| Match Contributed                                | \$0.00                  | \$0.00       |
| Program Income Received                          | \$0.00                  | \$0.00       |
| Program Income Drawdown                          | \$0.00                  | \$0.00       |

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 28, Fraggle Rock/Old Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The NSP loan for this redevelopment project is expected to be closed Summer 2011.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | inis Report Period |     | Cumulative Actual Total / Expected |     | xpectea | i         |       |
|--------------------|--------------------|-----|------------------------------------|-----|---------|-----------|-------|
|                    | Low                | Mod | Total                              | Low | Mod     | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0                                  | 0/0 | 0/1     | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0                                  | 0/0 | 0/1     | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$2,300.00 |
| Total Other Funding Sources | \$2,300.00 |

**Grantee Activity Number:** 1022-00-4

Activity Title: Black Hills Workshop Foundation Homes

**Activity Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

08/11/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

08/31/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Black Hills Workshop Foundation

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$350,498.95 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$15,498.95  |
| Program Funds Drawdown                  | \$13,466.89             | \$15,107.41  |
| Program Funds Obligated                 | \$0.00                  | \$15,500.00  |
| Program Funds Expended                  | \$13,466.89             | \$15,107.41  |
| Black Hills Workshop Foundation         | \$13,466.89             | \$15,107.41  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$1.05                  | \$1.05       |

#### **Activity Description:**

Acquisition of a vacant property to be redeveloped into 10 rental units for persons with disabilities - 5 market rate units (1 targeted to 120% AMI or less) and 5 units targeted to households at or below 50% AMI.

Effective August 1, 2010, Activity No. 1022-00-4 has been amended to represent all expended funds and the unexpended funds for the 5 units that exceed 50% AMI and Activity No. 1022-00-4-L has been created for the pro-rated share of unexpended funds for the 5 units that will be targeted to households at or below 50% AMI.

#### **Location Description:**

# of Housing Units

702 Allen Avenue, Rapid City (Pennington County)

#### **Activity Progress Narrative:**

This property was acquired 3/30/10 by the developer and construction is nearly completed. Grantee expects the activity to be completed Spring 2011.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/1

This Report Period Cumulative Actual Total / Expected

Total Total

0 0/1

|                     | inis Report Period |     |       | Cumulative | Actual Total / E | xpected   |       |
|---------------------|--------------------|-----|-------|------------|------------------|-----------|-------|
|                     | Low                | Mod | Total | Low        | Mod              | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/0        | 0/0              | 0/1       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/0        | 0/0              | 0/1       | 0     |

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$335,000.00Total Other Funding Sources\$335,000.00

**Grantee Activity Number:** 1022-00-4-L

Activity Title: Black Hills Workshop Foundation Homes-25%

**Activity Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

08/11/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Under Way

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

08/31/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Black Hills Workshop Foundation

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$350,498.63 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$350,498.63 |
| Program Funds Drawdown                  | \$307,195.67            | \$344,615.15 |
| Program Funds Obligated                 | \$0.00                  | \$350,500.00 |
| Program Funds Expended                  | \$307,195.67            | \$344,615.15 |
| Black Hills Workshop Foundation         | \$307,195.67            | \$344,615.15 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$1.37                  | \$1.37       |

#### **Activity Description:**

Acquisition of a vacant property to be redeveloped into 10 rental units for persons with disabilities - 5 market rate units (1 targeted to 120% AMI or less) and 5 units targeted to households at or below 50% AMI.

Effective August 1, 2010, Activity No. 1022-00-4 has been amended to represent all expended funds and the unexpended funds for the 5 units that exceed 50% AMI and Activity No. 1022-00-4-L has been created for the pro-rated share of unexpended funds for the 5 units that will be targeted to households at or below 50% AMI.

#### **Location Description:**

702 Allen Avenue, Rapid City, Pennington County, South Dakota

#### **Activity Progress Narrative:**

This property was acquired 3/30/10 by the developer (reported under activity no. 1022-00-4) and construction is nearly completed. Grantee expects the activity to be completed Spring 2011.

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/5                                |
| # of Multifamily Units | 0                  | 0/5                                |

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/5                                | 0/0 | 0/5       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/5                                | 0/0 | 0/5       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1023-00-2

Activity Title: Caring Hearts Apartments-Acquisition

Activity Category: Activity Status:

Acquisition - general Completed

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

11/10/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Southeastern Behavioral HealthCare

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$27,400.35 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$27,400.35 |
| Program Funds Drawdown                  | \$0.00                  | \$27,400.35 |
| Program Funds Obligated                 | \$0.00                  | \$27,400.35 |
| Program Funds Expended                  | \$0.00                  | \$27,400.35 |
| Southeastern Behavioral HealthCare      | \$0.00                  | \$27,400.35 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Acquisition of a foreclosed, blighted single family home (Activity No. 1023-00-2), demolition of the blighted structure (Activity No. 1023-00-3) and redevelopment (1023-00-4) as one building containing 6 SRO units for persons with developmental disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1023-00-4.

#### **Location Description:**

1810 South Duluth, Sioux Falls, SD (Minnehaha County)

#### **Activity Progress Narrative:**

Negative numbers have been entered into accomplishments to zero everything out until activity is fully completed.

#### **Accomplishments Performance Measures**

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | -1                 | 0/1                                |
| # of Parcels acquired voluntarily | -1                 | 0/1                                |
| Total acquisition compensation to | -27500             | 0/27500                            |

This Report Period Cumulative Actual Total / Expected

Total Total

| # of Housing Units      | -1 | 0/1 |
|-------------------------|----|-----|
| # of Singlefamily Units | 0  | 0/1 |

|                    | This Report Period |     | <b>Cumulative Actual Total / Expected</b> |     | xpected | ed        |       |
|--------------------|--------------------|-----|---|-----|---------|-----------|-------|
|                    | Low                | Mod | Total                                     | Low | Mod     | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0   | 0/0 | 0/0     | 0/0       | 0     |
| # of Persons       | 0                  | 0   | 0   | 0/0 | 0/0     | 0/0       | 0     |
| # Owner Households | 0                  | 0   | 0   | 0/0 | 0/0     | 0/0       | 0     |

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources Amount

**Grantee Activity Number:** 1023-00-3

Activity Title: Caring Hearts Apartments-Demolition

Activity Category: Activity Status:

Clearance and Demolition Completed

Project Number: Project Title:

3 Clearance and Demolition

Projected Start Date: Projected End Date:

11/10/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

NSP Only - LH - 25% Set-Aside Southeastern Behavioral HealthCare

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$10,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$10,000.00 |
| Program Funds Drawdown                  | \$500.00                | \$10,000.00 |
| Program Funds Obligated                 | \$0.00                  | \$10,000.00 |
| Program Funds Expended                  | \$500.00                | \$10,000.00 |
| Southeastern Behavioral HealthCare      | \$500.00                | \$10,000.00 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

**Responsible Organization:** 

#### **Activity Description:**

**National Objective:** 

Acquisition of a foreclosed, blighted single family home (Activity No. 1023-00-2), demolition of the blighted structure (Activity No. 1023-00-3) and redevelopment (1023-00-4) as one building containing 6 SRO units for persons with developmental disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1023-00-4.

#### **Location Description:**

1810 South Duluth, Sioux Falls, SD (Minnehaha County)

#### **Activity Progress Narrative:**

Demolition has been completed, but the activity will not contain an actual date of completion until the final check is issued for the cost.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/0                                       |
|                 |                    |   |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                 | Ihi | This Report Period |       |     | Cumulative Actual Total / Expected |             |       |
|-----------------|-----|--------------------|-------|-----|------------------------------------|-------------|-------|
|                 | Low | Mod                | Total | Low | Mod                                | Total Low/N | /lod% |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0         | 0     |

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1023-00-4

Activity Title: Caring Hearts Apartments - Redevelopment

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

11/10/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Completed

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

12/31/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Southeastern Behavioral HealthCare

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$483,069.65 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$477,895.00 |
| Program Funds Drawdown                  | \$21,215.20             | \$477,895.00 |
| Program Funds Obligated                 | \$0.00                  | \$499,479.65 |
| Program Funds Expended                  | \$21,215.20             | \$477,895.00 |
| Southeastern Behavioral HealthCare      | \$21,215.20             | \$477,895.00 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquisition of a foreclosed, blighted single family home (Activity No. 1023-00-2), demolition of the blighted structure (Activity No. 1023-00-3) and redevelopment (1023-00-4) as one building containing 6 SRO units for persons with developmental disabilities and incomes at or below 50% AMI.

### **Location Description:**

1810 South Duluth, Sioux Falls, SD (Minnehaha County)

### **Activity Progress Narrative:**

This redevelopment activity will be considered completed when the final document requirements have been met by the developer and the final drawdown of funds has been processed. Construction is complete.

|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|------------------------|--------------------|---|
|                        | Total              | Total                                     |
| # of Housing Units     | 0                  | 0/6                                       |
| # of Multifamily Units | 0                  | 0/6                                       |

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/6                                | 0/0 | 0/6       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/6                                | 0/0 | 0/6       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$5,174.65 |
| Total Other Funding Sources | \$5,174.65 |

**Grantee Activity Number:** 1024-00-4

Activity Title: Locust Street Apartments

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

09/01/2009 09/30/2010

Benefit Type: Completed Activity Actual End Date:

09/16/2010

National Objective: Responsible Organization:

NSP Only - LMMI Ability Building Services, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$939,444.68 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$726,944.68 |
| Program Funds Drawdown                  | \$0.00                  | \$726,944.68 |
| Program Funds Obligated                 | \$0.00                  | \$726,944.68 |
| Program Funds Expended                  | \$0.00                  | \$726,944.68 |
| Ability Building Services, Inc.         | \$0.00                  | \$726,944.68 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$68,118.32  |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition of a vacant property to be redeveloped into 8 rental units for persons with developmental disabilities - 6 units targeted to households at or below 50% AMI and 2 units targeted to households at or below 80% AMI.

#### **Location Description:**

210 Locust Street, Yankton, Yankton County

#### **Activity Progress Narrative:**

The activity is now completed and the beneficiary information has been added.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 1                  | 1/1                                       |

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 8                  | 8/8                                |
| # of Multifamily Units | 8                  | 8/8                                |

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |          |         |
|---------------------|--------------------|-----|-------|------------------------------------|-----|----------|---------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Lo | ow/Mod% |
| # of Households     | 8                  | 0   | 8     | 8/6                                | 0/2 | 8/8      | 100.00  |
| # Renter Households | 8                  | 0   | 8     | 8/6                                | 0/2 | 8/8      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount       |
|-----------------------------|--------------|
| Personal Funds              | \$212,500.00 |
| Total Other Funding Sources | \$212,500.00 |

**Grantee Activity Number:** 1025-00-3

Activity Title: Head Start Facility, Crow Creek Nation

Activity Category: Activity Status:

Clearance and Demolition Completed

Project Number: Project Title:

3 Clearance and Demolition

Projected Start Date: Projected End Date:

09/15/2009 03/15/2011

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 09/30/2010

National Objective: Responsible Organization:

NSP Only - LMMI Rural America Initiatives

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$15,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$15,000.00 |
| Program Funds Drawdown                  | \$15,000.00             | \$15,000.00 |
| Program Funds Obligated                 | \$0.00                  | \$15,000.00 |
| Program Funds Expended                  | \$15,000.00             | \$15,000.00 |
| Rural America Initiatives               | \$15,000.00             | \$15,000.00 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

The applicant currently owns this property which was condemned in 2006. This project will involve the demolition (Activity No. 1025-00-3) of the blighted structure and redevelopment (1025-00-4) as a new Head Start facility.

#### **Location Description:**

108 East Burton Stepp Loop, Fort Thompson, SD (Buffalo County)

### **Activity Progress Narrative:**

Demolition of the blighted structure has been completed. Redevelopment is being reported under activity no. 1025-00-4.

|                                  | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|----------------------------------|--------------------|---|
|                                  | Total              | Total                                     |
| # of Properties                  | 0                  | 0/1                                       |
| # of buildings (non-residential) | 0                  | 0/1                                       |
| # of Public Facilities           | 0                  | 0/0                                       |
| # of Non-business Organizations  | 0                  | 0/0                                       |

#### **Beneficiaries - Area Benefit Census Method**

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1285
 303
 2017
 78.73

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1025-00-4

Activity Title: Head Start Facility, Crow Creek Nation

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

09/15/2009 03/15/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Rural America Initiatives

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,478,874.15 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$1,128,187.15 |
| Program Funds Drawdown                  | \$286,692.04            | \$403,510.09   |
| Program Funds Obligated                 | \$0.00                  | \$1,128,187.15 |
| Program Funds Expended                  | \$286,692.04            | \$313,510.09   |
| Rural America Initiatives               | \$286,692.04            | \$313,510.09   |
| Match Contributed                       | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Program Income Drawdown                 | \$0.00                  | \$0.85         |

### **Activity Description:**

Area Benefit (Census)

The applicant currently owns this property which was condemned in 2006. This project will involve the demolition (Activity No. 1025-00-3) of the blighted structure and redevelopment (1025-00-4) as a new Head Start facility.

#### **Location Description:**

108 East Burton Stepp Loop, Fort Thompson, SD (Buffalo County)

### **Activity Progress Narrative:**

Construction is nearing completion and the public facility is expected to be operating January 2011.

|                                 | This Report Period | Cumulative Actual Total / Expected |
|---------------------------------|--------------------|------------------------------------|
|                                 | Total              | Total                              |
| # of Public Facilities          | 0                  | 0/1                                |
| # of Non-business Organizations | 0                  | 0/1                                |

#### **Beneficiaries - Area Benefit Census Method**

 Low
 Mod
 Total Low/Mod%

 # of Persons
 1285
 303
 2017
 78.73

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

| Amount       |
|--------------|
| \$306,187.00 |
| \$44,500.00  |
| \$350,687.00 |
|              |

**Grantee Activity Number:** 1026-00-2

Activity Title: Journey (fka Judy) House-Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

11/10/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Southeastern Behavioral HealthCare

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$22,625.25 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$22,625.25 |
| Program Funds Drawdown                  | \$22,625.25             | \$22,625.25 |
| Program Funds Obligated                 | \$0.00                  | \$40,000.00 |
| Program Funds Expended                  | \$22,625.25             | \$22,625.25 |
| Southeastern Behavioral HealthCare      | \$22,625.25             | \$22,625.25 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$17,374.75             | \$17,374.75 |

#### **Activity Description:**

Acquisition (Activity No. 1026-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1026-00-3) of the blighted structure and redevelopment (Activity No. 1026-00-4) as one building containing 6 SRO units for persons with developmental disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1026-00-4.

#### **Location Description:**

329 South Omaha, Sioux Falls, SD (Minnehaha County)

#### **Activity Progress Narrative:**

Acquisition of this foreclosed, blighted single family home has been completed.

### **Accomplishments Performance Measures**

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/40000                            |

This Report Period Cumulative Actual Total / Expected

Total Total

| # of Housing Units      | 0 | 0/1 |
|-------------------------|---|-----|
| # of Singlefamily Units | 0 | 0/1 |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |
| # of Persons       | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

**Grantee Activity Number:** 1026-00-3

Activity Title: Journey (fka Judy) House-Demolition

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

11/10/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Southeastern Behavioral HealthCare

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$10,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$10,000.00 |
| Program Funds Drawdown                  | \$9,500.00              | \$9,500.00  |
| Program Funds Obligated                 | \$0.00                  | \$10,000.00 |
| Program Funds Expended                  | \$9,500.00              | \$9,500.00  |
| Southeastern Behavioral HealthCare      | \$9,500.00              | \$9,500.00  |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition (Activity No. 1026-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1026-00-3) of the blighted structure and redevelopment (Activity No. 1026-00-4) as one building containing 6 SRO units for persons with developmental disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1026-00-4.

#### **Location Description:**

329 South Omaha, Sioux Falls, SD (Minnehaha County)

#### **Activity Progress Narrative:**

Demolition of this blighted property has been completed, and the actual end date will be entered when the final draw for payment is processed.

### **Accomplishments Performance Measures**

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/0                                       |
|                 | This Report Period | Cumulative Actual Total / Expected        |
|                 | Total              | Total                                     |

# of Housing Units 0 0/1
# of Singlefamily Units 0 0/1

|                 | Ini | This Report Period |       |     | Cumulative Actual Total / Expected |            |      |
|-----------------|-----|--------------------|-------|-----|------------------------------------|------------|------|
|                 | Low | Mod                | Total | Low | Mod                                | Total Low/ | Mod% |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0        | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1026-00-4

Activity Title: Journey (fka Judy) House-Redevelopment

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

11/10/2009 12/31/2011

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Southeastern Behavioral HealthCare

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$500,800.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$500,800.00 |
| Program Funds Drawdown                  | \$349,804.43            | \$349,804.43 |
| Program Funds Obligated                 | \$0.00                  | \$500,800.00 |
| Program Funds Expended                  | \$349,804.43            | \$349,804.43 |
| Southeastern Behavioral HealthCare      | \$349,804.43            | \$349,804.43 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Acquisition (Activity No. 1026-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1026-00-3) of the blighted structure and redevelopment (Activity No. 1026-00-4) as one building containing 6 SRO units for persons with developmental disabilities and incomes at or below 50% AMI.

### **Location Description:**

329 South Omaha, Sioux Falls, SD (Minnehaha County)

### **Activity Progress Narrative:**

Construction is nearly complete under this activity. Grantee would expect to enter beneficiary data and actual end date in the next reporting period.

|                | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|----------------|--------------------|---|
|                | Total              | Total                                     |
| #Sites re-used | 0                  | 0/1                                       |

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/6                                |
| # of Multifamily Units | 0                  | 0/6                                |

|                     | inis Report Period |     | Cumulative Actual Total / Expected |     |     |           |       |
|---------------------|--------------------|-----|------------------------------------|-----|-----|-----------|-------|
|                     | Low                | Mod | Total                              | Low | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0                                  | 0/6 | 0/0 | 0/6       | 0     |
| # Renter Households | 0                  | 0   | 0                                  | 0/6 | 0/0 | 0/6       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1027-01-4

Activity Title: HAPI Rent-to-Own Project (208 S 7th)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

11/10/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households) 12/03/20

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$98,691.15 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$93,267.46 |
| Program Funds Drawdown                  | \$59,885.45             | \$81,899.78 |
| Program Funds Obligated                 | \$0.00                  | \$94,426.00 |
| Program Funds Expended                  | \$59,885.45             | \$81,899.78 |
| Homes Are Possible, Inc. (HAPI)         | \$59,885.45             | \$81,899.78 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

### **Activity Description:**

One vacant in-fill lot is being acquired and will be redeveloped with 1 single family home to be sold as Rent-to-Own properties to a household at or below 80% AMI.

#### **Location Description:**

# of Singlefamily Units

208 South 7th Street, Aberdeen, SD (Brown County)

### **Activity Progress Narrative:**

This activity is now complete. The developer entered into a lease-purchase agreement with an eligible homebuyer. The purchase is expected to be completed within 3 years.

### **Accomplishments Performance Measures**

| Accomplishments renon | nance measures     |   |
|-----------------------|--------------------|---|
|                       | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                       | Total              | Total                                     |
| # of Properties       | 1                  | 1/1                                       |
|                       | This Report Period | Cumulative Actual Total / Expected        |
|                       | Total              | Total                                     |
| # of Housing Units    | 1                  | 1/1                                       |

1

1/1

|                     | This Report Period |     | Cumulative Actual Total / Expected |     |     |          |         |
|---------------------|--------------------|-----|------------------------------------|-----|-----|----------|---------|
|                     | Low                | Mod | Total                              | Low | Mod | Total Lo | ow/Mod% |
| # of Households     | 1                  | 0   | 1                                  | 1/0 | 0/1 | 1/1      | 100.00  |
| # Renter Households | 1                  | 0   | 1                                  | 1/0 | 0/1 | 1/1      | 100.00  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount     |
|-----------------------------|------------|
| Personal Funds              | \$5,423.69 |
| Total Other Funding Sources | \$5,423.69 |

**Grantee Activity Number:** 1027-02-4

Activity Title: HAPI Rent-to-Own (212 S 7th)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

12/31/2009 12/31/2010

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Responsible Organization:

Homes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$93,408.26 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$93,408.26 |
| Program Funds Drawdown                  | \$54,446.11             | \$76,671.13 |
| Program Funds Obligated                 | \$0.00                  | \$97,048.00 |
| Program Funds Expended                  | \$54,446.11             | \$76,671.13 |
| Homes Are Possible, Inc. (HAPI)         | \$54,446.11             | \$76,671.13 |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

### **Activity Description:**

Direct Benefit (Households)

One vacant in-fill lot is being acquired and will be redeveloped with 1 single family home to be sold as Rent-to-Own properties to a household at or below 80% AMI.

#### **Location Description:**

# of Singlefamily Units

212 South 7th Street, Aberdeen, SD (Brown County)

### **Activity Progress Narrative:**

Construction is nearing completion. The developer has identified an eligible lease-purchaser and expects to enter into the lease-purchase agreement by 2/1/11.

### **Accomplishments Performance Measures**

| •                  |                    |   |
|--------------------|--------------------|---|
|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                    | Total              | Total                                     |
| # of Properties    | 0                  | 0/1                                       |
|                    | This Report Period | Cumulative Actual Total / Expected        |
|                    | This Report Feriou | Cultulative Actual Total / Expected       |
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 0/1                                       |

0

0/1

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/0                                | 0/1 | 0/1       | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1028-00-2

Activity Title: DakotAbilities Housing - Acquisition

Activity Category: Activity Status:

Acquisition - general Under Way

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

01/07/2010 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside DakotAbilities, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$30,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$0.00      |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$0.00      |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
| DakotAbilities, Inc.                    | \$0.00                  | \$0.00      |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

Acquisition (Activity No. 1028-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1028-00-3) of the blighted structure and redevelopment (Activity No. 1028-00-4) as one building containing 6 SRO units for persons with disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1028-00-4.

#### **Location Description:**

2307 South Euclid Avenue, Sioux Falls (Minnehaha County), South Dakota (fka 517 S. Spring-city changed address)

#### **Activity Progress Narrative:**

This blighted, foreclosed property was acquired October 2010 using the developer's funds.

### **Accomplishments Performance Measures**

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/1                                |
| # of Parcels acquired voluntarily | 0                  | 0/1                                |
| Total acquisition compensation to | 0                  | 0/30000                            |

This Report Period Cumulative Actual Total / Expected

Total Total

| # of Housing Units      | 0 | 0/1 |
|-------------------------|---|-----|
| # of Singlefamily Units | 0 | 0/1 |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |
| # of Persons       | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/0                                | 0/0 | 0/0       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Other Loan Source           | \$20,000.00 |
| Personal Funds              | \$10,000.00 |
| Total Other Funding Sources | \$30,000.00 |

**Grantee Activity Number:** 1028-00-3

Activity Title: DakotAbilities Housing - Demolition

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

3 Clearance and Demolition

Projected Start Date: Projected End Date:

01/07/2010 12/31/2010 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside DakotAbilities, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$10,000.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$10,000.00 |
| Program Funds Drawdown                  | \$9,500.00              | \$9,500.00  |
| Program Funds Obligated                 | \$0.00                  | \$10,000.00 |
| Program Funds Expended                  | \$9,500.00              | \$9,500.00  |
| DakotAbilities, Inc.                    | \$9,500.00              | \$9,500.00  |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

**Responsible Organization:** 

#### **Activity Description:**

Acquisition (Activity No. 1028-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1028-00-3) of the blighted structure and redevelopment (Activity No. 1028-00-4) as one building containing 6 SRO units for persons with disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1028-00-4.

#### **Location Description:**

2307 South Euclid Avenue, Sioux Falls (Minnehaha County), South Dakota (fka 517 S. Spring-city changed address)

#### **Activity Progress Narrative:**

Demolition of the blighted structure has been completed, and the actual end date will be entered when the final payment is drawn down.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/0                                       |
|                 |                    |   |
|                 | This Report Period | Cumulative Actual Total / Expected        |

|                         | inis Report Period | Cumulative Actual Total / Expec |
|-------------------------|--------------------|---------------------------------|
|                         | Total              | Total                           |
| # of Housing Units      | 0                  | 0/1                             |
| # of Singlefamily Units | 0                  | 0/1                             |

|                 | Ihi | This Report Period |       |     | Cumulative Actual Total / Expected |             |       |
|-----------------|-----|--------------------|-------|-----|------------------------------------|-------------|-------|
|                 | Low | Mod                | Total | Low | Mod                                | Total Low/N | /lod% |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0         | 0     |

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1028-00-4

Activity Title: DakotAbilities Housing-Redevelopment

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

01/07/2010 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside DakotAbilities, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$467,129.92 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$467,129.92 |
| Program Funds Drawdown                  | \$207,277.30            | \$207,277.30 |
| Program Funds Obligated                 | \$0.00                  | \$510,550.00 |
| Program Funds Expended                  | \$207,277.30            | \$207,277.30 |
| DakotAbilities, Inc.                    | \$207,277.30            | \$207,277.30 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

Direct Benefit (Households)

Acquisition (Activity No. 1028-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1028-00-3) of the blighted structure and redevelopment (Activity No. 1028-00-4) as one building containing 6 SRO units for persons with disabilities and incomes at or below 50% AMI.

### **Location Description:**

# of Multifamily Units

2307 South Euclid Avenue, Sioux Falls (Minnehaha County), South Dakota (fka 517 S. Spring-city changed address)

### **Activity Progress Narrative:**

Construction is well underway for this redevelopment acitivity.

### **Accomplishments Performance Measures**

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Properties    | 0                  | 0/0                                       |
| #Sites re-used     | 0                  | 0/1                                       |
|                    | This Report Period | Cumulative Actual Total / Expected        |
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 0/6                                       |

0

0/6

|                     |     | This Report Period |       | Cumula | <b>Cumulative Actual Total / Expected</b> |         |          |
|---------------------|-----|--------------------|-------|--------|---|---------|----------|
|                     | Low | Mod                | Total | Low    | Mod                                       | Total I | _ow/Mod% |
| # of Households     | 0   | 0                  | 0     | 0/6    | 0/0                                       | 0/6     | 0        |
| # Renter Households | 0   | 0                  | 0     | 0/6    | 0/0                                       | 0/6     | 0        |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

Grantee Activity Number: 1029-00-4-L

Activity Title: Monroe House - Vermillion

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

03/04/2010 04/01/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside SESDAC

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$562,843.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$519,343.00 |
| Program Funds Drawdown                  | \$333,240.45            | \$390,785.00 |
| Program Funds Obligated                 | \$0.00                  | \$529,595.00 |
| Program Funds Expended                  | \$333,240.45            | \$390,785.00 |
| SESDAC                                  | \$333,240.45            | \$390,785.00 |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$10,252.00             | \$10,252.00  |

### **Activity Description:**

Acquisition of a vacant property to be redeveloped into 6 rental units for persons with disabilities targeted to households at or below 50% AMI.

#### **Location Description:**

1710 Baylor, Vermillion, SD (Clay County)

### **Activity Progress Narrative:**

The vacant property has been acquired and construction is nearing completion.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 1                  | 1/1                                       |

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/6                                |
| # of Multifamily Units | 0                  | 0/6                                |

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/6                                | 0/0 | 0/6       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/6                                | 0/0 | 0/6       | 0     |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Personal Funds              | \$43,500.00 |
| Total Other Funding Sources | \$43,500.00 |

Grantee Activity Number: 1030-00-2-L

Activity Title: Parkview Villa (fka Heritage Court)

Activity Category: Activity Status:

Acquisition - general Planned

Project Number: Project Title:

Acquisition

Projected Start Date: Projected End Date:

04/29/2010 08/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Parkview Villa, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$1,297,532.49 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$1,107,438.49 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00         |
| Program Funds Obligated                 | \$0.00                  | \$590,475.00   |
| Program Funds Expended                  | \$0.00                  | \$0.00         |
|   |                         |                |
| Match Contributed                       | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |

### **Activity Description:**

Acquisition and rehabilitation of a foreclosed, multifamily structure containing 34 units of rental housing. 30 of the 34 total units will be targeting to households at or below 50% AMI.

#### **Location Description:**

105 SE Front Avenue, Wagner (Charles Mix County), SD

### **Activity Progress Narrative:**

Acquisition of this foreclosed property is scheduled for January 2011.

|                                   | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------------------------|--------------------|---|
|                                   | Total              | Total                                     |
| # of Properties                   | 0                  | 0/1                                       |
| # of Parcels acquired voluntarily | 0                  | 0/1                                       |
| Total acquisition compensation to | 0                  | 0/712500                                  |

|                        | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|------------------------|--------------------|---|
|                        | Total              | Total                                     |
| # of Housing Units     | 0                  | 0/30                                      |
| # of Multifamily Units | 0                  | 0/30                                      |

|                     | This Report Period |     | Cumulative Actual Total / Expected |      |     |           |       |
|---------------------|--------------------|-----|------------------------------------|------|-----|-----------|-------|
|                     | Low                | Mod | Total                              | Low  | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0                                  | 0/30 | 0/0 | 0/30      | 0     |
| # Renter Households | 0                  | 0   | 0                                  | 0/30 | 0/0 | 0/30      | 0     |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountOther Loan Source\$190,094.00Total Other Funding Sources\$190,094.00

**Grantee Activity Number:** 1031-00-2

Activity Title: Columbus Heights - Milbank

Activity Category: Activity Status:

Acquisition - general Planned

Project Number: Project Title:

2 Acquisition

Projected Start Date: Projected End Date:

04/29/2010 12/31/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside GROW South Dakota

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$2,849,500.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$1,599,500.00 |
| Program Funds Drawdown                  | \$0.00                  | \$0.00         |
| Program Funds Obligated                 | \$0.00                  | \$1,599,500.00 |
| Program Funds Expended                  | \$0.00                  | \$0.00         |
|   |                         |                |
| Match Contributed                       | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |

#### **Activity Description:**

Acquisition and rehabilitation of 2 foreclosed multifamily properties with 60 units of rental housing (30 elderly in one 3-story elevator building, and 30 townhouse-style family units).

This activity will be split into 2 separate activities when obligations are unblocked. There will be 12 units targeted to households at or below 50% AMI and 48 units targeted to 80% AMI or less.

#### **Location Description:**

204 South 4th Street and 604 South Madison Street, Milbank (Grant County), SD

#### **Activity Progress Narrative:**

The other financing is still being put together for this acquisition/rehab project. Acquisition is anticipated for Spring 2011.

### **Accomplishments Performance Measures**

|                                   | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------------|--------------------|------------------------------------|
|                                   | Total              | Total                              |
| # of Properties                   | 0                  | 0/2                                |
| # of Parcels acquired voluntarily | 0                  | 0/2                                |
| Total acquisition compensation to | 0                  | 0/1250000                          |

This Report Period Cumulative Actual Total / Expected
Total Total

| # of Housing Units     | 0 | 0/60 |
|------------------------|---|------|
| # of Multifamily Units | 0 | 0/60 |

|                     | This | This Report Period |       |      | Cumulative Actual Total / Expected |           |      |
|---------------------|------|--------------------|-------|------|------------------------------------|-----------|------|
|                     | Low  | Mod                | Total | Low  | Mod                                | Total Low | Mod% |
| # of Households     | 0    | 0                  | 0     | 0/12 | 0/48                               | 0/60      | 0    |
| # Renter Households | 0    | 0                  | 0     | 0/12 | 0/48                               | 0/60      | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountLender Loan\$1,250,000.00Total Other Funding Sources\$1,250,000.00

1032-00-4-L **Grantee Activity Number:** 

**Activity Title: Pettigrew Heights Apartments** 

**Activitiy Category: Activity Status:** 

Construction of new housing **Under Way** 

**Project Number: Project Title:** 

**Projected End Date:** 

**Projected Start Date:** 

04/29/2010 08/31/2011

**Completed Activity Actual End Date: Benefit Type:** 

Direct Benefit (Households) **National Objective: Responsible Organization:** 

NSP Only - LH - 25% Set-Aside Pettigrew Heights Limited Partnership

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date        |
|---|-------------------------|----------------|
| Total Projected Budget from All Sources | N/A                     | \$6,497,872.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$864,000.00   |
| Program Funds Drawdown                  | \$0.00                  | \$0.00         |
| Program Funds Obligated                 | \$0.00                  | \$864,000.00   |
| Program Funds Expended                  | \$0.00                  | \$0.00         |
| Pettigrew Heights Limited Partnership   | \$0.00                  | \$0.00         |
| Match Contributed                       | \$0.00                  | \$0.00         |
| Program Income Received                 | \$0.00                  | \$0.00         |
| Program Income Drawdown                 | \$0.00                  | \$0.00         |

Redevelopment/Reconstruction

#### **Activity Description:**

New construction of a four-story elevator building. Each residential floor will have a common area lounge and a guest room. There will be a total of 68 units in this building, with 30 units targeted to households at or below 50% AMI.

### **Location Description:**

501 West 11th Street, Sioux Falls (Minnehaha County), SD

### **Activity Progress Narrative:**

NSP loan closed on 12/16/10 and construction is now underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/0                                       |

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/30                               |
| # of Multifamily Units | 0                  | 0/30                               |

|                     | This | This Report Period |       |      | Cumulative Actual Total / Expected |           |       |  |
|---------------------|------|--------------------|-------|------|------------------------------------|-----------|-------|--|
|                     | Low  | Mod                | Total | Low  | Mod                                | Total Low | /Mod% |  |
| # of Households     | 0    | 0                  | 0     | 0/30 | 0/0                                | 0/30      | 0     |  |
| # Renter Households | 0    | 0                  | 0     | 0/30 | 0/0                                | 0/30      | 0     |  |

# **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

# **No Other Match Funding Sources Found**

| Other Funding Sources       | Amount         |
|-----------------------------|----------------|
| HOME                        | \$800,000.00   |
| HTC                         | \$4,692,126.00 |
| Lender Loan                 | \$141,746.00   |
| Total Other Funding Sources | \$5,633,872.00 |
|                             |                |

**Grantee Activity Number:** 1033-01-4

Activity Title: Mobridge Community In-fill - 918

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$128,495.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$128,495.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,778.90   |
| Program Funds Obligated                 | \$0.00                  | \$128,495.00 |
| Program Funds Expended                  | \$0.00                  | \$1,778.90   |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$1,778.90   |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

### **Location Description:**

918 2nd Street East, Mobridge, SD (Walworth County)

### **Activity Progress Narrative:**

The property has been acquired and construction is underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This | This Report Period |       |     | Cumulative Actual Total / Expected |           |      |
|--------------------|------|--------------------|-------|-----|------------------------------------|-----------|------|
|                    | Low  | Mod                | Total | Low | Mod                                | Total Low | Mod% |
| # of Households    | 0    | 0                  | 0     | 0/1 | 0/0                                | 0/1       | 0    |
| # Owner Households | 0    | 0                  | 0     | 0/1 | 0/0                                | 0/1       | 0    |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 

**Grantee Activity Number:** 1033-02-4

Activity Title: Mobridge Community In-fill - 211

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

To Date **Overall** Oct 1 thru Dec 31, 2010 **Total Projected Budget from All Sources** N/A \$124,244.00 **Total CDBG Program Funds Budgeted** N/A \$124,244.00 **Program Funds Drawdown** \$0.00 \$1,765.90 **Program Funds Obligated** \$0.00 \$124,244.00 **Program Funds Expended** \$0.00 \$1,765.90 Homes Are Possible, Inc. (HAPI) \$1,765.90 \$0.00 **Match Contributed** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00

#### **Activity Description:**

Direct Benefit (Households)

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

#### **Location Description:**

211 9th Avenue East, Mobridge, SD (Walworth County). Effective 12/2/10-city changed house # from 111.

### **Activity Progress Narrative:**

The property has been acquired and construction is underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This | This Report Period |       | Cumulative Actual Total / Expected |     |           |       |  |
|--------------------|------|--------------------|-------|------------------------------------|-----|-----------|-------|--|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low | /Mod% |  |
| # of Households    | 0    | 0                  | 0     | 0/1                                | 0/0 | 0/1       | 0     |  |
| # Owner Households | 0    | 0                  | 0     | 0/1                                | 0/0 | 0/1       | 0     |  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

177

**Grantee Activity Number:** 1033-03-4

Activity Title: Mobridge Community In-fill - 217

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 08/31/2011

Benefit Type: Completed Activity Actual End Date:

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$124,244.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$124,244.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,765.90   |
| Program Funds Obligated                 | \$0.00                  | \$124,244.00 |
| Program Funds Expended                  | \$0.00                  | \$1,765.90   |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$1,765.90   |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

#### **Location Description:**

217 9th Avenue East, Mobridge, SD (Walworth County). Effective 12/2/10-city changed house # from 117.

### **Activity Progress Narrative:**

The property has been acquired and construction is underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This | This Report Period |       | Cumulative Actual Total / Expected |     |           |       |  |
|--------------------|------|--------------------|-------|------------------------------------|-----|-----------|-------|--|
|                    | Low  | Mod                | Total | Low                                | Mod | Total Low | /Mod% |  |
| # of Households    | 0    | 0                  | 0     | 0/1                                | 0/0 | 0/1       | 0     |  |
| # Owner Households | 0    | 0                  | 0     | 0/1                                | 0/0 | 0/1       | 0     |  |

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1033-04-4

Activity Title: Mobridge Community In-fill - 919

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 08/31/2011

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective:Responsible Organization:NSP Only - LMMIHomes Are Possible, Inc. (HAPI)

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$128,495.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$128,495.00 |
| Program Funds Drawdown                  | \$0.00                  | \$1,778.90   |
| Program Funds Obligated                 | \$0.00                  | \$128,495.00 |
| Program Funds Expended                  | \$0.00                  | \$1,778.90   |
| Homes Are Possible, Inc. (HAPI)         | \$0.00                  | \$1,778.90   |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

### **Location Description:**

919 3rd Street East, Mobridge, SD (Walworth County)

### **Activity Progress Narrative:**

The property has been acquired and construction is underway.

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

|                    | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                    | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households    | 0                  | 0   | 0     | 0/1                                | 0/0 | 0/1       | 0     |
| # Owner Households | 0                  | 0   | 0     | 0/1                                | 0/0 | 0/1       | 0     |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1034-00-4

Activity Title: Prairie View Apartments

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 06/24/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI Ability Building Services, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$455,734.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$412,400.00 |
| Program Funds Drawdown                  | \$71,512.09             | \$71,512.09  |
| Program Funds Obligated                 | \$0.00                  | \$412,400.00 |
| Program Funds Expended                  | \$71,512.09             | \$71,512.09  |
| Ability Building Services, Inc.         | \$71,512.09             | \$71,512.09  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

### **Activity Description:**

Direct Benefit (Households)

Acquisition of a vacant property to be redeveloped into 6 rental units for persons with disabilities - 2 units targeted to households at or below 50% AMI (Activity No. 1034-00-4-L) and 4 units targeted to households at or below 80% AMI (Activity No. 1034-00-4).

### **Location Description:**

Piper Street, Yankton, South Dakota (Yankton County)

## **Activity Progress Narrative:**

The property has been acquired and construction is underway.

## **Accomplishments Performance Measures**

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 1                  | 1/0                                       |

|                        | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/4                                |
| # of Multifamily Units | 0                  | 0/4                                |

|                     | This Report Period |     |       | Cumulative Actual Total / Expected |     |           |       |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-----------|-------|
|                     | Low                | Mod | Total | Low                                | Mod | Total Low | /Mod% |
| # of Households     | 0                  | 0   | 0     | 0/0                                | 0/4 | 0/4       | 0     |
| # Renter Households | 0                  | 0   | 0     | 0/0                                | 0/4 | 0/4       | 0     |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

| Other Funding Sources       | Amount      |
|-----------------------------|-------------|
| Personal Funds              | \$43,334.00 |
| Total Other Funding Sources | \$43,334.00 |

Grantee Activity Number: 1034-00-4-L

Activity Title: Prairie View Apartments (25%)

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 06/24/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Ability Building Services, Inc.

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$227,866.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$206,200.00 |
| Program Funds Drawdown                  | \$35,702.43             | \$35,702.43  |
| Program Funds Obligated                 | \$0.00                  | \$206,200.00 |
| Program Funds Expended                  | \$35,702.43             | \$35,702.43  |
| Ability Building Services, Inc.         | \$35,702.43             | \$35,702.43  |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

#### **Activity Description:**

Direct Benefit (Households)

Acquisition of a vacant property to be redeveloped into 6 rental units for persons with disabilities - 2 units targeted to households at or below 50% AMI (Activity No. 1034-00-4-L) and 4 units targeted to households at or below 80% AMI (Activity No. 1034-00-4).

### **Location Description:**

Piper Street, Yankton, South Dakota (Yankton County)

### **Activity Progress Narrative:**

The property has been acquired (reported under activity no. 1034-00-4) and construction is underway.

### **Accomplishments Performance Measures**

|                        | inis Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
|                        | Total              | Total                              |
| # of Housing Units     | 0                  | 0/2                                |
| # of Multifamily Units | 0                  | 0/2                                |

#### **Beneficiaries Performance Measures**

| This Report Period |     |       | Cumulative | Cumulative Actual Total / Expected |                |  |  |
|--------------------|-----|-------|------------|------------------------------------|----------------|--|--|
| Low                | Mod | Total | Low        | Mod                                | Total Low/Mod% |  |  |

| # of Households     | 0 | 0 | 0 | 0/2 | 0/0 | 0/2 | 0 |
|---------------------|---|---|---|-----|-----|-----|---|
| # Renter Households | 0 | 0 | 0 | 0/2 | 0/0 | 0/2 | 0 |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPersonal Funds\$21,666.00

Total Other Funding Sources \$21,666.00

**Grantee Activity Number:** 1035-00-4

Activity Title: Freedom Estates - Redevelopment

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Planned

Project Number: Project Title:

Redevelopment/Reconstruction

Projected Start Date: Projected End Date:

06/24/2010 06/24/2012

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LMMI South Dakota Ellsworth Development Authority

| Overall                                      | Oct 1 thru Dec 31, 2010 | To Date        |
|--|-------------------------|----------------|
| Total Projected Budget from All Sources      | N/A                     | \$1,034,344.45 |
| Total CDBG Program Funds Budgeted            | N/A                     | \$1,034,344.45 |
| Program Funds Drawdown                       | \$0.00                  | \$0.00         |
| Program Funds Obligated                      | \$0.00                  | \$1,037,820.00 |
| Program Funds Expended                       | \$0.00                  | \$0.00         |
| South Dakota Ellsworth Development Authority | \$0.00                  | \$0.00         |
| Match Contributed                            | \$0.00                  | \$0.00         |
| Program Income Received                      | \$0.00                  | \$0.00         |
| Program Income Drawdown                      | \$0.00                  | \$0.00         |

### **Activity Description:**

This property will be redeveloped into single family housing located outside of the excessive sound contours near Ellsworth Air Force Base. The new housing will provide an alternative location for mobile home owners and others currently located in the area, within the excessive sound contours, or moving into the area.

### **Location Description:**

Liberty Boulevard/Highway14-16, Box Elder, South Dakota (Pennington County)

### **Activity Progress Narrative:**

The redevelopment planning for the foreclosed property acquired under activity no. 1035-00-6 is underway.

### **Accomplishments Performance Measures**

| -                  | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Properties    | 0                  | 0/1                                       |
|                    |                    |   |
|                    | This Report Period | Cumulative Actual Total / Expected        |
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 0/20                                      |

|                 | In  | This Report Period |       |     | Cumulative Actual Total / Expected |            |      |
|-----------------|-----|--------------------|-------|-----|------------------------------------|------------|------|
|                 | Low | Mod                | Total | Low | Mod                                | Total Low/ | Mod% |
| # of Households | 0   | 0                  | 0     | 0/5 | 0/15                               | 0/20       | 0    |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources **Grantee Activity Number:** 1035-00-6

Activity Title: Freedom Estates - Land Bank

Activity Category: Activity Status:

Land Banking - Acquisition (NSP Only)

Under Way

Project Number: Project Title: 6 Land Banking

Projected Start Date: Projected End Date:

06/24/2010 06/24/2020

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

NSP Only - LMMI South Dakota Ellsworth Development Authority

| Overall                                      | Oct 1 thru Dec 31, 2010 | To Date      |
|--|-------------------------|--------------|
| Total Projected Budget from All Sources      | N/A                     | \$611,155.55 |
| Total CDBG Program Funds Budgeted            | N/A                     | \$586,155.55 |
| Program Funds Drawdown                       | \$586,155.55            | \$586,155.55 |
| Program Funds Obligated                      | \$0.00                  | \$582,680.00 |
| Program Funds Expended                       | \$586,155.55            | \$586,155.55 |
| South Dakota Ellsworth Development Authority | \$586,155.55            | \$586,155.55 |
| Match Contributed                            | \$0.00                  | \$0.00       |
| Program Income Received                      | \$0.00                  | \$0.00       |
| Program Income Drawdown                      | \$0.00                  | \$0.00       |

**Responsible Organization:** 

#### **Activity Description:**

**National Objective:** 

This activity was originally approved for NSP funds as the Wagon Wheel project on 2/3/10. Due to potential relocation issues, the Wagon Wheel project was abandoned and the funds were transferred to the Freedom Estates project on 6/24/10. Freedom Estates is a foreclosed property which was sold at auction on 7/28/10. This applicant was the successful bidder and the closing is scheduled for 8/30/10. The property is being land banked for future redevelopment, with preliminary development plans anticipating that one parcel will be developed with approx. 100 housing units and the second parcel is expected to be developed for commercial use.

#### **Location Description:**

Liberty Boulevard/Highway14-16, Box Elder, South Dakota (Pennington County)

## **Activity Progress Narrative:**

The foreclosed property has been acquired. This activity type may change from land banking to acquisition of foreclosed property with redevelopment completed under activity no. 1035-00-4.

### **Accomplishments Performance Measures**

|                 | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|-----------------|--------------------|---|
|                 | Total              | Total                                     |
| # of Properties | 0                  | 0/1                                       |

#### Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 17480
 15860
 86132
 38.71

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountOther Loan Source\$25,000.00Total Other Funding Sources\$25,000.00

**Grantee Activity Number:** 1036-01-3

Activity Title: Canton Affordable Housing-Demolition 1

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

3 Clearance and Demolition

Projected Start Date: Projected End Date:

08/04/2010 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside Habitat for Humanity - Greater Sioux Falls

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$11,300.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$1,800.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$1,800.00  |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

#### **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-01-3) and redevelopment with a single family home (Activity No. 1036-01-4) for resale to a households at or below 50% AMI.

#### **Location Description:**

# of Singlefamily Units

204 South Johnson Street, Lot 2, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

The environmental review for this activity was completed December 2010. We anticipate closing the NSP loan and starting this activity in the Spring 2011.

## **Accomplishments Performance Measures**

| / to complication of the |                    |   |
|--------------------------|--------------------|---|
|                          | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|                          | Total              | Total                                     |
| # of Properties          | 0                  | 0/1                                       |
|                          | This Report Period | Cumulative Actual Total / Expected        |
|                          | Total              | Total                                     |
| # of Housing Units       | 0                  | 0/1                                       |

0

0/1

|                 | 1   | This Report Period |       |     | Cumulative Actual Total / Expected |         |          |
|-----------------|-----|--------------------|-------|-----|------------------------------------|---------|----------|
|                 | Low | Mod                | Total | Low | Mod                                | Total L | _ow/Mod% |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0     | 0        |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$9,500.00Total Other Funding Sources\$9,500.00

**Grantee Activity Number:** 1036-01-4

Activity Title: Canton Affordable Housing-N/C 1

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

08/04/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Planned

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

12/31/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Habitat for Humanity - Greater Sioux Falls

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$114,800.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$27,850.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00       |
| Program Funds Obligated                 | \$0.00                  | \$27,850.00  |
| Program Funds Expended                  | \$0.00                  | \$0.00       |
|   |                         |              |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

## **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-01-3) and redevelopment with a single family home (Activity No. 1036-01-4) for resale to a households at or below 50% AMI.

#### **Location Description:**

204 South Johnson Street, Lot 2, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

The environmental review for this activity was completed December 2010. We anticipate closing the NSP loan and starting this activity in the Spring 2011.

## **Accomplishments Performance Measures**

|                         | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
|                         | Total              | Total                              |
| # of Housing Units      | 0                  | 0/1                                |
| # of Singlefamily Units | 0                  | 0/1                                |

#### **Beneficiaries Performance Measures**

| This Report Period |     | Cumulative | Cumulative Actual Total / Expected |     |                |  |
|--------------------|-----|------------|------------------------------------|-----|----------------|--|
| Low                | Mod | Total      | Low                                | Mod | Total Low/Mod% |  |

| # of Households    | 0 | 0 | 0 | 0/1 | 0/0 | 0/1 | 0 |
|--------------------|---|---|---|-----|-----|-----|---|
| # Owner Households | 0 | 0 | 0 | 0/1 | 0/0 | 0/1 | 0 |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding SourcesAmountPersonal Funds\$86,950.00

Total Other Funding Sources \$86,950.00

**Grantee Activity Number:** 1036-02-3

Activity Title: Canton Affordable Housing-Demolition 2

Activity Category: Activity Status:

Clearance and Demolition Planned

Project Number: Project Title:

Clearance and Demolition

Projected Start Date: Projected End Date:

08/04/2010 12/31/2010

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

NSP Only - LH - 25% Set-Aside Habitat for Humanity - Greater Sioux Falls

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date     |
|---|-------------------------|-------------|
| Total Projected Budget from All Sources | N/A                     | \$11,300.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$1,800.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00      |
| Program Funds Obligated                 | \$0.00                  | \$1,800.00  |
| Program Funds Expended                  | \$0.00                  | \$0.00      |
|   |                         |             |
| Match Contributed                       | \$0.00                  | \$0.00      |
| Program Income Received                 | \$0.00                  | \$0.00      |
| Program Income Drawdown                 | \$0.00                  | \$0.00      |

**Responsible Organization:** 

#### **Activity Description:**

**National Objective:** 

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-02-3) and redevelopment with a single family home (Activity No. 1036-02-4) for resale to a households at or below 50% AMI.

#### **Location Description:**

# of Singlefamily Units

204 South Johnson Street, Lot 3, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

The environmental review for this activity was completed December 2010. We anticipate closing the NSP loan and starting this activity in the Spring 2011.

## **Accomplishments Performance Measures**

|                    | This Report Period | <b>Cumulative Actual Total / Expected</b> |
|--------------------|--------------------|---|
|                    | Total              | Total                                     |
| # of Properties    | 0                  | 0/1                                       |
|                    | This Report Period | Cumulative Actual Total / Expected        |
|                    | Total              | Total                                     |
| # of Housing Units | 0                  | 0/1                                       |

0

0/1

|                 | 1   | This Report Period |       |     | Cumulative Actual Total / Expected |         |          |  |
|-----------------|-----|--------------------|-------|-----|------------------------------------|---------|----------|--|
|                 | Low | Mod                | Total | Low | Mod                                | Total L | _ow/Mod% |  |
| # of Households | 0   | 0                  | 0     | 0/0 | 0/0                                | 0/0     | 0        |  |

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding SourcesAmountPersonal Funds\$9,500.00Total Other Funding Sources\$9,500.00

**Grantee Activity Number:** 1036-02-4

Activity Title: Canton Affordable Housing-N/C 2

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

08/04/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Planned

**Project Title:** 

Redevelopment/Reconstruction

**Projected End Date:** 

12/31/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

Habitat for Humanity - Greater Sioux Falls

| Overall                                 | Oct 1 thru Dec 31, 2010 | To Date      |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A                     | \$114,800.00 |
| Total CDBG Program Funds Budgeted       | N/A                     | \$27,850.00  |
| Program Funds Drawdown                  | \$0.00                  | \$0.00       |
| Program Funds Obligated                 | \$0.00                  | \$27,850.00  |
| Program Funds Expended                  | \$0.00                  | \$0.00       |
|   |                         |              |
| Match Contributed                       | \$0.00                  | \$0.00       |
| Program Income Received                 | \$0.00                  | \$0.00       |
| Program Income Drawdown                 | \$0.00                  | \$0.00       |

## **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-02-3) and redevelopment with a single family home (Activity No. 1036-02-4) for resale to a households at or below 50% AMI.

#### **Location Description:**

204 South Johnson Street, Lot 3, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

The environmental review for this activity was completed December 2010. We anticipate closing the NSP loan and starting this activity in the Spring 2011.

## **Accomplishments Performance Measures**

|                         | This Report Period | Cumulative Actual Total / Expected |  |  |
|-------------------------|--------------------|------------------------------------|--|--|
|                         | Total              | Total                              |  |  |
| # of Housing Units      | 0                  | 0/1                                |  |  |
| # of Singlefamily Units | 0                  | 0/1                                |  |  |

#### **Beneficiaries Performance Measures**

| This Report Period |     |       | Cumulative | Cumulative Actual Total / Expected |                |  |  |  |
|--------------------|-----|-------|------------|------------------------------------|----------------|--|--|--|
| Low                | Mod | Total | Low        | Mod                                | Total Low/Mod% |  |  |  |

| # of Households    | 0 | 0 | 0 | 0/1 | 0/0 | 0/1 | 0 |
|--------------------|---|---|---|-----|-----|-----|---|
| # Owner Households | Ω | 0 | 0 | 0/1 | 0/0 | 0/1 | 0 |

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Personal Funds \$86,950.00

Total Other Funding Sources \$86,950.00