Grantee: State of South Dakota

Grant: B-08-DN-46-0001

January 1, 2012 thru March 31, 2012 Performance Report



#### Grant Number:

B-08-DN-46-0001

Grantee Name: State of South Dakota

Grant Amount: \$19,600,000.00

**Estimated PI/RL Funds:** \$1,408,926.11

**Total Budget:** \$21,008,926.11

# **Disasters:**

#### **Declaration Number**

No Disasters Found

#### **Narratives**

#### Areas of Greatest Need:

Neighborhood Stabilization Program (NSP)

South Dakota contains two entitlement communities for the CDBG program. Neither the community of Sioux Falls nor Rapid City, are eligible to receive an allocation of Neighborhood Stabilization Program (NSP) funds directly from the U.S. Department of Housing and Urban Development (HUD). The State of South Dakota is entitled to an allocation amount of \$19.6 million.

**Obligation Date:** 

**Contract End Date:** 

03/11/2013

Active

Grant Status:

The NSP funds, administered by the South Dakota Housing Development Authority (SDHDA), will be targeted to areas of greatest demonstrated need. The areas of greatest need will be determined by giving priority emphasis and consideration to those areas of the state that have the greatest percentage and number of home foreclosures, highest number and percentage of homes financed by a subprime mortgage related loan, and areas identified as likely to face a significant rise in the rate of home foreclosures.

While the number of foreclosures and sub-prime mortgages in South Dakota are substantially less than other areas around the country, there are a number of foreclosures and sub-prime mortgages that do exist with the highest concentration in the Sioux Falls Metropolitan Statistical Area (MSA) and Rapid City HUD Metro FMR Area (HMFA).

Foreclosures-The primary factor in determining a targeted area of demonstrated need is the number and percentage of foreclosures. As documented in the foreclosure information located on the NSP website, Minnehaha, Pennington, and Meade counties have the highest estimated number of foreclosures. Every county in South Dakota has at least one foreclosure with the exception of Jones County. As of November 3, 2008, there were 19 HUD foreclosed homes in South Dakota of which nine are located in the community of Sioux Falls, two in the community of Clark and the remaining units in eight additional communities. There were no FDIC or US Army Corps of Engineers properties for sale. REOTrans.com, which is a national foreclosure listing for banks and institutions, indicated an additional 22 foreclosed homes for sale with eight homes in Sioux Falls, three in Rapid City, two in both communities of Piedmont and Black Hawk and the remaining seven homes located in seven different communities.

Following are the counties with greatest number of estimated foreclosures per HUD data.

Counties with more than 500 foreclosures:

Minnehaha Pennington

Counties with more than 100 foreclosures:

Codington Lincoln Meade Counties with more than 50 foreclosures:

Brookings Beadle Brown

Butte Clav Davison Turner In evaluating the foreclosure rate, the counties of Shannon, Buffalo, Dewey, and Ziebach have thei

#### Areas of Greatest Need:

Following are the counties with the greatest estimated foreclosure rate per HUD data.

Counties with 10 percent or greater: Ziebach

Buffalo Dewey Shannon Counties with 5 percent or greater:

Harding Jackson Todd Corson Faulk Sanborn

Subprime Mortgages-The number and percentage of subprime mortgages is a component in the consideration of targeting areas of demonstrated need. An analysis of sub-prime mortgages is necessary to provide possible indicators of future foreclosure activity, however, sub-prime mortgages alone do not demonstrate areas of greatest need. Areas of high sub-prime mortgages will continually be monitored for potential changes; increases in foreclosures will potentially require an amendment to The Plan.

Information gathered from a private source provides an indication that there are over 4,500 subprime mortgages in the state of South Dakota and at least one subprime mortgage in every county with exception of Buffalo, Jones, Mellette, Sully, Todd and Ziebach counties. The

# Award Date:

**Review by HUD:** Reviewed and Approved

**QPR Contact:** Peggy Severson

Union



greatest number of subprime mortgages is located in Minnehaha, Pennington and Lincoln counties. Sioux Falls is located within both Minnehaha and Lincoln counties with Rapid City being located in Pennington. While there are subprime mortgages located in nearly every county in South Dakota, over 50 percent of the subprime mortgages are in the three counties listed previously. Per the raw data utilized for the calculation of the Neighborhood Stabilization Program Allocation, South Dakota has an estimated 7,582 subprime mortgages; however, this information is not broken down by counties or zip codes. Based on the private information gathered, one could estimate that the percentages would remain the same and the top three counties would have nearly 70 percent more subprime mortgages than originally anticipated.

Of the 4,500 subprime mortgages, it is estimated that 16.35 percent of the loans are seriously delinquent. South Dakota ranks in the bottom two or three states for number of subprime mortgages, the outstanding loan amount and subprime per capita, however, it jumps up in the ranking when reviewing the percentage of the loans that are seriously delinquent. The 16.35 percent ranks South Dakota 35th, indicating that even if the number of subprime mortgages are lower than other states, there is a greater chance of foreclosure of these homes. Following are counties with the highest sub-prime mortgages per the private data source.

Counties with more than 500 subprime mortgages:

Lincoln Minnehaha Pennington

Counties with more than 100 subriemrgae:/&maptp>p&mgBoknsns;ns;nsp&mapbp&mnp&mbp&mns;Bonns;ns;nbp&a;pbp&ma;s&m

#### Areas of Greatest Need:

ap;mp;m;ap;mp;am;ap;bsp; Codington Davison Lawrence Meade Union In addition, based on the same information, the State of South Dakota has a 3.3 percent rate of subprime to estimated number of mortgages. Listed below are counties experiencing a subprime rate higher than 4 percent. Beadle Bennett Charles Mix Clav Corson Davison Douglas Fall River Harding Hyde Jerauld Kingsbury Marshall McCook Moody Sanborn Shannon Spink Stanley Tripp Turner Future Risk-HUD has provided an Estimated Foreclosure and Abandonment Risk Score table providing information of areas of greatest need based on Census Block Groups. The scores are based on four different sources that are used to predict whether or not a neighborhood has a high or low risk for foreclosed and abandoned homes. The scores range from zero to ten, with tensuggesting a very high risk. Applicants are encouraged to utilize this data to begin reviewing the specified areas and further evaluate other data such as county records on foreclosures filings or tax foreclosures to define an area of need and appropriate activity. HUD&rsquos risk score table can be found at http://www.huduser.org/datasets/nsp\_target.html. Based on this information, the following counties currently indicate a Risk Score of seven or greater:

 Beadle
 Clark
 Hand
 Lawrence
 Meade
 Minnehaha

 Moody
 Pennington
 Potter
 &n
 An
 An</

#### Areas of Greatest Need:

bsp; Roberts Spink Yankton

#### **Distribution and and Uses of Funds:**

NSP funds have been targeted to areas of greatest demonstrated need. These areas have the greatest percentage and number of home foreclosures, highest number and percentage of homes financed by a subprime mortgage related loan, and those areas identified as likely to face a significant rise in home foreclosure rates. While the number of foreclosures and sub-prime mortgages in South Dakota are substantially less than other areas around the country, there are a number of foreclosures and sub-prime mortgage in the state, with the highest concentration in the Sioux Falls and Rapid City MSAs.

Funds were originally targeted to specific counties and Indian Reservations. The NSP Plan has been amended to authorize the use of NSP funds statewide.

#### **Definitions and Descriptions:**

#### Definitions:

Blighted Structure-South Dakota law does not have a definition of &ldquoBlighted Structure.&rdquo Blighted Structures will be defined as physical structures exhibiting signs of deterioration or is potentially hazardous to persons or surrounding property, including but not limited to: (a) a structure that is in danger of partial or complete collapse; (b) a structure with any exterior parts that are loose or in danger of falling; or (c) a structure with any parts, such as floors, porches, railings, stairs, ramps, balconies or roofs, that are accessible and that have either collapsed, are in danger of collapsing or are unable to support the weight of normally imposed loads.

Vacant Property-South Dakota does not have a definition of &ldquoVacant Property&rdquo in the state law. Vacant Property can refer to either a building or land that for a minimum of 90 days has been:

- 1. unoccupied and unsecured (not prohibiting entry);
- 2. unoccupied and secured by other than normal means;
- 3. unoccupied and a dangerous structure;
- 4. unoccupied and condemned;
- 5. unoccupied and has city code violations; or
- 6. condemned and illegally occupied.

Vacant Property does not mean any building being constructed pursuant to a valid permit issued pursuant to the city building code and residential code for one- and two-family dwellings.

Raw land would not be defined as Vacant Property. Vacant Property could include buildings or land which was previously developed via infrastructure improvements such as roads, water, sewer, power lines, etc. However, land that has been farmland, open space, wilderness, etc. would not be defined as Vacant Property.

Abandoned-Per Federal Register Vol. 73, No. 194 dated October 6, 2008, Abandoned will be defined as follows: A home is Abandoned when mortgage or tax foreclosure proceedings have been initiated for that property, no mortgage or tax payments have been made by the property owner for at least 90 days, AND the property has been Vacant for at least 90 days.

Foreclosed-Per Federal Register Vol. 73, No. 194 dated October 6, 2008, Foreclosed will be defined as follows: A property &ldquohas been foreclosed upon&rdquo at the point that, under state or local law, the mortgage or tax foreclosure is complete. HUD generally will not consider



a foreclosure to be complete until after the title for the property has been transferred from the former homeowner under some type of foreclosure proceeding or transfer in lieu of foreclosure, in accordance with state or local law.

Affordable Rents-Affordable Rents will be defined as a tenant paying no more than 30 percent of their annual income for gross housing costs, including utility costs, with adjustments for smaller and larger families.

Land Bank-Per Federal Register Vol. 74, No. 117 dated June 19, 2009, A land bank is a governmental or nongovernmental nonprofit entity established, at least in part, to assemble, temporarily manage, and dispose of vacant land for the purpose of sta

#### **Definitions and Descriptions:**

ed geographic area. It will purchase properties that have been foreclosed upon and maintain, assemble, facilitate redevelopment of, market, and dispose of the land-banked properties. If the land bank is a governmental entity, it may also maintain foreclosed property that it does not own, provided it charges the owner of the property the full cost of the service or places a lien on the property for the full cost of the service. Continued Affordability:

Depending on the type of activity and funding level, the affordability periods will vary. Affordability periods as outlined under the HOME Program 24 Code of Federal Regulations (CFR) 92.252(a), (c), (e), and (f) and 24 CFR 92.254, will be utilized for NSP funding. Applicants will indicate within their application, the number of units and the respective AMI levels to be served with the NSP funds. SDHDA will require the NSP assisted units to remain restricted to the respective AMI levels for the entire affordability period per the restrictive covenant document. Restrictive covenants will be filed on the real estate per the terms indicated below:

New Construction of Rental Housing 20 years of affordability

Single Family New Construction,

Rental Housing (rehabilitation or acquisition),

Homeownership Assistance or Demolition of

Blighted Structures

NSP Funding per unit - under \$15,000 5 years of affordability \$15,000 &ndash 40,000 10 years of affordability Over \$40,000 15 years of affordability

Housing Rehab Standards:

Housing that is rehabilitated with NSP funding must meet all applicable local codes, rehabilitation standards, ordinances, and zoning ordinates at the time of project completion. All housing assisted with NSP funds must meet, at a minimum, the Housing Quality Standards in 24 CFR Part 982.401. If rehabilitation standards in effect in the locality of the project are less restrictive, or there are no rehabilitation standards then at a minimum, one of the three model codes Uniform Building Code (ICBO), National Building Code (BOCA), Standard Building Code (SBCCI); or the Council of American Building Officials (CABO) one or two family code; or the Minimum Property Standards (MPS) in 24 CFR Part 200.925 or 200.926 will apply.

Applicants are encouraged, to the greatest extent possible, to strategically incorporate moderng reen building and energy efficiency improvements to provide long-terma for dabil

#### **Definitions and Descriptions:**

ity and increase sustainability and attractiveness of housing and neighborhoods.

#### Low Income Targeting:

It is estimated that \$7,644,000 (39 percent) may be allocated for housing serving individuals and families whose income does not exceed 50 percent of the area median income (AMI). Discussions are underway with nonprofit agencies and service providers to redevelop Vacant Property for permanent housing for tenant populations serving special needs and homeless. It is anticipated that approximately \$5,000,000 will be used to purchase and renovate, redevelop, or newly construct housing under 24 CFR 570.201(e) to serve this targeted population. Discussions with potential applicants indicates that majority of these funds will be requested for Sioux Falls, Rapid City and Indian reservations.

To the greatest extent possible, nonprofit agencies will be encouraged to create financing mechanisms necessary to allow households of 50 percent AMI to purchase single family homes that were previously Abandoned or Foreclosed. NSP funds will also be eligible for the acquisition and rehabilitation of Abandoned or Foreclosed homes for rental units.

#### Acquisition and Relocation:

NSP funds are anticipated to serve households of 50 percent or less, 80 percent or less, and 120 percent or less of AMI in each of the different eligible activities.

An estimated \$1,000,000 is anticipated to be used to demolish Blighted Structures, resulting in approximately 100 units across the state of South Dakota. A small number of dwelling units may be converted to rental housing with emphasis on special needs housing. However the Vacant Property may also be Blighted Structures and the cost of rehabilitation would be too costly.

In order to meet NSP program requirements, census tracts and block groups will be utilized to ensure at least 51 percent of the residents within the census tract or block group have incomes at or below 120 percent AMI, or the corresponding targeted AMI level.

Homeownership assistance and acquisition and rehabilitation of Abandoned or Foreclosed homes for resale or rental are anticipated to serve more households of 120 percent AMI. Under the eligible use of purchase and rehabilitate residential properties that have been Abandoned or Foreclosed and redevelopment of demolished or Vacant Property, it is anticipated that a majority of the funds will be utilized to serve households that do not exceed 50 percent AMI. There is strong public interest in providing housing opportunities for special needs or homeless populations, creating an estimated 65 units of permanent housing for households at or below 50 percent AMI, 43 units for 80 percent AMI and 35 units for 120 percent AMI. Since 50 percent of the current foreclosures are located in Sioux Falls and Rapid City, it is estimated that 50 percent of the NSP funds for this activity will be utilized in these two communities.

For the total activities it is anticipated that 85 units and \$7,644,000 million of the funding will be utilized for households of 50 percent AMI or less. An additional 73 housing units and \$5,761,000 million of NSP funds will be for households of 80 percent AMI or less. The remaining \$4,235,000 million will be targeted for households of 120 percent of AMI or less.

Capacity of nonprofit agencies, developers and changes within community needs will dictate the need to further evaluate the estimated



funding and AMI levels for the specified activities.

#### **Public Comment:**

SDHDA posted the second Amended NSP Plan on its website on February 10, 2010. The 15 day public comment period began on the 10th and ended at 5:00 p.m. CT on February 24, 2010. Notice of the public comment period appeared in the daily newspapers and a statewide press release was sent to TV, print, and radio media.

SDHDA received no written comments for the February 2010 comment period.

SDHDA posted the first Amended NSP Plan on its website on August 19, 2009. The 15 day public comment period began on the 19th and ended at 5:00 p.m. CT on September 2, 2009. Notice of the public comment period appeared in the daily newspapers and a statewide press release was sent to TV, print, and radio media.

Written comments for the August and September 2009 comment period are as follows:

Two written comments were received in regards to not permitting NSP funds to be used for acquisition unless properties were foreclosed or abandoned. SDHDA received confirmation from HUD that NSP funds can only be used for acquisition when properties are foreclosed or abandoned. No changes were made to The Plan regarding these comments.

SDHDA posted the NSP Plan on its website November 10, 2008. The 15 day public comment period began on the 10th and ended at 5:00 p.m. CT on November 25, 2008. Notice of the public comment period appeared in the daily newspapers and a statewide press release was sent to TV, print, and radio media. Interested parties were also given the opportunity to discuss with SDHDA staff and comment on the NSP plan at the SDHDA annual conference held on November 18 and 19, 2008.

Written comments received for the November comment period are as follows:

One written comment indicated their appreciation for allowing NSP funds to be utilized to demolish blighted structures. No change to the NSP Plan was made.

A written comment requested incorporating in The Plan that &ldquoblighted&rdquo could be defined by a local TIF or BID ordinance. Per the Federal Register Vol. 73, No. 194, dated October 6, 2008, the NSP plan is to define a blighted structure. The Federal Register did not request definition of a blighted area. Area Median Income requirements will be utilized in determining that the proposed activities will meet the National Objective of serving households of 120 percent AMI or less.

Another written comment requested that The Plan incorporate a provision that the Governor&rsquos House could be utilized as &Idquoinfill&rdquo to redevelop demolished or vacant properties. This comment has been incorporated.

One comment was received asking that the demolition of structures such as former schools, churches or commercial building or other such facilities, for the redevelopment as housing, be defined as an authorized use under this Plan. Further clarification was made in The Plan to indicate these structures would be eligible for demolition, only if they are considered Blighted Structures.

A written comment suggested making the application process as simplified as possible. SDHDA will take this comment into consideration when drafting the application form. If other funding sourcese utilized in conjunction with NSP funds, applicants will need to follow timing and requirements of the most restrictive program. No change was made to The Plan for this comment.

#### **Public Comment:**

Two written comments were received indicating that \$1 million dollars targeted to demolition activity may be insufficient. The \$1 million was a calculated estimate that may be modified if necessary. HUD will not require one-for-one replacement of low- and moderate-income dwellings units that are demolished or converted for activities assisted with NSP, however, the NSP funds are to be focused on neighborhood stabilization. While demolition is an eligible activity NSP funds should be focused on providing housing opportunities for eligible households. No change was made to The Plan; however, SDHDA will monitor the dollar amount requested per activity to determine modifications at a future date, if necessary.

A written comment requested further clarification of the allocation process. Additional information was provided in The Plan to further explain this process.

A couple of written comments were in regards to the application process &ndash one concerning a point system and the second in relation to environmental reviews. No point system will be utilized with this funding source. HUD environmental reviews will be completed for each activity and the level of review will be dependent on the type of activity being requested. Additional clarification regarding the application process was incorporated into the NSP Plan. In addition, careful consideration will be given while drafting the NSP application form to ensure it will provide guidance to the applicant and outline the information needed to fulfill HUD requirements.

One commentator requested SDHDA to consider formulating a community score for each county. HUD has created an Estimated Foreclose and Abandonment Risk Score based on census tracts, which is similar to this proposal. This information can be found on the HUD website at http://www.huduser.org/datasets/nsp\_target.html. In addition it is anticipated that South Dakota&rsquos information may continue to change, affecting the areas determined to have the greatest need. Based on this information, no change was made to The Plan. SDHDA would like to utilize the information currently available and remain flexible to entertain applications as demonstrated need may change.

Another written comment requested SDHDA to hold meetings with potential applicants regarding the final NSP Plan. Upon approval of the NSP Plan by HUD, SDHDA will host future meetings to further discuss NSP funding and eligible activities. No changes were made to The Plan regarding this comment.

One written comment asked if SHDA would consider all eligible activities. There are five eligible activities as outlined in HERA Section 2301 (c) (3). SDHDA will not entertain land banking as an eligible activity, so no change was made to The Plan for this comment. All other activities are outlined within The Plan.

In addition this comment further stated that The Plan should notify applicants that all eligible activities are subject to change and interpretation based on HUD&rsquos approval of The Plan and/orchanges being issued regarding the NSP Notice. This notice was incorporated into The Plan to ensure applicants are aware of these potential changes.

A written and verbal comment received was in regards to the 10 percent administration funds. The comments requestedSDHDA

#### **Public Comment:**

&rsquos consideration to allow a portion of the administration funds to be utilized by the recipient in carrying out their proposed activity. SDHDA will utilize the administration funds to cover costs associated with NSP. If SDHDA contracts with another entity to assist in administering NSP, administration funds will be utilized to pay for their services. In addition SDHDA could utilize a portion of the



administration funds to fund eligible activities. Applicants will outline in their application budgets, the cost associated with administering their program or developing their project. Applicants will be compensated according to a reasonable budget as outline in their application. Additional clarification regarding the 10 percent administration funds was incorporated into The Plan for this comment. One written comment requested clarification of &ldquovacant&rdquo. Clarification was made in The Plan to state Vacant Property can refer to a building or land.

Another written comment was in regards to demolish Blighted Structures and whether NSP funds could be utilized to acquire the property. Further clarification was provided in The Plan as follows &ldquoNSP funds can only be used for the cost of clearing the Blighted Structure. No NSP funds can be requested for purchase of the Blighted Structure unless the project also qualifies under acquisition of an Abandoned or Foreclosed property&rdquo.

A comment requested clarification on whether NSP funds could be utilized to acquire the demolished or vacant structure. NSP funds can be used to acquire demolished or Vacant Property. Further clarification was made in The Plan.

The final written comment was in regards to affordability restrictions. References to the affordability restrictions were modified in The Plan to accurately reflect the proper page.

Overall Total Projected Budget from All Sources	This Report Period	<b>To Date</b> \$40,135,351.49
Total Budget	\$1,340.00	\$21,008,926.11
Total Obligated	\$1,340.00	\$21,010,726.11
Total Funds Drawdown	\$1,984,531.18	\$15,624,862.12
Program Funds Drawdown	\$1,862,341.47	\$14,215,936.01
Program Income Drawdown	\$122,189.71	\$1,408,926.11
Program Income Received	\$1,340.00	\$1,408,926.11
Total Funds Expended	\$1,990,423.05	\$15,624,862.12
Match Contributed	\$0.00	\$25,422.41

# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$25,422.41
Limit on Public Services	\$2,940,000.00	\$0.00
Limit on Admin/Planning	\$1,960,000.00	\$376,106.50
Limit on State Admin	\$0.00	\$376,106.50

# **Progress Toward Activity Type Targets**

# **Progress Toward National Objective Targets**

National Objective NSP Only - LH - 25% Set-Aside 
 Target
 Actual

 \$4,900,000.00
 \$8,274,049.96

# **Overall Progress Narrative:**

Activity Numbers 1008-05-2, 1010-00-4, 1010-00-4-L, 1036-01-3, 1036-01-4, 1036-02-3 and 1036-02-4 are now completed. The majority of the largest activities are well underway and expected to be completed by the fall. We fully anticipate meeting the 3/15/13 expenditure deadline.



# **Project Summary**

Project #, Project Title	This Report Period	To Dat	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Homeownership Assistance	\$0.00	\$49,853.02	\$49,853.02
2, Acquisition	\$915,476.20	\$5,170,061.70	\$2,403,421.89
3, Clearance and Demolition	\$6,660.00	\$241,054.00	\$107,460.00
4, Redevelopment/Reconstruction	\$940,205.27	\$13,882,404.42	\$10,692,939.05
5, Administration	\$0.00	\$1,079,397.42	\$376,106.50
6, Land Banking	\$0.00	\$586,155.55	\$586,155.55



# Activities

Grantee Activity Number:	1000		
Activity Title:	Administration		
Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
5	Administration		
Projected Start Date:	Projected End Date:		
05/01/2009	03/05/2013		
Benefit Type:	Completed Activity Actual E	End Date:	
National Objective:	Responsible Organization:		
N/A	South Dakota Housing Developm	nent Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,611,348.52	
Total Budget	(\$4,534.90)	\$1,611,348.52	
Total Obligated	(\$4,534.90)	\$1,079,397.42	
Total Funds Drawdown	\$0.00	\$376,106.50	
Program Funds Drawdown	\$0.00 \$376,106.50		
Program Income Drawdown	\$0.00 \$0.00		
Program Income Received	\$0.00	\$36.38	
Total Funds Expended	\$0.00	\$376,106.50	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Administration of the Neighborhood Stabilization Program (NSP) in South Dakota. The grantee will use the designated program funds and 10% of all program income for this activity.

# **Location Description:**

NSP funds have been targeted to areas of greatest demonstrated need. These areas have the greatest percentage and number of home foreclosures, highest number and percentage of homes financed by a subprime mortgage related loan, and those areas identified as likely to face a significant rise in home foreclosure rates. While the number of foreclosures and sub-prime mortgages in South Dakota are substantially less than other areas around the country, there are a number of foreclosures and sub-prime mortgage in the state, with the highest concentration in the Sioux Falls and Rapid City MSAs. Funds were originally targeted to specific counties and Indian Reservations. The NSP Plan has been amended to authorize the use of NSP funds statewide.

# **Activity Progress Narrative:**





# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount



Activitiy	Category:
Homeown	ershin Assistance

Homeownership Assistance to low- and moderate-income

Project Number:

1

Projected Start Date:

05/01/2009

Benefit Type: Direct ( HouseHold )

#### National Objective: NSP Only - LH - 25% Set-Aside

Activity Status: Completed Project Title: Homeownership Assistance Projected End Date: 12/31/2011 Completed Activity Actual End Date:

#### **Responsible Organization:**

NeighborWorks Dakota Home Resources

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$6,149.86
Total Budget	\$0.00	\$6,149.86
Total Obligated	\$0.00	\$6,149.86
Total Funds Drawdown	\$0.00	\$6,149.86
Program Funds Drawdown	\$0.00	\$6,149.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,149.86
Match Contributed	\$0.00	\$0.00

# Activity Description:

Financing Mechanism provided to the homebuyer of the foreclosed and rehabilitated single family home (Activity No. 1001-01-2) in Fall River County, SD. Beneficiary data will be reported under activity no. 1001-01-2 to avoid duplication of data.

# **Location Description:**

409 South 6th, Hot Spring (Fall River County), South Dakota

# Activity Progress Narrative:

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



Activitiy Category:	Activity Status:	
Acquisition - general	Completed	
Project Number:	Project Title:	
2	Acquisition	
Projected Start Date:	Projected End Date:	
05/01/2009	12/31/2011	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	NeighborWorks Dakota Home Resources	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall	Jan i unu wai Ji, 2012	I O Date
Total Projected Budget from All Sources	N/A	\$43,554.63
Total Projected Budget from All Sources	N/A	\$43,554.63
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$43,554.63 \$43,554.63
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$43,554.63 \$43,554.63 \$43,554.63
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$43,554.63 \$43,554.63 \$43,554.63 \$43,554.63
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$43,554.63 \$43,554.63 \$43,554.63 \$43,554.63 \$43,554.63 \$32,049.68
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$43,554.63 \$43,554.63 \$43,554.63 \$43,554.63 \$32,049.68 \$11,504.95

#### **Activity Description:**

The activity will involve the Acquisition/Rehabilitation of 1 foreclosed single family home for resale to a household at or 50% AMI. The financing mechanism piece is shown under Activity No. 1001-01-1.

#### **Location Description:**

409 South 6th Street, Hot Springs, SD (Fall River County)

#### **Activity Progress Narrative:**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	1/1
Total acquisition compensation to	0	62000/62000

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# of Persons	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Lender Loan	\$61,844.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:	
Clearance and Demolition	Completed	
Project Number:	Project Title:	
3	Clearance and Demolition	
Projected Start Date:	Projected End Date:	
09/01/2009	08/31/2010	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	NeighborWorks Dakota Home R	esources
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$8,275.00
Total Budget	\$0.00	\$8,275.00
Total Obligated	\$0.00	\$8,275.00
Total Funds Drawdown	\$0.00	\$8,275.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$8,275.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$8,275.00

**Match Contributed** 

#### **Activity Description:**

The activity will involve the acquisition (Activity No. 1001-02-2) and demolition (Activity No. 1001-02-3) of a foreclosed, blighted single family home in Meade County, SD, and new construction (Activity No. 1001-02-4) of a single family home targeted for sale to a household at or below 50% AMI.

\$0.00

Beneficiary data will be reported under activity no. 1001-02-4 to avoid duplication of data.

#### **Location Description:**

812 (fka 730, city changed address) Harmon Street, Sturgis, Meade County, South Dakota

#### **Activity Progress Narrative:**

# **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/0
	This Report Period	Cumulative Actual Total / Expected

Total

\$0.00



# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



1004-01-2 NHS - 821 Willsie

Activitiv Category:	Activity Status:		
Acquisition - general	Under Way		
Project Number:	Project Title:		
2	Acquisition		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2010		
Benefit Type: Direct(HouseHold)	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
NSP Only - LH - 25% Set-Aside	NeighborWorks Dakota Home Resources		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$100,455.41	
Total Budget	\$5,874.90	\$100,455.41	
Total Obligated	\$5,874.90	\$100,455.41	
Total Funds Drawdown	\$0.00	\$71,662.01	
Program Funds Drawdown	\$0.00	\$65,787.11	
Program Income Drawdown	\$0.00	\$5,874.90	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$5,874.90	\$71,662.01	
NeighborWorks Dakota Home Resources	\$5,874.90	\$71,662.01	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

Acquisition of 1 blighted, foreclosed single family homes to be demolished and redeveloped with a new single family home for resale to a household at or below 50% AMI.

#### **Location Description:**

821 Willsie, Rapid City, SD (Pennington County)

#### **Activity Progress Narrative:**

A potential homebuyer has been located for this property. The sale closing is anticipated to take place by 5/1/12.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/48510

This Report Period	Cumulative Actual Total / Expected
Total	Total



0

# **Beneficiaries Performance Measures**

	This Report Period			Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0	
# of Persons	0	0	0	0/0	0/0	0/0	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Lender Loan	\$40,000.00
Total Other Funding Sources	\$0.00



1004-02-3 **NHS-Demolition of Blighted Structure-Wall** 

Activitiy Category:	Activity Status:		
Clearance and Demolition	Under Way		
Project Number:	Project Title:		
3	Clearance and Demolition		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2010		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
NSP Only - LMMI	NeighborWorks Dakota Home Resources		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$5,800.00	
Total Budget	\$0.00	\$5,800.00	
Total Obligated	\$0.00	\$5,800.00	
Total Funds Drawdown	\$0.00	\$5,800.00	
Program Funds Drawdown	\$0.00	\$5,800.00	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$5,800.00	
NaishbarWarka Dakata Hama Dagawaga	¢0.00	<b>@</b>	

# \$0.00 \$5,800.00 NeighborWorks Dakota Home Resources **Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

Acquisition and demolition of 1 vacant blighted single family home (Activity No. 1004-02-3). Cleared lot will be redeveloped (1004-02-4) with a single family home for sale to a household at or below 120% AMI. Beneficiary data will be reported under activity no. 1004-02-4 to avoid duplication of data.

#### **Location Description:**

605 Glenn Street, Wall, Pennington County, SD

#### **Activity Progress Narrative:**

This property is being actively marketed. The developer is having difficulty locating an eligible homebuyer.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1



# of Singlefamily Units

0

0/1

# **Beneficiaries Performance Measures**

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$25,422.41
Total Other Funding Sources	\$0.00





Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
05/01/2009	12/31/2010	
Benefit Type: Direct(HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	NeighborWorks Dakota Home R	esources
Overall	Jan 1 thru Mar 31, 2012	To Date

1004-02-4

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$151,293.00
Total Budget	\$0.00	\$151,293.00
Total Obligated	\$0.00	\$151,293.00
Total Funds Drawdown	\$0.00	\$126,757.97
Program Funds Drawdown	\$0.00	\$126,757.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$126,757.97
NeighborWorks Dakota Home Resources	\$0.00	\$126,757.97
Match Contributed	\$0.00	\$25,422.41

#### **Activity Description:**

Acquisition and demolition of 1 vacant blighted single family home (Activity No. 1004-02-3). Cleared lot will be redeveloped (1004-02-4) with a single family home for sale to a household at or below 120% AMI.

#### **Location Description:**

605 Glenn Street, Wall, Pennington County, SD

#### **Activity Progress Narrative:**

This property is being actively marketed. The developer is having difficulty locating an eligible homebuyer.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1




	This	s Report Period		Cumulative	Actual Total / Ex	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Lender Loan	\$8,370.79
Total Other Funding Sources	\$0.00





1004-05-2	
NHS - 713	Lemmon

Activitiy Category:	Activity Status:	
Acquisition - general	Under Way	
Project Number:	Project Title:	
2	Acquisition	
Projected Start Date:	Projected End Date:	
05/01/2009	12/31/2010	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	NeighborWorks Dakota Home R	esources
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$102,458.00
Total Budget	\$0.00	\$102,458.00
Total Obligated	\$0.00	\$102,458.00
Total Funds Drawdown	\$0.00	\$102,458.00
Program Funds Drawdown	\$0.00	\$102,458.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$102,458.00
NeighborWorks Dakota Home Resources	\$0.00	\$102,458.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquisition of 1 vacant, foreclosed lot (deed in lieu of foreclosure) with existing foundation to be redeveloped with a new single family home for resale to a household at or below 50% AMI.

#### **Location Description:**

713 Lemmon Avenue, Rapid City, SD (Pennington County)

#### **Activity Progress Narrative:**

This property is being actively marketed. The developer is having difficulty locating an eligible homebuyer.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/24750

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

No Beneficiaries Performance Measures found.

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other	Funding	Sources
0	· anang	0000

Other Funding Sources	Amount
Lender Loan	\$37,686.50
Total Other Funding Sources	\$0.00



# 1008-04-2 Black Hills HFH - 421 Idaho

Activitiy Category:	Activity Status:		
Acquisition - general	Under Way		
Project Number:	Project Title:		
2	Acquisition		
Projected Start Date:	Projected End Date:		
01/01/2010	02/28/2011		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual I	End Date:	
National Objective:	Responsible Organization:		
NSP Only - LMMI	Black Hills Area Habitat for Humanity		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$124,878.00	
- · · · · · ·			
Total Projected Budget from All Sources	N/A	\$124,878.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$124,878.00 \$124,878.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$124,878.00 \$124,878.00 \$124,878.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$124,878.00 \$124,878.00 \$124,878.00 \$124,878.00 \$115,597.74	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$124,878.00 \$124,878.00 \$124,878.00 \$115,597.74 \$115,597.74	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$124,878.00 \$124,878.00 \$124,878.00 \$115,597.74 \$115,597.74 \$0.00	

# Activity Description:

**Match Contributed** 

Acquisition and rehabilitation of 1 foreclosed single family home for sale to homebuyer at or below 60% AMI.

\$0.00

#### **Location Description:**

421 East Idaho Street, Rapid City (Pennington County)

#### **Activity Progress Narrative:**

An eligible homebuyer has been identified for this property. A sale closing is expected by 5/1/12.

#### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/100000

This Report Period	Cumulative Actual Total / Expected
Total	Total

\$0.00



# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1

	This Report Period		Cumulative Actual Total / Exped		pected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$200.00
Total Other Funding Sources	\$0.00



1008-05-2 Black Hills HFH - 4218 W Chicago

Activitiy Category:	Activity Status:
Acquisition - general	Completed
Project Number:	Project Title:
2	Acquisition
Projected Start Date:	Projected End Date:
08/01/2010	09/01/2011
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	03/08/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	Black Hills Area Habitat for Humanity

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$157,656.20
Total Budget	\$0.00	\$157,656.20
Total Obligated	\$0.00	\$157,656.20
Total Funds Drawdown	\$16,377.80	\$157,656.20
Program Funds Drawdown	\$16,377.80	\$157,656.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$16,377.80	\$157,656.20
Black Hills Area Habitat for Humanity	\$16,377.80	\$157,656.20
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquisition and rehabilitation of a foreclosed single family home for sale to a homebuyer at or below 60% AMI.

#### **Location Description:**

4218 West Chicago, Rapid City, South Dakota (Pennington County)

#### **Activity Progress Narrative:**

This activity is now completed. The single family home was sold on 3/8/12 to a household with an income at or below 80% AMI.

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
# of Parcels acquired voluntarily	1	1/1
Total acquisition compensation to	117900	117900/100000
	This Report Period	Cumulative Actual Total / Expected

Total

t Period	Cumulative Actual

Total



# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1

	Thi	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	0	1	1	0/0	1/1	1/1	100.00	
# Owner Households	0	1	1	0/0	1/1	1/1	100.00	

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
4218 W Chicago St	Rapid City		South Dakota	57702-0245	Match / Y

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



1009-00-3 Lower Brule Sioux Tribe Demolition Project

Activitiy Category:	Activity Status:		
Clearance and Demolition	Under Way		
Project Number:	Project Title:		
3	Clearance and Demolition		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2012		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LMMI	Lower Brule Sioux Tribe		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$120,300.00	
	<b>AOOO</b>	\$120,300.00	
Total Budget	\$0.00	φ120,300.00	
Total Budget	\$0.00 \$0.00	\$120,300.00 \$120,300.00	
-	•	. ,	
Total Obligated	\$0.00	\$120,300.00	
Total Obligated Total Funds Drawdown	\$0.00 \$8,000.00	\$120,300.00 \$8,000.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$8,000.00 \$6,660.00	\$120,300.00 \$8,000.00 \$6,660.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$8,000.00 \$6,660.00 \$1,340.00	\$120,300.00 \$8,000.00 \$6,660.00 \$1,340.00	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$8,000.00 \$6,660.00 \$1,340.00 \$0.00	\$120,300.00 \$8,000.00 \$6,660.00 \$1,340.00 \$0.00	

#### **Activity Description:**

Demolition and clearance of 6 blighted buildings/foundations. Cleared lots will be redeveloped with single family housing for resale to a households at or below 50% AMI.

#### **Location Description:**

131 Police Drive, 228 Sitting Bull, 517 Sitting Bull, 726 Crazy Horse, 511 Gall & 501 Spotted Tail, Lower Brule, Lyman County, South Dakota

#### **Activity Progress Narrative:**

This project is underway and clearance of the sites should be completed by 5/1/12.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/6
# of buildings (non-residential)	0	0/6

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units

0

0/0

## **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

# No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount





1010-00-4 505 S Duluth Ave Apartments

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Completed
Project Number:	Project Title:
4	Redevelopment/Reconstruction
Projected Start Date:	Projected End Date:
05/01/2009	12/31/2010
Benefit Type:	Completed Activity Actual End Date:
Direct ( HouseHold )	01/12/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	Sioux Falls Housing Corporation

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$68,478.00
Total Budget	\$0.00	\$68,478.00
Total Obligated	\$0.00	\$68,478.00
Total Funds Drawdown	\$0.00	\$68,478.00
Program Funds Drawdown	\$0.00	\$68,478.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$68,478.00
Sioux Falls Housing Corporation	\$0.00	\$68,478.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Redevelopment of a vacant lot purchased by the applicant. The project involves the new construction of 1 multi-family building containing 8 studio apartments. Incomes will be limited to 30% (4 units) and 40% (4 units). A portion of this project is being reported under 2 separate activity numbers. All expenditures prior to enactment of Publ. L 111-203 are shown under 1010-00-4 and all subsequent expenditures eligible to meet the 25% requirement are shown under 1010-00-4-L

#### **Location Description:**

505 South Duluth Avenue, Sioux Falls, Minnehaha County, SD

#### **Activity Progress Narrative:**

This activity is now completed. This activity number (1010-00-4) represents the funds that were expended before the NSP program was amended to include vacant properties for meeting the 25% requirement for 50% AMI households. All beneficiary data is reported under Activity Number 1010-00-4-L.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	/lod%
# of Households	0	0	0	0/0	0/0	0/0	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
City Funds	\$15,000.00
Total Other Funding Sources	\$0.00



1010-00-4-L 505 S Duluth Ave Apartments

Activitiy Category:	Activity Status:		
Construction of new housing	Completed		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2010		
Benefit Type:	Completed Activity Actual End Date:		
Direct (HouseHold)	01/12/2012		
National Objective:	Responsible Organization:		
NSP Only - LH - 25% Set-Aside	Sioux Falls Housing Corporation	l	
Overall	Jan 1 thru Mar 31, 2012	To Date	
		<b>*</b> • • • • • • • • •	

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$296,414.00
Total Budget	\$0.00	\$296,414.00
Total Obligated	\$0.00	\$296,414.00
Total Funds Drawdown	\$37,359.20	\$296,414.00
Program Funds Drawdown	\$37,359.20	\$296,414.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$37,359.20	\$296,414.00
Sioux Falls Housing Corporation	\$37,359.20	\$296,414.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Redevelopment of a vacant lot purchased by the applicant. The project involves the new construction of 1 multi-family building containing 8 studio apartments. Incomes will be limited to 30% (4 units) and 40% (4 units). A portion of this project is being reported under 2 separate activity numbers. All expenditures prior to enactment of Publ. L 111-203 are shown under 1010-00-4 and all subsequent expenditures eligible to meet the 25% requirement are shown under 1010-00-4.

#### **Location Description:**

505 South Duluth Avenue, Sioux Falls, Minnehaha County, SD

#### **Activity Progress Narrative:**

This activity is now completed. This activity number (1010-00-4-L) represents the funds that were expended after the NSP program was amended to include vacant properties for meeting the 25% requirement for 50% AMI households. Funds expended prior to that time are reported under Activity Number 1010-00-4.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	8	8/0



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	8	8/8
# of Multifamily Units	8	8/8

	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	8	0	8	8/8	0/0	8/8	100.00
# Renter Households	8	0	8	8/8	0/0	8/8	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
505 South Duluth Avenue	Sioux Falls		South Dakota	57104-	Match / N

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Community Development Corp.	\$39,500.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:		
Construction of new housing	Under Way		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2011		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LMMI	Faulkton Development Corp.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$96,326.00	
Total Projected Budget from All Sources	N/A	\$96,326.00	
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$96,326.00 \$96,326.00	
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$96,326.00 \$96,326.00 \$96,326.00	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$14,938.37	\$96,326.00 \$96,326.00 \$96,326.00 \$83,123.96	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$14,938.37 \$14,938.37	\$96,326.00 \$96,326.00 \$96,326.00 \$83,123.96 \$65,164.04	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$14,938.37 \$14,938.37 \$0.00	\$96,326.00 \$96,326.00 \$96,326.00 \$83,123.96 \$65,164.04 \$17,959.92	
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$14,938.37 \$14,938.37 \$0.00 \$0.00	\$96,326.00 \$96,326.00 \$96,326.00 \$83,123.96 \$65,164.04 \$17,959.92 \$0.00	

#### **Activity Description:**

Redevelopment of a vacant property (purchased by the applicant) with a single family home to be resold to a household at or below 80% AMI.

#### **Location Description:**

1113 Pearl Street (city changed address from 306 9th Avenue South), Faulkton, Faulk County, SD

#### **Activity Progress Narrative:**

Construction is completed and the developer is actively marketing the property.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1



	This Report Period		Cumulative	Actual Total / E	xpected		
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,669.71
Total Other Funding Sources	\$0.00



1013-03-4 Faulkton NSP Plan-309 9th Avenue

Activitiy Category:	Activity Status:		
Construction of new housing	Planned		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
05/01/2009	12/31/2011		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:	:	
NSP Only - LMMI	Faulkton Development Corp.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
	N1/A	<b>\$</b> 00,000,00	

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$96,326.00
Total Budget	\$0.00	\$96,326.00
Total Obligated	\$0.00	\$96,326.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Faulkton Development Corp.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Redevelopment of a vacant property (purchased by the applicant) with a single family home to be resold to a household at or below 80% AMI.

# **Location Description:**

309 9th Avenue South, Faulkton, Faulk County, South Dakota.

# **Activity Progress Narrative:**

Construction will not begin at this site until the developer has identified an eligible homebuyer.

# **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

# **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,669.71
Total Other Funding Sources	\$0.00



1014-00-4 Mission HFH House #22

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

06/01/2009

Benefit Type: Direct ( HouseHold )

# National Objective:

NSP Only - LMMI

### Activity Status: Under Way

Project Title: Redevelopment/Reconstruction Projected End Date: 12/31/2010 Completed Activity Actual End Date:

#### **Responsible Organization:**

Sicangu Tikiaga Okiciyapi HFH, Inc.

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$72,050.00
Total Budget	\$0.00	\$72,050.00
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$72,050.00 \$23,685.19
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$23,685.19 \$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended Sicangu Tikiaga Okiciyapi HFH. Inc.	\$0.00 \$0.00	\$23,685.19 \$23.685.19
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Redevelopment of a vacant lot with a single family home to be resold to a household at or below 80% AMI.

#### **Location Description:**

150 West 3rd Street, Mission, Todd County, SD

#### **Activity Progress Narrative:**

Construction is nearing completion and an eligible homebuyer has been identified. A sale closing is expected to occur by 5/1/12.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1



	This	Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources



1017-00-3 Mel & Elnita Rank Community Facility

Activitiy Category:	Activity Status:	
Clearance and Demolition	Under Way	
Project Number:	Project Title:	
3	Clearance and Demolition	
Projected Start Date:	Projected End Date:	
07/01/2009	06/30/2011	
Benefit Type: Area()	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	The Harvest Initiative, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$50,000.00
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$50,000.00 \$50,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$50,000.00 \$50,000.00 \$50,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00 \$50,000.00 \$0.00 \$0.00

#### **Activity Description:**

Demolition (Activity No. 1017-00-3) of blighted structure previously operated as a service station and laundromat. Cleared property will be redeveloped into a public facility (Community Facility containing Boys & Girls Club) (Activity No. 1017-00-4). The EPA is in the process of removing old fuel tanks and cleaning up the contamination. When clearance is received, this project will proceed.

#### **Location Description:**

Lot 1 of East 1/2 of Section 14, Fort Thompson, Buffalo County, SD

#### **Activity Progress Narrative:**

Demolition has been completed and the redevelopment is nearing completion. An Open House is set for 4/14/12.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/0
# of buildings (non-residential)	0	0/1
# of Businesses	0	0/0
# of Non-business Organizations	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations					
Address	City	County	State	Zip	Status / Accept
			South Dakota	-	Not Validated / N
Other Funding Sources Budg No Other Match Funding Source					
Other Funding Sources					Amount
No Other Funding Sources Found					
Total Other Funding Sources					



1017-00-4 Mel & Elnita Rank Community Facility

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of public facilities	Under Way	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
07/01/2009	06/30/2011	
Benefit Type: Area()	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	The Harvest Initiative, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$454,050.00
Total Budget	\$0.00	\$454,050.00
Total Obligated	\$0.00	\$454,050.00
Total Funds Drawdown	\$90,987.71	\$449,025.00
Program Funds Drawdown	\$90,987.71	\$355,205.96
Program Income Drawdown	\$0.00	\$93,819.04
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$90,987.71	\$449,025.00
The Harvest Initiative, Inc.	\$90,987.71	\$449,025.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Demolition (Activity No. 1017-00-3) of blighted structure previously operated as a service station and laundromat. Cleared property will be redeveloped into a public facility (Community Facility containing Boys & Girls Club) (Activity No. 1017-00-4). The EPA is in the process of removing old fuel tanks and cleaning up the contamination. When clearance is received, this project will proceed.

The new building will be used as a Community Facility for the Boys & Girls Club, and office space for The Harvest Initiative, Inc., and the Native CDFI, together with a workforce library.

#### **Location Description:**

Lot 1 of East 1/2 of Section 14, Fort Thompson, Buffalo County, SD

#### **Activity Progress Narrative:**

Demolition has been completed and the redevelopment is nearing completion. An Open House is set for 4/14/12.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1
# of Non-business Organizations	0	0/3



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$20,200.00
Total Other Funding Sources	\$0.00



1020-02-4 1217 National Street

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

07/01/2009

Benefit Type: Direct ( HouseHold )

#### National Objective: NSP Only - LMMI

Activity Status: Completed Project Title: Redevelopment/Reconstruction Projected End Date: 12/31/2010 Completed Activity Actual End Date:

### Responsible Organization:

Habitat for Humanity of Yankton County

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$80,254.30
Total Budget	\$0.00	\$80,254.30
Total Obligated	\$0.00	\$80,254.30
Total Funds Drawdown	\$0.00	\$80,254.30
Program Funds Drawdown	\$0.00	\$69,830.98
Program Income Drawdown	\$0.00	\$10,423.32
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$80,254.30
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquisition and Redevelopment of vacant property - New Construction-this activity is 1/2 of a twin home - each home will be sold to a household at or below 60% AMI.

#### **Location Description:**

1217 National Street, Yankton, Yankton County, SD

### **Activity Progress Narrative:**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



		This Report Per	riod	Cumula	ative Actual Tota	al / Expected	
	Low	Mod	Total	Low	Mod	Total L	_ow/Mod%
# of Households	0	0	0	1/0	0/1	1/1	100.00
# Owner Households	0	0	0	1/0	0/1	1/1	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	<b>Amount</b>
Personal Funds	\$8,879.00
Total Other Funding Sources	\$0.00



1021-01-4 Global House

#### **Activitiy Category:**

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

07/01/2009

Benefit Type: Direct ( HouseHold )

# National Objective:

NSP Only - LMMI

Activity Status: Planned Project Title: Redevelopment/Reconstruction Projected End Date: 08/31/2011

#### Completed Activity Actual End Date:

#### **Responsible Organization:**

Oglala Sioux Tribe Partnership for Housing, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$60,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquistion and rehabilitation of a vacant property in an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 3, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The developer is having difficulty obtaining the documents required before a loan closing can be held and development can begin.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1



	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources Other Loan Source	<b>Amount</b> \$15,700.00
Personal Funds	\$61,000.00
Total Other Funding Sources	\$0.00



1021-02-4 Ellsworth House - Lot 25

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

07/01/2009

Benefit Type: Direct ( HouseHold )

# National Objective:

NSP Only - LMMI

## Activity Status:

Under Way **Project Title:** Redevelopment/Reconstruction **Projected End Date:** 

08/31/2011

#### **Completed Activity Actual End Date:**

#### **Responsible Organization:**

Oglala Sioux Tribe Partnership for Housing, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$90,000.00
Total Budget	\$0.00	\$90,000.00
Total Obligated	\$0.00	\$90,000.00
Total Funds Drawdown	\$0.00	\$75,572.34
Program Funds Drawdown	\$0.00	\$75,572.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$75,572.34
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$75,572.34
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation of a vacant home that was previously place on the property in an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 25, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

Rehabilitation is completed and a potential homebuyer has been identified.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This	Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Other Loan Source	\$45,000.00
Total Other Funding Sources	\$0.00



1021-03-4 Ellsworth House - Lot 26

#### Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

4

Projected Start Date:

07/01/2009

Benefit Type: Direct ( HouseHold )

# National Objective:

NSP Only - LMMI

## Activity Status:

Under Way **Project Title:** Redevelopment/Reconstruction **Projected End Date:** 

08/31/2011

#### **Completed Activity Actual End Date:**

#### **Responsible Organization:**

Oglala Sioux Tribe Partnership for Housing, Inc.

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$90,000.00
Total Budget	\$0.00	\$90,000.00
Total Obligated	\$0.00	\$90,000.00
Total Funds Drawdown	\$0.00	\$78,383.69
Program Funds Drawdown	\$0.00	\$78,383.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$78,383.69
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$78,383.69
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Rehabilitation of a vacant home that was previously place on the property in an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 26, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

Rehabilitation is completed and a potential homebuyer has been identified.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Other Loan Source	\$45,000.00
Total Other Funding Sources	\$0.00



1021-04-4	
Wicoti Project - Lot	1

1021 04 4

Activitiy Category:	Activity Status:		
Construction of new housing	Planned		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
07/01/2009	08/31/2011		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LMMI	Oglala Sioux Tribe Partnership for Housing, Inc.		
Overall	Jan 1 thru Mar 31, 2012 To Date		

Overall	Jan 1 Unu War 51, 2012	TO Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$120,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 1, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The developer is having difficulty obtaining the documents required before a loan closing can be held and development can begin.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1



	This Report Period		Cumulative Actual Total / Expected		xpected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/1	0/1	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,300.00
Total Other Funding Sources	\$0.00



1021-05-4	
Wicoti Project - Lot	2

4004 05 4

Activitiy Category:	Activity Status:		
Construction of new housing	Planned		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
07/01/2009	08/31/2011		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:	:	
NSP Only - LMMI	Oglala Sioux Tribe Partnership	for Housing, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$120,000.00	
	A	<b>.</b>	

	14/74	\$120,000.00
Total Budget	\$0.00	\$120,000.00
Total Obligated	\$0.00	\$120,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 2, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The developer is having difficulty obtaining the documents required before a loan closing can be held and development can begin.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,300.00
Total Other Funding Sources	\$0.00



1021-06-4		
Wicoti Project -	Lot 6	•

4004 06 4

Activitiy Category:	Activity Status:	
Construction of new housing	Planned	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
07/01/2009	08/31/2011	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	Oglala Sioux Tribe Partnership for	Housing, Inc.
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$0.00

Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$120,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 6, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The developer is having difficulty obtaining the documents required before a loan closing can be held and development can begin.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,300.00
Total Other Funding Sources	\$0.00



1021-07-4			
Wicoti Pro	ject -	Lot	13

1001 07 4

Activitiy Category:	Activity Status:	
Construction of new housing	Under Way	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
07/01/2009	08/31/2011	
Benefit Type: Direct(HouseHold)	Completed Activity Actual E	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	Oglala Sioux Tribe Partnership for Housing, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$116,030.00
Total Budget	\$0.00	\$116,030.00
Total Obligated	\$0.00	\$116,030.00
Tatal Free da Descudaren		
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown Program Funds Drawdown	\$0.00 \$0.00	\$0.00 \$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown Program Income Drawdown	\$0.00 \$0.00	\$0.00 \$0.00

Match Contributed

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

\$0.00

#### **Location Description:**

Lot 13, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

This project is underway and a potential homebuyer has been identified. We expect additional expenditures to be reported with the next QPR.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00



No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,300.00
Total Other Funding Sources	\$0.00



1021-00-4	
Wicoti Project - Lot	27

1001 00 4

Activitiy Category:	Activity Status:
Construction of new housing	Planned
Project Number:	Project Title:
4	Redevelopment/Reconstruction
Projected Start Date:	Projected End Date:
07/01/2009	08/31/2011
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LMMI	Oglala Sioux Tribe Partnership for Housing, Inc.
Overall	Jan 1 thru Mar 31 2012 To Date

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$120,000.00
Total Budget	\$0.00	\$120,000.00
Total Obligated	\$0.00	\$120,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Oglala Sioux Tribe Partnership for Housing, Inc.	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 27, Fraggle Rock/Old Golf Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The developer is having difficulty obtaining the documents required before a loan closing can be held and development can begin.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,300.00
Total Other Funding Sources	\$0.00



1021-09-4	
Wicoti Project - Lot 2	28

4004 00 4

Activitiy Category:	Activity Status:	
Construction of new housing	Planned	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
07/01/2009	08/31/2011	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
NSP Only - LMMI	Oglala Sioux Tribe Partnership for Housing, Inc.	
Overall	Jan 1 thru Mar 31, 2012 To Date	

Jan 1 thru Mar 31, 2012	To Date
N/A	\$0.00
\$0.00	\$0.00
\$0.00	\$120,000.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

#### **Activity Description:**

The project involves the new construction of a single family home on a vacant lot within an existing neighborhood. The home will be sold to a household at or below 80% AMI.

#### **Location Description:**

Lot 28, Fraggle Rock/Old Course Subdivision, Pine Ridge, Shannon County, SD

#### **Activity Progress Narrative:**

The developer is having difficulty obtaining the documents required before a loan closing can be held and development can begin.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$2,300.00
Total Other Funding Sources	\$0.00



1024-00-4 Locust Street Apartments

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Completed	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
09/01/2009	09/30/2010	
Benefit Type: Direct(HouseHold)	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	Ability Building Services, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$795,063.00
Total Budget	\$0.00	\$795,063.00
Total Obligated	\$0.00	\$795,063.00
Total Funds Drawdown	\$0.00	\$795,063.00
Program Funds Drawdown	\$0.00	\$726,944.68
Program Income Drawdown	\$0.00	\$68,118.32
Program Income Received	\$1,340.00	\$1,340.00
Total Funds Expended	\$0.00	\$795,063.00

# Activity Description:

**Match Contributed** 

Acquisition of a vacant property to be redeveloped into 8 rental units for persons with developmental disabilities - 6 units targeted to households at or below 50% AMI and 2 units targeted to households at or below 80% AMI.

\$0.00

#### **Location Description:**

210 Locust Street, Yankton, Yankton County

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

\$0.00



		This Report Per	riod	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	0	0	8/6	0/2	8/8	100.00
# Renter Households	0	0	0	8/6	0/2	8/8	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$212,500.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of public facilities	Completed		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
09/15/2009	03/15/2011		
Benefit Type: Area()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LMMI	Rural America Initiatives		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$925,875.27	
Total Budget	\$0.00	\$925,875.27	
Total Obligated	\$0.00	\$925,875.27	
Total Funds Drawdown	\$0.00	\$925,875.27	
Program Funds Drawdown	\$0.00 \$872,447.8		
Program Income Drawdown	\$0.00 \$53,427.40		
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$925,875.27	

#### **Activity Description:**

**Match Contributed** 

The applicant currently owns this property which was condemned in 2006. This project will involve the demolition (Activity No. 1025-00-3) of the blighted structure and redevelopment (1025-00-4) as a new Head Start facility.

\$0.00

#### **Location Description:**

108 East Burton Stepp Loop, Fort Thompson, SD (Buffalo County)

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	1/1
# of Non-business Organizations	0	1/1

\$0.00




No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Other Loan Source	\$306,187.00
Personal Funds	\$44,500.00
Total Other Funding Sources	\$0.00





Activitiy Category:	Activity Status:	
Acquisition - general	Completed	
Project Number:	Project Title:	
2	Acquisition	
Projected Start Date:	Projected End Date:	
01/07/2010	12/31/2010	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual I	End Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	DakotAbilities, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$0.00
Total Projected Budget from All Sources	N/A	\$0.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

#### **Activity Description:**

Acquisition (Activity No. 1028-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1028-00-3) of the blighted structure and redevelopment (Activity No. 1028-00-4) as one building containing 6 SRO units for persons with disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1028-00-4.

#### **Location Description:**

2307 South Euclid Avenue, Sioux Falls (Minnehaha County), South Dakota (fka 517 S. Spring-city changed address)

#### **Activity Progress Narrative:**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of Parcels acquired voluntarily	0	1/1
Total acquisition compensation to	0	30000/30000



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# of Persons	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

### No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Other Loan Source	\$20,000.00
Personal Funds	\$10,000.00
Total Other Funding Sources	\$0.00



1028-00-3 DakotAbilities Housing - Demolition

Activitiy Category:	Activity Status:	
Clearance and Demolition	Completed	
Project Number:	Project Title:	
3	Clearance and Demolition	
Projected Start Date:	Projected End Date:	
01/07/2010	12/31/2010	
Benefit Type: Direct(HouseHold)	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	DakotAbilities, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$10,000.00
Total Projected Budget from All Sources	N/A	\$10,000.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$10,000.00 \$10,000.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$10,000.00 \$10,000.00 \$10,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$10,000.00 \$0.00

#### **Activity Description:**

Acquisition (Activity No. 1028-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1028-00-3) of the blighted structure and redevelopment (Activity No. 1028-00-4) as one building containing 6 SRO units for persons with disabilities and incomes at or below 50% AMI.

At activity completion, the end-beneficiary data will be entered into activity no. 1028-00-4.

#### **Location Description:**

2307 South Euclid Avenue, Sioux Falls (Minnehaha County), South Dakota (fka 517 S. Spring-city changed address)

#### **Activity Progress Narrative:**

#### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
	This Report Period	Cumulative Actual Total / Expected

Total

Cumulative Actual Total / Expected Total



# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		<b>Cumulative Actual Total / Expected</b>		xpected		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/0	0/0	0/0	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount





1028-00-4 DakotAbilities Housing-Redevelopment

Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Completed	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
01/07/2010	08/31/2011	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	DakotAbilities, Inc.	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$509,194.34
Total Budget	\$0.00	\$509,194.34
Total Obligated	\$0.00	\$509,194.34
Total Funds Drawdown	\$0.00	\$509,194.34
Program Funds Drawdown	\$0.00	\$346,378.42
Program Income Drawdown	\$0.00	\$162,815.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$509,194.34
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Acquisition (Activity No. 1028-00-2) of a foreclosed, blighted single family home, demolition (Activity No. 1028-00-3) of the blighted structure and redevelopment (Activity No. 1028-00-4) as one building containing 6 SRO units for persons with disabilities and incomes at or below 50% AMI.

#### **Location Description:**

2307 South Euclid Avenue, Sioux Falls (Minnehaha County), South Dakota (fka 517 S. Spring-city changed address)

#### **Activity Progress Narrative:**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
#Sites re-used	0	1/1

This Report Period	Cumulative Actual Total / Expected
Total	Total



# of Housing Units	0	6/6
# of Multifamily Units	0	6/6

		This Report Period		Cumula	<b>Cumulative Actual Total / Expected</b>		
	Low	Mod	Total	Low	Mod	Total L	.ow/Mod%
# of Households	0	0	0	6/6	0/0	6/6	100.00
# Renter Households	0	0	0	6/6	0/0	6/6	100.00

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



1030-00-2-L Parkview Villa (fka Heritage Court)

Activitiy Category:	Activity Status:		
Acquisition - general	Under Way		
Project Number:	Project Title:		
2	Acquisition		
Projected Start Date:	Projected End Date:		
04/29/2010	08/31/2011		
Benefit Type: Direct(HouseHold)	Completed Activity Actual I	End Date:	
National Objective:	Responsible Organization:		
NSP Only - LH - 25% Set-Aside	Parkview Villa, Inc.		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,307,438.49	
Total Budget	\$0.00	\$1,307,438.49	
Total Budget Total Obligated	\$0.00 \$0.00	\$1,307,438.49 \$1,307,438.49	
-	· · · ·		
Total Obligated	\$0.00	\$1,307,438.49	
Total Obligated Total Funds Drawdown	\$0.00 \$446,285.00	\$1,307,438.49 \$738,843.56	
Total Obligated Total Funds Drawdown Program Funds Drawdown	\$0.00 \$446,285.00 \$446,285.00	\$1,307,438.49 \$738,843.56 \$738,843.05	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	\$0.00 \$446,285.00 \$446,285.00 \$0.00	\$1,307,438.49 \$738,843.56 \$738,843.05 \$0.51	
Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	\$0.00 \$446,285.00 \$446,285.00 \$0.00 \$0.00	\$1,307,438.49 \$738,843.56 \$738,843.05 \$0.51 \$0.00	

### **Activity Description:**

Acquisition and rehabilitation of a foreclosed, multifamily structure containing 34 units of rental housing. 30 of the 34 total units will be targeting to households at or below 50% AMI. Effective 9/29/11, the total budget was increased due to higher costs for rehab.

#### **Location Description:**

105 SE Front Avenue, Wagner (Charles Mix County), SD

### **Activity Progress Narrative:**

This activity is well underway and is expected to be completed before this fall.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
# of Parcels acquired voluntarily	0	0/1
Total acquisition compensation to	0	0/712500



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/30


	This	This Report Period		Cumulative Actual Total / Expected		xpected	
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/30	0/0	0/30	0

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Other Loan Source	\$190,094.00
Total Other Funding Sources	\$0.00





Activitiy Category:	Activity Status:		
Acquisition - general	Under Way		
Project Number:	Project Title:		
2	Acquisition		
Projected Start Date:	Projected End Date:		
04/29/2010	06/30/2012		
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LH - 25% Set-Aside	Pheasant Valley Courtyard, LLC		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$1,599,500.00	
Total Budget	\$0.00	\$1,599,500.00	
Total Obligated	\$0.00	\$1,599,500.00	
Total Funds Drawdown	\$452,813.40	\$452,838.40	
Program Funds Drawdown	\$452,813.40	\$452,838.40	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Drawdown Program Income Received	\$0.00 \$0.00	\$0.00 \$0.00	
-			
Program Income Received	\$0.00	\$0.00	

### **Activity Description:**

Acquisition and rehabilitation of 2 foreclosed multifamily properties with 60 units of rental housing (30 elderly in one 3-story elevator building, and 30 townhouse-style family units). There will be 28 units targeted to households at or below 50% AMI.

### **Location Description:**

204 South 4th Street and 604 South Madison Street, Milbank (Grant County), SD

#### **Activity Progress Narrative:**

This activity is well underway and is expected to be completed before this fall.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2
# of Parcels acquired voluntarily	0	0/2
Total acquisition compensation to	0	0/1356000



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/28

	This	This Report Period		Cumulative Actual Total / Expected		xpected	
	Low	Mod	Total	Low	Mod	Total Low/	/lod%
# of Households	0	0	0	0/28	0/0	0/28	0

### **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Lender Loan	\$1,556,000.00
Other Loan Source	\$50,000.00
Personal Funds	\$225,000.00
Total Other Funding Sources	\$0.00



1032-00-4-L Pettigrew Heights Apartments

Activitiy Category:	Activity Status:		
Construction of new housing	Under Way		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
04/29/2010	08/31/2011		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
NSP Only - LH - 25% Set-Aside	Pettigrew Heights Limited Partnership		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$864,000.00	
Total Budget	\$0.00	\$864,000.00	
Total Obligated	\$0.00	\$864,000.00	
Total Funds Drawdown	\$544,247.25	\$577,847.25	
Program Funds Drawdown	\$544,247.25	\$544,247.25	
Program Income Drawdown	\$0.00	\$33,600.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$544,247.25	\$577,847.25	
Pettigrew Heights Limited Partnership	\$544,247.25	\$577,847.25	
Match Contributed	\$0.00	\$0.00	

#### **Activity Description:**

New construction of a four-story elevator building. Each residential floor will have a common area lounge and a guest room. There will be a total of 68 units in this building, with 30 units targeted to households at or below 50% AMI.

#### **Location Description:**

501 West 11th Street, Sioux Falls (Minnehaha County), SD

### **Activity Progress Narrative:**

This activity is well underway and is expected to be completed before this fall.

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/0
This Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/30
	Total 0 This Report Period Total



	This Report Period		Cumulative Actual Total / Expecte		<b>kpected</b>		
	Low	Mod	Total	Low	Mod	Total Low/	Mod%
# of Households	0	0	0	0/30	0/0	0/30	0

# **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
HOME	\$800,000.00
HTC	\$4,692,126.00
Lender Loan	\$141,746.00
Total Other Funding Sources	\$0.00



1033-01-4 Mobridge Community In-fill - 918

### **Activitiy Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

06/24/2010

**Benefit Type:** Direct (HouseHold)

# National Objective:

NSP Only - LMMI

## **Activity Status:** Under Way **Project Title:** Redevelopment/Reconstruction **Projected End Date:** 08/31/2011

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

Homes Are Possible, Inc. (HAPI)

Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$128,478.54
Total Budget	\$0.00	\$128,478.54
Total Obligated Total Funds Drawdown	\$0.00 \$0.00	\$128,478.54 \$91,274.24
Program Funds Drawdown	\$0.00	\$91,257.78
Program Income Drawdown Program Income Received	\$0.00 \$0.00	\$16.46 \$0.00
Total Funds Expended	\$16.46	\$91,274.24
Homes Are Possible, Inc. (HAPI)	\$16.46	\$91,274.24
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

### **Location Description:**

918 2nd Street East, Mobridge, SD (Walworth County)

### **Activity Progress Narrative:**

Redevelopment is completed and the developer is actively marketing this home to potential eligible homebuyers.

nis Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/1
nis Report Period	Cumulative Actual Total / Expected
Total	Total
0	0/1
	0 nis Report Period Total



	This Report Period		Cumulative	Actual Total / Ex	xpected		
	Low	Mod	Total	Low	Mod	Total Low/I	Mod%
# of Households	0	0	0	0/1	0/0	0/1	0

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount





1033-02-4 Mobridge Community In-fill - 211

Activitiy Category:	Activity Status:		
Rehabilitation/reconstruction of residential structures	Completed		
Project Number:	Project Title:		
4	Redevelopment/Reconstruction		
Projected Start Date:	Projected End Date:		
06/24/2010	08/31/2011		
Benefit Type: Direct ( HouseHold )	Completed Activity Actual	End Date:	
National Objective:	Responsible Organization:		
NSP Only - LMMI	Homes Are Possible, Inc. (HAPI)		
Overall	Jan 1 thru Mar 31, 2012	To Date	
Total Projected Budget from All Sources	N/A	\$97,862	

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$97,862.77
Total Budget	\$0.00	\$97,862.77
Total Obligated	\$0.00	\$97,862.77
Total Funds Drawdown	\$0.00	\$97,862.77
Program Funds Drawdown	\$0.00	\$97,862.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$75,365.27
Total Funds Expended	\$0.00	\$97,862.77
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

#### **Location Description:**

211 9th Avenue East, Mobridge, SD (Walworth County). Effective 12/2/10-city changed house # from 111.

### **Activity Progress Narrative:**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total L	ow/Mod%
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



1033-03-4 Mobridge Community In-fill - 217

### **Activitiy Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:** 

4

**Projected Start Date:** 

06/24/2010

**Benefit Type:** Direct (HouseHold)

# National Objective:

NSP Only - LMMI

# **Activity Status:** Under Way **Project Title:** Redevelopment/Reconstruction **Projected End Date:** 08/31/2011

**Completed Activity Actual End Date:** 

### **Responsible Organization:**

Homes Are Possible, Inc. (HAPI)

Overall	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b>
Total Projected Budget from All Sources Total Budget	\$0.00	\$124,244.00 \$124.244.00
Total Obligated	\$0.00	\$124,244.00
Total Funds Drawdown	\$0.00	\$85,599.18
Program Funds Drawdown	\$0.00	\$85,599.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$85,599.18
Homes Are Possible, Inc. (HAPI)	\$0.00	\$85,599.18
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

A property owner in the City of Mobridge donated the vacant property to the applicant. The lot will be redeveloped with a single family home on a full basement for resale to a household at or below 50% AMI.

### **Location Description:**

217 9th Avenue East, Mobridge, SD (Walworth County). Effective 12/2/10-city changed house # from 117.

### **Activity Progress Narrative:**

Redevelopment is completed and the developer is actively marketing this home to potential eligible homebuyers.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	0/1



No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

### Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Amount



1035-00-4 Freedom Estates - Redevelopment

Activitiy Category:	Activity Status:	
Construction of new housing	Under Way	
Project Number:	Project Title:	
4	Redevelopment/Reconstruction	
Projected Start Date:	Projected End Date:	
06/24/2010	08/31/2012	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
NSP Only - LMMI	South Dakota Ellsworth Development Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	<b>Jan 1 thru Mar 31, 2012</b> N/A	<b>To Date</b> \$1,620,500.00
	· · · · · · · · · · · · · · · · · · ·	
Total Projected Budget from All Sources	N/A	\$1,620,500.00
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$1,620,500.00 \$1,620,500.00
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$1,620,500.00 \$1,620,500.00 \$1,620,500.00
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$337,360.59	\$1,620,500.00 \$1,620,500.00 \$1,620,500.00 \$1,012,865.84
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$337,360.59 \$216,510.88	\$1,620,500.00 \$1,620,500.00 \$1,620,500.00 \$1,012,865.84 \$470,436.38
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$337,360.59 \$216,510.88 \$120,849.71	\$1,620,500.00 \$1,620,500.00 \$1,620,500.00 \$1,012,865.84 \$470,436.38 \$542,429.46
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown Program Income Received	N/A \$0.00 \$337,360.59 \$216,510.88 \$120,849.71 \$0.00	\$1,620,500.00 \$1,620,500.00 \$1,620,500.00 \$1,012,865.84 \$470,436.38 \$542,429.46 \$96.00

### **Activity Description:**

This property will be redeveloped into single family housing located outside of the excessive sound contours near Ellsworth Air Force Base. The new housing will provide an alternative location for mobile home owners and others currently located in the area, within the excessive sound contours, or moving into the area.

#### **Location Description:**

Liberty Boulevard/Highway14-16, Box Elder, South Dakota (Pennington County)

#### **Activity Progress Narrative:**

Construction is well underway and we anticipate completion of this activity before fall.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Other Funding Sources Budgeted - Detail**

### No Other Match Funding Sources Found

#### **Other Funding Sources**

No Other Funding Sources Found Total Other Funding Sources Amount



1035-00-6

### Grantee Activity Number: Activity Title:

**Freedom Estates-Land Bank** 

Activitiy Category:	Activity Status:	
Land Banking - Acquisition (NSP Only)	Completed	
Project Number:	Project Title:	
6	Land Banking	
Projected Start Date:	Projected End Date:	
06/24/2010	01/01/2013	
Benefit Type: Area()	Completed Activity Actual E	nd Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	South Dakota Ellsworth Development Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date
Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$586,155.55
Total Projected Budget from All Sources	N/A	\$586,155.55
Total Projected Budget from All Sources Total Budget	N/A \$0.00	\$586,155.55 \$586,155.55
Total Projected Budget from All Sources Total Budget Total Obligated	N/A \$0.00 \$0.00	\$586,155.55 \$586,155.55 \$586,155.55
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown	N/A \$0.00 \$0.00 \$0.00	\$586,155.55 \$586,155.55 \$586,155.55 \$586,155.55
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00	\$586,155.55 \$586,155.55 \$586,155.55 \$586,155.55 \$586,155.55
Total Projected Budget from All Sources Total Budget Total Obligated Total Funds Drawdown Program Funds Drawdown Program Income Drawdown	N/A \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	\$586,155.55 \$586,155.55 \$586,155.55 \$586,155.55 \$586,155.55 \$0.00

### **Activity Description:**

This activity was originally approved for NSP funds as the Wagon Wheel project on 2/3/10. Due to potential relocation issues, the Wagon Wheel project was abandoned and the funds were transferred to the Freedom Estates project on 6/24/10. Freedom Estates is a foreclosed property which was sold at auction on 7/28/10. This applicant was the successful bidder and the closing is scheduled for 8/30/10. The property is being land banked for future redevelopment, with preliminary development plans anticipating that one parcel will be developed with approx. 100 housing units and the second parcel is expected to be developed for commercial use.

### **Location Description:**

Liberty Boulevard/Highway14-16, Box Elder, South Dakota (Pennington County)

### **Activity Progress Narrative:**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	0	1/1





No Beneficiaries Performance Measures found.

### **Activity Locations**

No Activity Locations found.

### **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Other Loan Source	\$25,000.00
Total Other Funding Sources	\$0.00



1036-01-3 Canton Affordable Housing-Demolition 1

Activitiy Category:	Activity Status:
Clearance and Demolition	Completed
Project Number:	Project Title:
3	Clearance and Demolition
Projected Start Date:	Projected End Date:
08/04/2010	12/31/2010
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	01/12/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	Habitat for Humanity - Greater Sioux Falls

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Habitat for Humanity - Greater Sioux Falls	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-01-3) and redevelopment with a single family home (Activity No. 1036-01-4) for resale to a households at or below 80% AMI. All cost of demolition to be paid by developer.

#### **Location Description:**

202 South Johnson Street, Lot 2, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

This activity is now completed. The acquisition and demolition is reported under Activity No. 1036-01-3. The redevelopment and household data is reported under Activity No. 1036-01-4.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1



1

### **Beneficiaries Performance Measures**

### No Beneficiaries Performance Measures found.

# **Activity Locations**

Address 202 South Johnson Street	City Canton	County	State South Dakota	<b>Zip</b> 57013-	Status / Accept Match / N
Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found					
Other Funding Sources					Amount
Personal Funds					\$9,500.00
Total Other Funding Sources					\$0.00



1036-01-4 Canton Affordable Housing-N/C 1

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Completed
Project Number:	Project Title:
4	Redevelopment/Reconstruction
Projected Start Date:	Projected End Date:
08/04/2010	12/31/2011
Benefit Type:	Completed Activity Actual End Date:
Direct ( HouseHold )	01/12/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	Habitat for Humanity - Greater Sioux Falls

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$29,300.00
Total Budget	\$0.00	\$29,300.00
Total Obligated	\$0.00	\$29,300.00
Total Funds Drawdown	\$17,083.95	\$29,300.00
Program Funds Drawdown	\$17,083.95	\$29,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,083.95	\$29,300.00
Habitat for Humanity - Greater Sioux Falls	\$17,083.95	\$29,300.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-01-3) and redevelopment with a single family home (Activity No. 1036-01-4) for resale to a households at or below 80% AMI.

### **Location Description:**

202 South Johnson Street, Lot 2, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

This activity is now completed. The acquisition and demolition is reported under Activity No. 1036-01-3. The redevelopment and household data is reported under Activity No. 1036-01-4.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1



	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	1	1	0/0	1/1	1/1	100.00
# Owner Households	0	1	1	0/0	1/1	1/1	100.00

### **Activity Locations**

Address	City	County	State	Zip	Status / Accept
202 S Johnson St	Canton		South Dakota	57013-2144	Match / Y

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$86,950.00
Total Other Funding Sources	\$0.00



Activitiy Category:	Activity Status:
Clearance and Demolition	Completed
Project Number:	Project Title:
3	Clearance and Demolition
Projected Start Date:	Projected End Date:
08/04/2010	12/31/2010
Benefit Type:	Completed Activity Actual End Date:
Direct ( HouseHold )	01/12/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	Habitat for Humanity - Greater Sioux Falls

Overall Total Projected Budget from All Sources	Jan 1 thru Mar 31, 2012 N/A	<b>To Date</b> \$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$1,800.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Habitat for Humanity - Greater Sioux Falls	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-02-3) and redevelopment with a single family home (Activity No. 1036-02-4) for resale to a households at or below 80% AMI. All cost of demolition to be paid by developer.

### **Location Description:**

208 South Johnson Street, Lot 3, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

This activity is now completed. The acquisition and demolition is reported under Activity No. 1036-02-3. The redevelopment and household data is reported under Activity No. 1036-02-4.

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1



1

### **Beneficiaries Performance Measures**

#### No Beneficiaries Performance Measures found.

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept	
206 South Johnson Street	Canton		South Dakota	57013-	Match / N	
Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found						
Other Funding Sources					Amount	
Personal Funds				:	\$9,500.00	
Total Other Funding Sources					\$0.00	



1036-02-4 Canton Affordable Housing-N/C 2

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Completed
Project Number:	Project Title:
4	Redevelopment/Reconstruction
Projected Start Date:	Projected End Date:
08/04/2010	12/31/2011
Benefit Type:	Completed Activity Actual End Date:
Direct ( HouseHold )	01/12/2012
National Objective:	Responsible Organization:
NSP Only - LMMI	Habitat for Humanity - Greater Sioux Falls

Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$29,300.00
Total Budget	\$0.00	\$29,300.00
Total Obligated	\$0.00	\$29,300.00
Total Funds Drawdown	\$19,077.91	\$29,300.00
Program Funds Drawdown	\$19,077.91	\$19,077.91
Program Income Drawdown	\$0.00	\$10,222.09
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,077.91	\$29,300.00
Habitat for Humanity - Greater Sioux Falls	\$19,077.91	\$29,300.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This overall project involves the acquisition and demolition of a vacant, blighted property (Activity No. 1036-02-3) and redevelopment with a single family home (Activity No. 1036-02-4) for resale to a households at or below 80% AMI.

#### **Location Description:**

208 South Johnson Street, Lot 3, Canton, South Dakota (Lincoln County)

### **Activity Progress Narrative:**

This activity is now completed. The acquisition and demolition is reported under Activity No. 1036-01-3. The redevelopment and household data is reported under Activity No. 1036-01-4.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%
# of Households	0	1	1	0/0	1/1	1/1	100.00
# Owner Households	0	1	1	0/0	1/1	1/1	100.00

### **Activity Locations**

Address	City	County	State	Zip	Status / Accept
206 South Johnson Street	Canton		South Dakota	57013-	Match / N

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$86,950.00
Total Other Funding Sources	\$0.00



1038-00-2 Crow Creek Housing Auth Project

Activitiy Category:	Activity Status:	
Acquisition - general	Planned	
Project Number:	Project Title:	
2	Acquisition	
Projected Start Date:	Projected End Date:	
02/03/2011	08/03/2012	
Benefit Type: Direct ( HouseHold )	Completed Activity Actual Er	d Date:
National Objective:	Responsible Organization:	
NSP Only - LMMI	Crow Creek Housing Authority	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$190,000.00
Total Budget	\$0.00	\$190,000.00
Total Obligated	\$0.00	\$190,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00

**Activity Description:** 

**Match Contributed** 

Acquisition and rehabilitation of 3 foreclosed manufactured homes. The rehabitated homes will be rental properties.

#### **Location Description:**

Three home sites at Fort Thompson, Buffalo County, South Dakota

#### **Activity Progress Narrative:**

Crow Creek Housing Authority

The developer has reached an agreement with 1 of the 3 lenders and expects to acquire, close the loans, and being the rehab by 6/30/12.

\$0.00

\$0.00

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

\$0.00

\$0.00



# No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Personal Funds	\$100,000.00
Total Other Funding Sources	\$0.00





Activitiy Category:	Activity Status:	
Rehabilitation/reconstruction of residential structures	Under Way	
Project Number:	Project Title:	
2	Acquisition	
Projected Start Date:	Projected End Date:	
04/28/2011	10/01/2012	
Benefit Type: Direct(HouseHold)	Completed Activity Actual Er	nd Date:
National Objective:	Responsible Organization:	
NSP Only - LH - 25% Set-Aside	Sakura, LLC	
Overall	Jan 1 thru Mar 31, 2012	To Date
Total Projected Budget from All Sources	N/A	\$666,005.00
Total Budget	\$0.00	\$666,005.00
Total Obligated	\$0.00	\$666,005.00
Total Funds Drawdown	\$0.00	\$25.00
Program Funds Drawdown	\$0.00	\$25.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$25.00
Sakura, LLC	\$0.00	\$25.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

This activity involves the acquisition and rehabilitation of a foreclosed, multifamily property consisting of 8 six-plex buildings containing 48 townhouse units.

### **Location Description:**

1714 North 7th Street, Rapid City, SD (Pennington County)

### **Activity Progress Narrative:**

Insured repair of weather damage from last year has been completed. The developer is obtaining the necessary documents to allow the NSP loan to be closed and rehabilitation to begin.

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

Other Funding Sources	Amount
Lender Loan	\$1,600,000.00
Other Loan Source	\$200,000.00
Personal Funds	\$262,237.00
Total Other Funding Sources	\$0.00

