Toledo, OH Grantee:

Grant: B-09-CN-OH-0031

July 1, 2020 thru September 30, 2020 Performance

Grant Number: B-09-CN-OH-0031	Obligation Date:	Award Date: 02/11/2010
Grantee Name: Toledo, OH	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount:	Grant Status:	QPR Contact:
\$10,150,840.00	Active	Monica Brown
LOCCS Authorized Amount:	Estimated PI/RL Funds:	
\$10,150,840.00	\$4,639,335.52	

Total Budget: \$14,790,175.52

Disasters:

Declaration Number

NSP

Narratives

Executive Summary:

The City of Toledo in a consortium agreement with for-profit and non-profit organizations has been awarded \$10,150,840 NSP2 funds. These funds will be used in target areas to stem rising foreclosures and declining property values in NSP2 target areas. The funds will be used to benefit households whose income do not exceed the 120% AMI with 25% of the funds set aside to benefit individuals and families whose incomes are at or below 50% AMI. The consortium plans to provide financing mechanism in the form of down payment assistance, acquire and rehabilitate foreclosed houses, purchase and convert a former commercial structure into residential units, and demolish 127 blighted units. The NSP2 funds and the leveraging of \$3,228,500 in other funds will help to stabilize NSP2 target areas.

Target Geography:

The target areas include the following:

Tipping Point Neighborhoods. These are areas characterized by high percent of homes financed by sub prime mortgage-related loans, large numbers of foreclosures, and areas likely to face a significant rise in home foreclosures

New School/New Neighborhoods. These are areas where Toledo Public Schools (TPS) is building new schools to enhance learning environments. These are also areas with increasing foreclosure rates.

Toledo CDC Target Neighborhoods. These area areas with existing revitalization plans or areas where substantial investments have already occurred.

Additional Target Areas in Need of Stabilization: The three target areas described above were expanded, and other areas in Lucas County such as Oregon, Sylvania Township, and Springfield Township were included in the target areas.

Program Approach:

The consortium intends to work with the National Community Stabilization Trust (NCST) to purchase foreclosed properties. The consortium also plans to work closely with Lucas County to purchase property tax foreclosed properties. While NSP2 target areas may be spread over a larger area, there will be a concentrated effort to focus resources in the tipping point areas. Foreclosed properties acquired and rehabilitated and marketed for future owners/tenants by consortium developers. The consortium plans to use demolition of blighted properties in target areas a strategy to stabilize, increase housing values, and restore neighborhood pride. A strong and aggressive marketing campaign will be undertaking to advertise NSP2 renovated properties. A comprehensive housing counseling program will be part of the NSP2 to generate a pool of qualified homebuyers.

Consortium Members:

Toledo-Lucas County Consortium Members

- **City Government**
- ü Citv of Toledo
- County Government ü
- Lucas County
- 501(c)(3) Nonprofit Organizations
- ü Friendship New Vision Inc.
- Maumee Valley Habitat for Humanity ü Neighborhood Housing Services of Toledo Inc. ü



- ü Northwest Ohio Development Agency
- ü Professional Remodelers Organization Toledo Local Initiatives Support Corporation (LISC) United North Corporation ü
- ü
- 501(c)(6) Nonprofit Organization
- ü Home Builders Association of Greater Toledo, Inc
- Public Housing Authority Lucas Metropolitan Housing Authority ü
- For-Profit Organizations .

Karp and Associates R. Gant, LLC ü ü

How to Get Additional Information:

Ebenezer Osei-Kwame, Manager, Division of Housing, Department of Neighborhoods, City of Toledo Kathleen Kovacs, Senior Program Officer, Local Initiatives Support Corporation

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$14,618,549.95
Total Budget	\$0.00	\$14,590,149.95
Total Obligated	\$0.00	\$14,590,149.95
Total Funds Drawdown	\$281,475.42	\$14,590,149.61
Program Funds Drawdown	\$0.00	\$10,150,840.00
Program Income Drawdown	\$281,475.42	\$4,439,309.61
Program Income Received	\$0.00	\$4,439,309.61
Total Funds Expended	\$0.00	\$14,590,149.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement Overall Benefit Percentage (Projected) Overall Benefit Percentage (Actual)	Target	Actual 0.00% 0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$0.00	\$0.00
Limit on Admin/Planning	\$1,015,084.00	\$1,457,269.93
Limit on Admin	\$0.00	\$1,457,269.93
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$3,697,543.88	\$5,140,564.42



Overall Progress Narrative:

The final draw has been processed and approved. This is the final QPR.

Project Summary

Project #, Project Title	This Report To Date		te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
NSP2: 06, NSP2 Program Income Waiver	\$0.00	\$0.00	\$0.00
NSP2: 01, A - Acquisition /Rehabilitation LMMI	\$0.00	\$7,085,261.48	\$3,062,616.97
NSP2: 02, B - Redevelopment	\$0.00	\$5,130,088.00	\$4,995,672.00
NSP2: 03, C - Acq/Rehab (25%)	\$0.00	\$269,892.42	\$249,483.42
NSP2: 04, D - Demolition	\$0.00	\$834,095.22	\$834,095.22
NSP2: 05, E - Administration	\$0.00	\$1,457,269.93	\$1,008,972.39



Activities

Project # / NSP2: 01 / A - Acquisition /Rehabilitation LMMI

Grantee Activity Number:NSP2-AcqRehab-BerdanActivity Title:NSP2-Berdan-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** NSP2: 01 **Projected Start Date:** 06/30/2015 **Benefit Type:** Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status: Completed Project Title: A - Acquisition /Rehabilitation LMMI Projected End Date: 12/30/2020 Completed Activity Actual End Date:

Responsible Organization: Berdan, LLC

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$2,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,000,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000,000.00
Berdan, LLC	\$0.00	\$2,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and Rehabilitation of one multi-family rental building (8 housing units).

Location Description:

1 S. Erie St., Toledo, OH 43604

Activity Progress Narrative:





Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Multifamily Units	0	8/8

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	6/8	8/8	100.00
# Renter Households	0	0	0	2/0	6/8	8/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



NSP2-AcqRehab-City

NSP2-City-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 05/31/2016

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed

Project Title:

A - Acquisition /Rehabilitation LMMI

Projected End Date:

12/30/2024 Completed Activity Actual End Date:

Responsible Organization:

City of Toledo

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2020 N/A	To Date \$129,903.29
Total Projected Budget from All Sources Total Budget	\$0.00	\$129,903.29 \$129,903.29
Total Obligated	\$0.00	\$129,903.29
Total Funds Drawdown	\$0.00	\$129,903.29
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$129,903.29
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$129,903.29
City of Toledo	\$0.00	\$129,903.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acqusition and rehab activties undertaken by the City of Toledo.

Location Description:

3927 Rushland Toledo, Ohio 43613

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	12/12
#Additional Attic/Roof	0	1/1
#High efficiency heating plants	0	1/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors)	0	12/12
#Light fixtures (outdoors)	0	4/4
#Refrigerators replaced	0	1/1
#Dishwashers replaced	0	1/1
#Low flow toilets	0	2/2
#Low flow showerheads	0	2/2
#Units with bus/rail access	0	1/1
#Sites re-used	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





NSP2-AcqRehab-FNV

NSP2-FNV-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed **Project Title:** A - Acquisition /Rehabilitation LMMI **Projected End Date:** 12/30/2020 **Completed Activity Actual End Date:**

Responsible Organization:

Friendship New Vision (FNV)

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$591,006.20
Total Budget	\$0.00	\$591,006.20
Total Obligated	\$0.00	\$591,006.20
Total Funds Drawdown	\$0.00	\$591,006.20
Program Funds Drawdown	\$0.00	\$500,000.00
Program Income Drawdown	\$0.00	\$91,006.20
Program Income Received	\$0.00	\$282,655.69
Total Funds Expended	\$0.00	\$591,006.20
Friendship New Vision (FNV)	\$0.00	\$591,006.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

FNV will acquire and rehab 4 housing unit for the benefit of eligible, LMI households.

Location Description:

Toledo, OH

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
#Energy Star Replacement	0	40/40
#Additional Attic/Roof	0	4/4
#High efficiency heating plants	0	3/3



#Efficient AO a data dinamia and	0	
#Efficient AC added/replaced	0	4/4
#Replaced thermostats	0	4/4
#Replaced hot water heaters	0	4/4
#Light Fixtures (indoors)	0	46/46
#Light fixtures (outdoors)	0	12/12
#Refrigerators replaced	0	4/4
#Dishwashers replaced	0	4/4
#Low flow toilets	0	4/4
#Low flow showerheads	0	4/4
#Units with bus/rail access	0	4/4
#Sites re-used	0	3/3

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

		This Report Pe	riod	Cumula	ative Actual Tota	al / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	2/2	4/4	100.00
# Owner Households	0	0	0	2/2	2/2	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





NSP2-AcqRehab-Gant

NSP2-Gant-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed Project Title:

A - Acquisition /Rehabilitation LMMI

Projected End Date: 12/30/2020

Completed Activity Actual End Date:

Responsible Organization: R. Gant, LLC

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$847,740.23
Total Budget	\$0.00	\$847,740.23
Total Obligated	\$0.00	\$847,740.23
Total Funds Drawdown	\$0.00	\$847,740.23
Program Funds Drawdown	\$0.00	\$750,504.30
Program Income Drawdown	\$0.00	\$97,235.93
Program Income Received	\$0.00	\$296,763.89
Total Funds Expended	\$0.00	\$847,740.23
R. Gant, LLC	\$0.00	\$847,740.23
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Gant, LLC will acquire and rehab 6 housing unit for the benefit of eligible, LMI households.

Location Description:

Toledo, OH

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	6/6
0	62/62
0	6/6
0	4/4
	Total 0 0 0



#Efficient AC added/replaced	0	6/6
#Replaced thermostats	0	6/6
#Replaced hot water heaters	0	6/6
#Light Fixtures (indoors)	0	64/64
#Light fixtures (outdoors)	0	18/18
#Refrigerators replaced	0	6/6
#Dishwashers replaced	0	5/5
#Low flow toilets	0	6/6
#Low flow showerheads	0	6/6
#Units with bus/rail access	0	6/6
#Sites re-used	0	5/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

		This Report Per	riod	Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	6/6	6/6	100.00
# Owner Households	0	0	0	0/0	6/6	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



NSP2-AcqRehab-KARP

NSP2-KARP-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 06/30/2011

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed

Project Title:

A - Acquisition /Rehabilitation LMMI

Projected End Date: 12/30/2024

Completed Activity Actual End Date:

Responsible Organization:

Karp & Associates

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,499,641.60
Total Budget	\$0.00	\$1,499,641.60
Total Obligated	\$0.00	\$1,499,641.60
Total Funds Drawdown	\$0.00	\$1,499,641.60
Program Funds Drawdown	\$0.00	\$556,996.56
Program Income Drawdown	\$0.00	\$942,645.04
Program Income Received	\$0.00	\$477,675.94
Total Funds Expended	\$0.00	\$1,499,641.60
Karp & Associates	\$0.00	\$1,499,641.60
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and rehablitation of four single-family housing units

Location Description:

2202 Marlow, 118 Poinsetta, 1741 Fairfax, 1513 Bradmore, 1252 Eleanor, 2550 Thoman, 4550 Bellevista, 2808 Gracewood, 4345 Eastway, 1501 Bradmore, 3572 Bellevue.

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	11/11
#Energy Star Replacement	0	120/120
#Additional Attic/Roof	0	11/11
#High efficiency heating plants	0	10/10



#Efficient AC added/replaced	0	11/11
#Replaced thermostats	0	11/9
#Replaced hot water heaters	0	11/9
#Light Fixtures (indoors)	0	98/98
#Light fixtures (outdoors)	0	33/33
#Refrigerators replaced	0	11/11
#Dishwashers replaced	0	11/11
#Low flow toilets	0	12/12
#Low flow showerheads	0	12/12
#Units with bus/rail access	0	11/11
#Sites re-used	0	11/11

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11

		This Report Pe	riod	Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	9/9	11/11	100.00
# Owner Households	0	0	0	2/2	9/9	11/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
LMMI	\$28,400.00
Total Other Funding Sources	\$0.00



er: NSP2-AcqRehab-LMHA

NSP2-LMHA-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed **Project Title:** A - Acquisition /Rehabilitation LMMI **Projected End Date:** 12/30/2024 **Completed Activity Actual End Date:**

Responsible Organization:

Lucas Metropolitan Housing Authority

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$133,950.82
Total Budget	\$0.00	\$133,950.82
Total Obligated	\$0.00	\$133,950.82
Total Funds Drawdown	\$0.00	\$133,950.82
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$133,950.82
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$133,950.82
Lucas Metropolitan Housing Authority	\$0.00	\$133,950.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LMHA will acquire and rehab 4 housing units for the benefit of eligible, LMI households.

Location Description:

395 Woodland Toledo, OH 43604

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	10/10
#Additional Attic/Roof	0	1/1
#High efficiency heating plants	0	1/1



#Efficient AC added/replaced	0	1/1
#Replaced thermostats	0	1/1
#Replaced hot water heaters	0	1/1
#Light Fixtures (indoors)	0	10/10
#Light fixtures (outdoors)	0	3/3
#Refrigerators replaced	0	1/1
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	1/1
#Sites re-used	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	т	his Report Period	l i i i i i i i i i i i i i i i i i i i	Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NSP2-A

nber:	NSP2-AcqRehab-MVHFH
	NSP2-MVHFH-LMMI

Activitiy Category:

Activity Title:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed **Project Title:** A - Acquisition /Rehabilitation LMMI **Projected End Date:** 12/30/2024

Completed Activity Actual End Date:

Responsible Organization:

Habitat For Humanity

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$660,368.51
Total Budget	\$0.00	\$660,368.51
Total Obligated	\$0.00	\$660,368.51
Total Funds Drawdown	\$281,475.42	\$660,368.17
Program Funds Drawdown	\$0.00	\$339,999.05
Program Income Drawdown	\$281,475.42	\$320,369.12
Program Income Received	\$0.00	\$324,010.76
Total Funds Expended	\$0.00	\$660,368.51
Habitat For Humanity	\$0.00	\$660,368.51
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Maumvee Vally Habitat For Humanity will acquire and rehab 2 housing unit for the benefit of eligible, LMI households.

Location Description:

Toledo, OH

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	5/5
0	43/43
0	5/5
0	5/5
	Total 0 0 0



#Replaced thermostats	0	5/5
#Replaced hot water heaters	0	5/5
#Light Fixtures (indoors)	0	54/54
#Light fixtures (outdoors)	0	15/15
#Refrigerators replaced	0	5/5
#Dishwashers replaced	0	5/5
#Low flow toilets	0	5/5
#Low flow showerheads	0	5/5
#Units with bus/rail access	0	5/5
#Sites re-used	0	4/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

	т	his Report Perio	d	Cumulat	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Owner Households	0	0	0	5/5	0/0	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



NSP2-AcqRehab-NHS

NSP2-NHS-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed **Project Title:** A - Acquisition /Rehabilitation LMMI **Projected End Date:** 12/30/2020

Completed Activity Actual End Date:

Responsible Organization:

Neighborhood Housing Services, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$857,905.80
Total Budget	\$0.00	\$857,905.80
Total Obligated	\$0.00	\$857,905.80
Total Funds Drawdown	\$0.00	\$857,905.80
Program Funds Drawdown	\$0.00	\$790,117.06
Program Income Drawdown	\$0.00	\$67,788.74
Program Income Received	\$0.00	\$182,472.51
Total Funds Expended	\$0.00	\$857,905.80
Neighborhood Housing Services, Inc.	\$0.00	\$857,905.80
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Neighborhood Housing Services will acquire and rehab 6 housing unit for the benefit of eligible, LMI households.

Location Description:

Toledo, OH

Activity Progress Narrative:

This Report Period	Cumulative Actual Total / Expected
Total	Total
0	6/6
0	64/64
0	6/6
0	6/6
	Total 0 0 0





#Replaced thermostats	0	6/6
#Replaced hot water heaters	0	6/6
#Light Fixtures (indoors)	0	66/66
#Light fixtures (outdoors)	0	18/18
#Refrigerators replaced	0	6/6
#Dishwashers replaced	0	6/6
#Low flow toilets	0	6/6
#Low flow showerheads	0	6/6
#Units with bus/rail access	0	6/6
#Sites re-used	0	6/6

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

	т	his Report Perio	bd	Cumula	tive Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	5/5	6/6	100.00
# Owner Households	0	0	0	1/1	5/5	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: Activity Title:

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 10/01/2012

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status: Completed Project Title: A - Acquisition /Rehabilitation LMMI Projected End Date: 12/30/2017

Completed Activity Actual End Date:

Responsible Organization: City of Toledo

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$172,826.92
Total Budget	\$0.00	\$172,826.92
Total Obligated	\$0.00	\$172,826.92
Total Funds Drawdown	\$0.00	\$172,826.92
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$172,826.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$172,826.92
City of Toledo	\$0.00	\$172,826.92
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The acquisition and rehabilitation of 10 properties for Toledo Homes 1 & 2.

Location Description:

Toledo, Ohio

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/10
#Energy Star Replacement	0	100/100
#Additional Attic/Roof	0	10/10
#High efficiency heating plants	0	10/10



#Efficient AC added/replaced	0	10/10
#Replaced thermostats	0	10/10
#Replaced hot water heaters	0	10/10
#Light Fixtures (indoors)	0	100/100
#Light fixtures (outdoors)	0	30/30
#Refrigerators replaced	0	10/10
#Dishwashers replaced	0	10/10
#Low flow toilets	0	10/10
#Low flow showerheads	0	10/10
#Units with bus/rail access	0	10/10
#Sites re-used	0	10/10

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

	т	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/6	4/4	10/10	100.00
# Owner Households	0	0	0	6/6	4/4	10/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



NSP2-AcqRehab-UNC

NSP2-UNC-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 01

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status:

Completed **Project Title:** A - Acquisition /Rehabilitation LMMI **Projected End Date:** 12/30/2020 **Completed Activity Actual End Date:**

Responsible Organization:

United North Corporation, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$135,169.01
Total Budget	\$0.00	\$135,169.01
Total Obligated	\$0.00	\$135,169.01
Total Funds Drawdown	\$0.00	\$135,169.01
Program Funds Drawdown	\$0.00	\$125,000.00
Program Income Drawdown	\$0.00	\$10,169.01
Program Income Received	\$0.00	\$15,968.41
Total Funds Expended	\$0.00	\$135,169.01
United North Corporation, Inc.	\$0.00	\$135,169.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

United North Corporation (UNC) will acquire and rehab 1 housing unit for the benefit of an eligible, LMI household

Location Description:

1709 Walnut Toledo, OH 43608

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	12/12
#Additional Attic/Roof	0	1/1
#Efficient AC added/replaced	0	1/1



#Replaced thermostats	0	1/1
#Light Fixtures (indoors)	0	12/12
#Light fixtures (outdoors)	0	3/3
#Refrigerators replaced	0	1/1
#Dishwashers replaced	0	1/1
#Low flow toilets	0	1/1
#Low flow showerheads	0	1/1
#Units with bus/rail access	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources Amount

Project # / NSP2: 02 / B - Redevelopment

Grantee Activity Number:	NSP2-25%Redevelopment-LMHA
Activity Title:	NSP2-LMHA-LMMI

Activitiy Category:	Activity Status:
Construction of new housing	Completed
Project Number:	Project Title:
NSP2: 02	B - Redevelopment
Projected Start Date:	Projected End Date:
06/30/2011	12/30/2020
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:
National Objective:	Responsible Organization:
NSP Only - LH - 25% Set-Aside	Lucas Metropolitan Housing Authority

Overall

Total Projected Budget from All Sources Total Budget

Jul 1 thru Sep 30, 2020	To Date
N/A	\$1,870,672.00
\$0.00	\$1,870,672.00



Total Obligated	\$0.00	\$1,870,672.00
Total Funds Drawdown	\$0.00	\$1,870,672.00
Program Funds Drawdown	\$0.00	\$1,870,672.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,870,672.00
Lucas Metropolitan Housing Authority	\$0.00	\$1,870,672.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This project, known as Collingwood Green, is a multi-family new construction project that will culminate in the development of 26 rental housing units for senior citizens.

Location Description:

447 Division Street, Toledo 43602

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	26/26
# of Multifamily Units	0	26/26

Beneficiaries Performance Measures

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	26/26	0/0	26/26	100.00
# Renter Households	0	0	0	26/26	0/0	26/26	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

NSP2-25%Redevelopment-UNC
NSP2-UNC-25%

Activitiy Category:

Construction of new housing

Project Number:

NSP2: 02

Projected Start Date: 06/30/2011

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status: Completed Project Title: B - Redevelopment Projected End Date: 12/30/2020 Completed Activity Actual End Date:

Responsible Organization:

United North Corporation, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,000,000.00
Total Budget	\$0.00	\$3,000,000.00
Total Obligated	\$0.00	\$3,000,000.00
Total Funds Drawdown	\$0.00	\$3,000,000.00
Program Funds Drawdown	\$0.00	\$3,000,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$2,350,000.00
Total Funds Expended	\$0.00	\$3,000,000.00
United North Corporation, Inc.	\$0.00	\$3,000,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project to be known as Crane's Landing, LLC, is a multi-family 24 housing unit project for senior citizens in north Toledo.

Location Description:

3315 Mayo Street (former Chase Elementary School)

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	24/24
# of Multifamily Units	0	24/24



		This Report Period		Cumula	Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	24/24	0/0	24/24	100.00	
# Renter Households	0	0	0	24/24	0/0	24/24	100.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: Activity Title:

NSP2-Redevelopment-UNC NSP2-UNC-LMMI

Activitiy Category:

Construction of new housing

Project Number:

NSP2: 02

Projected Start Date: 06/30/2011

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LMMI

Activity Status: Completed Project Title: B - Redevelopment Projected End Date: 12/30/2020 Completed Activity Actual End Date:

Responsible Organization:

United North Corporation, Inc.

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$129,708.00
Total Budget	\$0.00	\$129,708.00
Total Obligated	\$0.00	\$129,708.00
Total Funds Drawdown	\$0.00	\$129,708.00
Program Funds Drawdown	\$0.00	\$125,000.00
Program Income Drawdown	\$0.00	\$4,708.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$129,708.00
United North Corporation, Inc.	\$0.00	\$129,708.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

new construction of housing unit for potential LMMI homebuyer

Location Description:

3060 Cynabare Court, 43611.

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	0	2/2
#Low flow showerheads	0	2/2
#Units with bus/rail access	0	1/1
#Sites re-used	0	1/1
#Units with bus/rail access	0	1/1



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

	Th	is Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Project # / NSP2: 03 / C - Acq/Rehab (25%)

Grantee Activity Number:NSP2-25%AcqRehab-FNVActivity Title:NSP2-FNV-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: NSP2: 03 Projected Start Date:

02/11/2010

Benefit Type: Direct (HouseHold)

National Objective: NSP Only - LH - 25% Set-Aside

Activity Status: Cancelled Project Title: C - Acq/Rehab (25%) Projected End Date:

02/11/2013 Completed Activity Actual End Date:

Responsible Organization:

Friendship New Vision (FNV)

Overall Total Projected Budget from All Sources	Jul 1 thru Sep 30, 2020 N/A	To Date \$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Friendship New Vision (FNV)	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

FNV will acquire and rehab 2 housing units for the benefit of two eligible households at or below 50% of AMI.

Location Description:

Toledo, OH

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





er: NSP2-25%AcqRehab-Gant

NSP2-Gant-LMMI

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP2: 03

Projected Start Date: 02/10/2010

Benefit Type: Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status: Completed Project Title: C - Acq/Rehab (25%) Projected End Date: 12/30/2020 Completed Activity Actual End Date:

Responsible Organization: R. Gant, LLC

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$269,892.42
, ,		
Total Budget	\$0.00	\$269,892.42
Total Obligated	\$0.00	\$269,892.42
Total Funds Drawdown	\$0.00	\$269,892.42
Program Funds Drawdown	\$0.00	\$249,483.42
Program Income Drawdown	\$0.00	\$20,409.00
Program Income Received	\$0.00	\$60,351.98
Total Funds Expended	\$0.00	\$269,892.42
R. Gant, LLC	\$0.00	\$269,892.42
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Gant, LLC will acquire and rehab 2 housing units for the benefit of two eligible household at or beflow 50% of AMI.

Location Description:

Toledo, OH

Activity Progress Narrative:

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Properties	0	2/2		
#Energy Star Replacement	0	22/22		
#Additional Attic/Roof	0	2/2		
#High efficiency heating plants	0	1/1		





#Efficient AC added/replaced	0	2/2
#Replaced thermostats	0	2/2
#Replaced hot water heaters	0	2/2
#Light Fixtures (indoors)	0	22/22
#Light fixtures (outdoors)	0	6/6
#Refrigerators replaced	0	2/2
#Dishwashers replaced	0	2/2
#Low flow toilets	0	2/2
#Low flow showerheads	0	2/2
#Units with bus/rail access	0	2/2
#Sites re-used	0	2/2

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Housing Units	0	2/2	
# of Singlefamily Units	0	2/2	

		This Report Period		Cumula	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

Project # / NSP2: 04 / D - Demolition

Grantee Activity Number:	NSP2-Demolition-CITY	
Activity Title:	NSP2-CITY-LMMI	
Activitiy Category:	Activity Status:	
Clearance and Demolition	Completed	
Project Number:	Project Title:	
NSP2: 04	D - Demolition	
Projected Start Date:	Projected End Date:	
02/10/2010	12/30/2020	
Benefit Type:	Completed Activity Actual End Date:	

Responsible Organization: City of Toledo



Area ()

National Objective:

NSP Only - LMMI

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$834,095.22
Total Budget	\$0.00	\$834,095.22
Total Obligated	\$0.00	\$834,095.22
Total Funds Drawdown	\$0.00	\$834,095.22
Program Funds Drawdown	\$0.00	\$834,095.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$834,095.22
City of Toledo	\$0.00	\$834,095.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 127 housing units by the City of Toledo. The City of Toledo will document abandoned or foreclosed units addressed to comply with the NSP2 NOFA requirement taht grantee impact a minimum of 100 abandoned or foreclosed units.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected	
	Total	Total	
# of Housing Units	0	183/183	
# of Singlefamily Units	0	183/183	

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Project # / NSP2: 05 / E - Administration

Grantee Activity Number:	NSP2-Admin-CITY
Activity Title:	NSP2-CITY-Admin

Activitiy Category: Activity Status: Administration Completed **Project Number: Project Title:** NSP2: 05 E - Administration **Projected Start Date: Projected End Date:** 02/10/2010 12/30/2024 **Completed Activity Actual End Date: Benefit Type:** () National Objective: Responsible Organization: N/A City of Toledo

Overall	Jul 1 thru Sep 30, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,457,269.93
Total Budget	\$0.00	\$1,457,269.93
Total Obligated	\$0.00	\$1,457,269.93
Total Funds Drawdown	\$0.00	\$1,457,269.93
Program Funds Drawdown	\$0.00	\$1,008,972.39
Program Income Drawdown	\$0.00	\$448,297.54
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,457,269.93
City of Toledo	\$0.00	\$1,457,269.93
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Eligible, allowable costs within the administrative cap of 10%

Location Description:

Toledo, OH

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

