

# Grantee: Wisconsin

## Grant: B-11-DN-55-0001

### October 1, 2019 thru December 31, 2019 Performance Report

---

<b>Grant Number:</b> B-11-DN-55-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Wisconsin	<b>Contract End Date:</b> 03/03/2014	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$5,000,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$5,000,000.00	<b>Estimated PI/RL Funds:</b> \$1,256,580.00	
<b>Total Budget:</b> \$6,256,580.00		

### Disasters:

#### Declaration Number

No Disasters Found

### Narratives

#### Summary of Distribution and Uses of NSP Funds:

In order to comply with the Dodd-Frank Act's stated objectives, the State of Wisconsin Department of Commerce established eligibility criteria for a sub-grantees' eligibility to apply for NSP 3 funds with the NSP 3 Pre-Applications which were received November 29, 2010. The eligibility criteria for this NSP 3 Pre-Application included:

(A) Being a current Wisconsin Department of Commerce NSP 1 sub-grantee in order to allow rapid deployment of funds by experienced and knowledgeable high-capacity sub-grantees who have shown the ability to successfully comply with NSP 1 regulations and guidance.

(B) Having demonstrated satisfactory performance on NSP 1 of obligation of their funds per quarter as specified in their contracts. NSP 3 requires 50% of grant funds to be expended within 24 months of the contract between HUD and the State; proven capacity and this ability to structure their activities to meet this deadline are essential.

(C) Signing up for FHA "First Look" program to allow first access to FHA foreclosures, and to take advantage of the discount provided to NSP sub-grantees on these properties.

(D) Applying for one (or maximum of two) census tracts in order to distributed funds within the state to highest risk census neighborhoods:

- That score of 13 or higher on HUD's NSP 3 foreclosure need scores (from HUD Foreclosure Need Web site as linked to from <http://www.hud.gov/nsp>) that are either the same as the sub-grantee's original NSP 1 census tracts or adjacent to one. If the sub-grantee proposes a census tract adjacent to an original NSP 1 census tract in their contract, the sub-grantee must have obligated NSP 1 funds in that original census tract.
- Must request sufficient funds to address at least minimum the number of units stipulated by HUD datasets (or five units, whichever is greater) to create a robust and durable impact in the census tract.
- Must be able to obligate a minimum of \$750,000 (up to a maximum of \$1,250,000) per census tract on eligible NSP3 housing activities. The minimum was established to assure sufficient funds to create the impact, and the maximum to allow as wide a distribution of the NSP 3 funds as feasible.

NSP 3 Pre-Applications will be reviewed to determine the percent of total grant funds requested per activity and review market justification for these activities based on the HUD demographic data. The State will have discussions with sub-grantees in January, 2011 to finalize the proposed activities. Final Applications were due into the State in February, 2011. If more funds are requested on the Final Applications than is available, the applications were ranked and grant amounts determined by criteria, including:

- Percent of households served < 50% CMI
- High needs risk score
- Affordable rental housing emphasis
- Exceeding Section 3 recruitment and hiring requirements
- Serving high needs populations: homeless, physical or mental disability, etc.
- Incorporation of green/energy efficient elements, access to transit, deconstruction, passive solar design features, etc.
- Percent of total NSP 3 funds requested being leveraged by other sources
- Cost per unit
- Exceeding minimum period of afforda

#### Summary of Distribution and Uses of NSP Funds:

bility requirements



## How Fund Use Addresses Market Conditions:

### Ensuring Continued Affordability:

Homeownership housing affordability will utilize the HOME standard at 92.254, including:

¿« The housing must be single-family housing.

¿« The housing must be modest housing:

The purchase price/after rehabilitation value cannot exceed 95% of the median purchase price for the area as contained in the Single Family Mortgage Limits under Section 203(b) of the National Housing Act (which may be obtained from the HUD Field Office);

¿« Under the Dodd-Frank Act, housing must serve a household with incomes <120% of area median income.

¿« The housing must be the principal residence of the family throughout the affordability period.

¿« Periods of affordability:

Homeownership Activity Minimum Period of Affordability

Rehab or acquisition of existing housing per unit assistance: Years

<\$15,000 = 5 Years

\$15,000 - \$40,000 = 10 Years

>\$40,000 or rehab involving financing = 15 Years

New Construction or acquisition of newly constructed housing = 20 Years

¿« Recapture requirements must be imposed to ensure affordability. The recapture provisions will ensure that all or a portion of the NSP3 assistance to homebuyers, if the housing does not continue to be the principal residence of the family for the duration of the period of affordability, is returned to assist additional eligible households. The specific structure of recapture provisions will be based on sub-grantee program design and market conditions. All recapture provisions will be based upon net proceeds available at sale. Acceptable recapture options include: (a) recapture of the entire amount of assistance from the homeowner; (b) reduction of the amount during affordability period based on length of time the property has been owned and occupied by the homeowner; (c) shared net proceeds.

### Definition of Blighted Structure:

Wisconsin will use the definition of blighted property contained in Wisconsin Statutes, Chapter 66 General Municipality Law, [s. 66.1333 (1) (2m) (bm), Wis. Stats.] as it applies to residential properties. That definition states, in part: "any property within a city...which by reason of dilapidation, deterioration, age or obsolescence, inadequate provisions for ventilation, light, air or sanitation, high density of population and overcrowding, or the existence of conditions which endanger life or property by fire and other causes, or any combination of such factors, is conducive to ill health, transmission of disease,...retards the provisions of housing accommodations or constitutes an economic or social liability and is a menace to the public health, safety, morals or welfare in its present condition and use...."

### Definition of Affordable Rents:

Wisconsin will use the HOME standards at 24 CFR 92.252(a), (c), (e), and (f) to define affordable rents, including:

¿« The maximum rent will be the lesser of: (a) the fair market rent for existing housing for comparable units in the area as established by HUD; or (b) a rent that does not exceed 30% of the adjusted income of a family whose annual income equals 65% of the median income for the area, as determined by HUD, with adjustments for number of bedrooms in the unit.

¿« The maximum monthly allowances for utilities and services will be those used by the local housing authority.

¿« Units assisted with NSP3 funding must meet the affordability requirements for not less than the applicable period specified without regard to the term of any loan or mortgage or the transfer of ownership. The affordability requirements will be imposed by use of a deed restriction on the assisted property:

Rental Housing Activity Minimum Period of Affordability

Rehab or acquisition of existing housing per unit assistance: Years

<\$15,000 = 5 Years

\$15,000 - \$40,000 = 10 Years

>\$40,000 or rehab involving financing = 15 Years

New Construction or acquisition of newly constructed housing = 20 Years

¿« Subsequent rents during the affordability period: Rents are recalculated by HUD periodically and distributed. The rents for a project are not required to be lower than the rent limits for the project in effect at the time of project commitment.

Project owners will be provided with information on updated rent limits so rents may be adjusted in accordance with the written agreement between the agency and the owner. Owners must annually provide information on rents and occupancy of the assisted units to demonstrate compliance.

Any increase in rents for assisted units is subject to the provisions of outstanding leases, and in any event, the owner must provide tenants of those units not less than 30 days prior written notice before implementing any increase in rents.

### Housing Rehabilitation/New Construction Standards:

The State's HOME Program Rehab Standards will apply to NSP3-assisted existing housing activities. These Rehab Standards require that properties meet all applicable local and state codes and laws and that the properties be decent and safe. The Rehab Standards currently require the use of Energy Star rated components in rehabilitation projects.

All new construction will adhere to the Wisconsin Uniform Dwelling Code, which incorporates the Model Energy Standard. Developers of new housing are encouraged to incorporate green building and energy efficiency into their projects. Commerce may also partner with Focus on Energy to provide incentives for installing energy efficiency improvements to units.

### Vicinity Hiring:

The State of Wisconsin NSP3 sub-grantee applications were ranked and awarded funds based on an emphasis, to the maximum extent feasible, that sub-grantees provide for hiring of employees that reside in the vicinity of NSP3 funded projects or contract with small businesses that are owned and operated by persons residing in the vicinity of NSP3 projects.

### Procedures for Preferences for Affordable Rental Dev.:

The State of Wisconsin NSP3 sub-grantee applications were ranked and awarded funds based on an emphasis for the development of affordable rental housing for properties assisted with NSP3 funds.

### Grantee Contact Information:

NSP Program Manager  
Division of Housing & Community Development  
201 W. Washington Ave., 5th Floor  
P.O. Box 7970



Overall	This Report Period	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$5,940,764.20
<b>Total Budget</b>	\$1,195.45	\$5,940,764.20
<b>Total Obligated</b>	\$1,195.45	\$5,940,764.20
<b>Total Funds Drawdown</b>	\$3,445.78	\$5,881,932.50
<b>Program Funds Drawdown</b>	\$0.00	\$4,819,252.24
<b>Program Income Drawdown</b>	\$3,445.78	\$1,062,680.26
<b>Program Income Received</b>	\$58,201.99	\$1,652,248.58
<b>Total Funds Expended</b>	\$3,445.78	\$5,881,932.50
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$534,482.39

## Progress Toward Required Numeric Targets

Requirement	Target	Actual
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$534,482.39
<b>Limit on Public Services</b>	\$750,000.00	\$0.00
<b>Limit on Admin/Planning</b>	\$500,000.00	\$490,793.04
<b>Limit on Admin</b>	\$0.00	\$490,793.04
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$0.00	\$0.00
<b>Progress towards LH25 Requirement</b>	\$1,564,145.00	\$2,301,957.00

## Overall Progress Narrative:

As of the end of the quarter NSP3 sub-recipients have expended approximately \$5.9 million (120%) of the initial \$5 million allocation, including over \$1,062,000 in program income earned. The 100% expenditure requirement was met and exceeded prior to the March 2014 due date. Acquisition and/or rehabilitation assistance has been provided to over 380 units, some of which are multi-family. State NSP staff priorities include updating activity information in DRGR, reconciling program income received and expended by subgrantees, and updating performance data.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
NSPADM03, NSP Admin	\$0.00	\$576,238.45	\$360,009.04
NSPBARRR03, NSP Eligible Use B Acquisition Rehab and	\$0.00	\$4,984,376.04	\$3,999,582.78
NSPCLB03, NSP Eligible Use C Landbanking	\$0.00	\$46,582.00	\$40,853.00
NSPDDB03, NSP Eligible Use D Demolition of Blighted	\$0.00	\$59,050.92	\$59,050.92
NSPERD03, NSP Eligible Use E Redevelopment	\$0.00	\$581,963.01	\$359,756.50

# Activities

**Project # / NSPADM03 / NSP Admin**

**Grantee Activity Number: NSP3 ADM 002 MILWAUKEE CO CONSORTIUM**

**Activity Title: NSP Admin**

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

NSPADM03

**Project Title:**

NSP Admin

**Projected Start Date:**

04/01/2011

**Projected End Date:**

12/31/2019

**Benefit Type:**

( )

**Completed Activity Actual End Date:**

**National Objective:**

N/A

**Responsible Organization:**

MILWAUKEE CO CONSORTIUM

**Program Income Account:**

NSP MILWAUKEE PI

Overall	Oct 1 thru Dec 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$124,835.08
<b>Total Budget</b>	\$0.00	\$124,835.08
<b>Total Obligated</b>	\$0.00	\$124,835.08
<b>Total Funds Drawdown</b>	\$0.00	\$80,215.88
<b>Program Funds Drawdown</b>	\$0.00	\$60,007.54
<b>Program Income Drawdown</b>	\$0.00	\$20,208.34
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$80,215.88
MILWAUKEE CO CONSORTIUM	\$0.00	\$80,215.88
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Admin

**Location Description:**

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / NSPBARRR03 / NSP Eligible Use B Acquisition Rehab and

**Grantee Activity Number:** NSP3 B1 001 PRAIRIE DU CHIEN

**Activity Title:** PRAIRIE DU CHIEN HBR 25%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSPBARRR03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

NSP PRAIRIE DU CHIEN PI

**Activity Status:**

Under Way

**Project Title:**

NSP Eligible Use B Acquisition Rehab and Resale and

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

River to Valley, Inc. Formerly operated under

### Overall

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2019**

**To Date**

**Total Budget**

N/A

\$156,616.00

**Total Obligated**

\$0.00

\$156,616.00

**Total Funds Drawdown**

\$0.00

\$156,616.00

**Program Funds Drawdown**

\$0.00

\$155,696.00

**Program Income Drawdown**

\$0.00

\$920.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$156,616.00



River to Valley, Inc. Formerly operated under PRAIRIE	\$0.00	\$156,616.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition Rehab & Resale to households <50% CMI

**Location Description:**

City of Prairie du Chien

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

No Accomplishments Performance Measures

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources



**Grantee Activity Number:** NSP3 B1 001 RACINE

**Activity Title:** RACINE HBR 25%

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

NSPBARRR03

**Project Title:**

NSP Eligible Use B Acquisition Rehab and Resale and

**Projected Start Date:**

04/01/2011

**Projected End Date:**

12/31/2019

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Responsible Organization:**

CITY OF RACINE

**Program Income Account:**

NSP RACINE PI

Overall	Oct 1 thru Dec 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$281,873.23
<b>Total Budget</b>	\$0.00	\$281,873.23
<b>Total Obligated</b>	\$0.00	\$281,873.23
<b>Total Funds Drawdown</b>	\$0.00	\$281,873.23
<b>Program Funds Drawdown</b>	\$0.00	\$266,968.88
<b>Program Income Drawdown</b>	\$0.00	\$14,904.35
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$281,873.23
CITY OF RACINE	\$0.00	\$281,873.23
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition Rehab & Resale to households <50% CMI

**Location Description:**

City of Racine

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>NSP3 B1 001 ROCK CO CONSORTIUM</b>
<b>Activity Title:</b>	<b>ROCK CO CONSORTIUM HBR 25%</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSPBARRR03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

NSP ROCK CO PI

**Activity Status:**

Completed

**Project Title:**

NSP Eligible Use B Acquisition Rehab and Resale and

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

ROCK CO CONSORTIUM

Overall	Oct 1 thru Dec 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$845,869.45
<b>Total Budget</b>	\$0.00	\$845,869.45
<b>Total Obligated</b>	\$0.00	\$845,869.45
<b>Total Funds Drawdown</b>	\$0.00	\$845,869.45
<b>Program Funds Drawdown</b>	\$0.00	\$766,571.00
<b>Program Income Drawdown</b>	\$0.00	\$79,298.45
<b>Program Income Received</b>	\$0.00	\$301,805.93
<b>Total Funds Expended</b>	\$0.00	\$845,869.45
ROCK CO CONSORTIUM	\$0.00	\$845,869.45
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$319,018.61

**Activity Description:**

Acquisition Rehab & Resale to households <50% CMI

**Location Description:**

City of Beloit and City of Janesville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period Total	Cumulative Actual Total / Expected Total
# ELI Households (0-30% AMI)	0	1/1

  

	This Report Period Total	Cumulative Actual Total / Expected Total



# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/8	0/0	8/8	100.00
# Owner Households	0	0	0	8/8	0/0	8/8	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** NSP3 B1 002 MILWAUKEE  
**Activity Title:** NSP Eligible Use B Acquisition Rehab and Resale

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSPBARRR03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

NSP MILWAUKEE PI

**Activity Status:**

Under Way

**Project Title:**

NSP Eligible Use B Acquisition Rehab and Resale and

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

MILWAUKEE CO CONSORTIUM

**Overall**

	<b>Oct 1 thru Dec 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$760,438.89
<b>Total Budget</b>	\$1,195.45	\$760,438.89
<b>Total Obligated</b>	\$1,195.45	\$760,438.89
<b>Total Funds Drawdown</b>	\$3,445.78	\$760,438.89
<b>Program Funds Drawdown</b>	\$0.00	\$653,778.90
<b>Program Income Drawdown</b>	\$3,445.78	\$106,659.99
<b>Program Income Received</b>	\$58,202.01	\$333,500.82
<b>Total Funds Expended</b>	\$3,445.78	\$760,438.89
MILWAUKEE CO CONSORTIUM	\$3,445.78	\$760,438.89
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$117,951.00

**Activity Description:**

Acquisition Rehab & Resale to households >50% CMI

**Location Description:**

City of Milwaukee

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/0
<b>#Energy Star Replacement</b>	0	65/0
<b>#Additional Attic/Roof</b>	0	2/0



#High efficiency heating plants	0	5/0
#Efficient AC added/replaced	0	5/0
#Replaced thermostats	0	5/0
#Replaced hot water heaters	0	5/0
#Light Fixtures (indoors)	0	69/0
#Light fixtures (outdoors)	0	10/0
#Refrigerators replaced	0	2/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	3/0
#Units with solar panels	0	0/0
#Low flow toilets	0	6/0
#Low flow showerheads	0	6/0
#Units with bus/rail access	0	2/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	3/0
#Units deconstructed	0	1/0
#Units & other green	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/7
# of Singlefamily Units	0	5/7

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/0	4/7	25.00
# Owner Households	0	0	0	0/0	1/0	4/7	25.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** NSP3 B1 002 RACINE

**Activity Title:** RACINE HBR

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSPBARRR03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

NSP RACINE PI

**Activity Status:**

Completed

**Project Title:**

NSP Eligible Use B Acquisition Rehab and Resale and

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF RACINE

**Overall**

	<b>Oct 1 thru Dec 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$368,277.28
<b>Total Budget</b>	\$0.00	\$368,277.28
<b>Total Obligated</b>	\$0.00	\$368,277.28
<b>Total Funds Drawdown</b>	\$0.00	\$368,277.28
<b>Program Funds Drawdown</b>	\$0.00	\$321,661.00
<b>Program Income Drawdown</b>	\$0.00	\$46,616.28
<b>Program Income Received</b>	(\$0.02)	\$237,030.21
<b>Total Funds Expended</b>	\$0.00	\$368,277.28
CITY OF RACINE	\$0.00	\$368,277.28
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition Rehab & Resale to households >50% CMI

**Location Description:**

City of Racine

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	2/2
<b># of Singlefamily Units</b>	0	2/2



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	2/2	50.00
# Owner Households	0	0	0	0/0	1/1	2/2	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---

**Grantee Activity Number:** NSP3 B2 001 MILWAUKEE WELLS

**Activity Title:** MILWAUKEE MF 25% WELLS

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSPBARRR03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Program Income Account:**

NSP MILWAUKEE PI

**Activity Status:**

Under Way

**Project Title:**

NSP Eligible Use B Acquisition Rehab and Resale and

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

MILWAUKEE CO CONSORTIUM

**Overall**

	<b>Oct 1 thru Dec 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$693,500.00
<b>Total Budget</b>	\$0.00	\$693,500.00
<b>Total Obligated</b>	\$0.00	\$693,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$693,500.00
<b>Program Funds Drawdown</b>	\$0.00	\$683,500.00
<b>Program Income Drawdown</b>	\$0.00	\$10,000.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$693,500.00
MILWAUKEE CO CONSORTIUM	\$0.00	\$693,500.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition Rehab & Rental to households <50% CMI

**Location Description:**

14-unit multi-family property at 2632 W. Wells St., Milwaukee, WI

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	3/1
<b># ELI Households (0-30% AMI)</b>	0	15/0



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		28/14	
# of Multifamily Units	0		28/14	

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	28/14	0/0	28/14	100.00
# Renter Households	0	0	0	28/14	0/0	28/14	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / NSPCLB03 / NSP Eligible Use C Landbanking

<b>Grantee Activity Number:</b>	<b>NSP3 CLB ACQ ROCK CO CONSORTIUM</b>
<b>Activity Title:</b>	<b>ROCK CO CONSORTIUM Landbanking- Acq</b>

**Activity Category:**  
Land Banking - Acquisition (NSP Only)

**Project Number:**  
NSPCLB03

**Projected Start Date:**  
04/01/2011

**Benefit Type:**  
Area ( )

**National Objective:**  
NSP Only - LMMI

**Program Income Account:**  
NSP ROCK CO PI

**Activity Status:**  
Under Way

**Project Title:**  
NSP Eligible Use C Landbanking

**Projected End Date:**  
12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**  
ROCK CO CONSORTIUM

Overall	Oct 1 thru Dec 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$37,783.00
Total Budget	\$0.00	\$37,783.00
Total Obligated	\$0.00	\$37,783.00
Total Funds Drawdown	\$0.00	\$37,783.00
Program Funds Drawdown	\$0.00	\$37,783.00
Program Income Drawdown	\$0.00	\$0.00





<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$37,783.00
ROCK CO CONSORTIUM	\$0.00	\$37,783.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
ROCK CO CONSORTIUM	Land Banking - Disposition (NSP Only)	NSPCLB03	NSP3 CLB DISP ROCK CO CONSORTIUM	ROCK CO CONSORTIUM Landbanking- DISP	NSP ROCK CO PI
ROCK CO CONSORTIUM	Clearance and Demolition	NSPDDB03	NSP3 DDBL ROCK CO CONSORTIUM	ROCK CO CONSORTIUM DEMO	NSP ROCK CO PI

### Activity Description:

Landbanking- Acquisition

### Location Description:

City of Beloit and City of Janesville

### Activity Progress Narrative:

### Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	3/2

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/2
# of Singlefamily Units	0	3/2

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>NSP3 CLB DISP ROCK CO CONSORTIUM</b>
<b>Activity Title:</b>	<b>ROCK CO CONSORTIUM Landbanking- DISP</b>

**Activity Category:**

Land Banking - Disposition (NSP Only)

**Project Number:**

NSPCLB03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

NSP ROCK CO PI

**Activity Status:**

Under Way

**Project Title:**

NSP Eligible Use C Landbanking

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

ROCK CO CONSORTIUM

Overall	Oct 1 thru Dec 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$6,582.00
<b>Total Budget</b>	\$0.00	\$6,582.00
<b>Total Obligated</b>	\$0.00	\$6,582.00
<b>Total Funds Drawdown</b>	\$0.00	\$3,070.00
<b>Program Funds Drawdown</b>	\$0.00	\$3,070.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$499.79
<b>Total Funds Expended</b>	\$0.00	\$3,070.00
ROCK CO CONSORTIUM	\$0.00	\$3,070.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Landbanking- Disposition

**Location Description:**

City of Beloit and City of Janesville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
<b># of Properties</b>	-1	1/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

## Project # / NSPDDB03 / NSP Eligible Use D Demolition of Blighted

**Grantee Activity Number:** NSP3 DDBL RACINE

**Activity Title:** RACINE DEMO

**Activity Category:**

Clearance and Demolition

**Project Number:**

NSPDDB03

**Projected Start Date:**

04/01/2011

**Benefit Type:**

Area ( )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

NSP RACINE PI

**Activity Status:**

Completed

**Project Title:**

NSP Eligible Use D Demolition of Blighted Structures

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF RACINE

**Overall**

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2019**

**To Date**

**Total Budget**

N/A

\$34,343.92

**Total Obligated**

\$0.00

\$34,343.92

**Total Funds Drawdown**

\$0.00

\$34,343.92

**Program Funds Drawdown**

\$0.00

\$34,343.92

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$34,343.92

CITY OF RACINE

\$0.00

\$34,343.92

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Demolition of Blighted Structures

**Location Description:**

City of Racine

**Activity Progress Narrative:**

To avoid duplicate entry, the information related to blighted units demolished is reported under NSP3 ERD 002 RACINE - Redevelopment.

**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-2	0/0
# of Singlefamily Units	-2	0/0

**Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

**Activity Locations**

No Activity Locations found.

**Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



<b>Grantee Activity Number:</b>	<b>NSP3 DDBL ROCK CO CONSORTIUM</b>
<b>Activity Title:</b>	<b>ROCK CO CONSORTIUM DEMO</b>

**Activity Category:**  
Clearance and Demolition

**Activity Status:**  
Under Way

**Project Number:**  
NSPDDB03

**Project Title:**  
NSP Eligible Use D Demolition of Blighted Structures

**Projected Start Date:**  
04/01/2011

**Projected End Date:**  
12/31/2019

**Benefit Type:**  
Area ( )

**Completed Activity Actual End Date:**

**National Objective:**  
NSP Only - LMMI

**Responsible Organization:**  
ROCK CO CONSORTIUM

**Program Income Account:**  
NSP ROCK CO PI

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$24,707.00
<b>Total Budget</b>	\$0.00	\$24,707.00
<b>Total Obligated</b>	\$0.00	\$24,707.00
<b>Total Funds Drawdown</b>	\$0.00	\$24,707.00
<b>Program Funds Drawdown</b>	\$0.00	\$24,707.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$24,707.00
ROCK CO CONSORTIUM	\$0.00	\$24,707.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Demolition of Blighted Structures

**Location Description:**  
City of Beloit and City of Janesville

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	-1	3/2
<b># of Singlefamily Units</b>	-1	3/2



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

## Project # / NSPERD03 / NSP Eligible Use E Redevelopment

**Grantee Activity Number:** NSP3 ERD 002 RACINE

**Activity Title:** RACINE REDEV

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

NSPERD03

**Projected Start Date:**

08/01/2012

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Program Income Account:**

NSP RACINE PI

**Activity Status:**

Completed

**Project Title:**

NSP Eligible Use E Redevelopment

**Projected End Date:**

12/31/2019

**Completed Activity Actual End Date:**

**Responsible Organization:**

CITY OF RACINE

### Overall

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2019**

**To Date**

**Total Budget**

N/A

\$454,219.37

**Total Obligated**

\$0.00

\$454,219.37

**Total Funds Drawdown**

\$0.00

\$454,219.37

**Program Funds Drawdown**

\$0.00

\$307,758.50

**Program Income Drawdown**

\$0.00

\$146,460.87

**Program Income Received**

\$0.00

\$178,554.91

**Total Funds Expended**

\$0.00

\$454,219.37

CITY OF RACINE

\$0.00

\$454,219.37

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

## Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
CITY OF RACINE	Clearance and Demolition	NSPDDB03	NSP3 DDBL RACINE	RACINE DEMO	NSP RACINE PI

### Association Description:

Demolition of blighted structure using NSP funds prior to reconstruction of LMML units on cleared lots.

### Activity Description:

### Location Description:

Redevelopment in the City of Racine.

### Activity Progress Narrative:

Two owner-occupied units were constructed after demolition of blighted structures. Other green measures used include: Smartside siding, fly ash in concrete, low VOC paint and floor coverings.

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	2/2
#Additional Attic/Roof	2	2/2
#Efficient AC added/replaced	2	2/2
#Replaced thermostats	1	1/2
#Replaced hot water heaters	1	1/2
#Light fixtures (outdoors)	3	3/4
#Dishwashers replaced	1	1/2
#Low flow toilets	4	4/2
#Low flow showerheads	4	4/2
#Sites re-used	2	2/2
#Units & other green	2	2/2

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	2/2
# of Multifamily Units	0	0/0
# of Singlefamily Units	2	2/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	1	2	0/0	2/1	4/2	50.00
# Owner Households	0	1	2	0/0	1/1	2/2	50.00
# Renter Households	0	0	0	0/0	1/0	2/0	50.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---

**Monitoring, Audit, and Technical Assistance**

<b>Event Type</b>	<b>This Report Period</b>	<b>To Date</b>
Monitoring, Audits, and Technical Assistance	0	8
Monitoring Visits	0	2
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	6
Report/Letter Issued	0	7

