

# Grantee: Houston, TX

## Grant: B-08-MN-48-0400

### July 1, 2021 thru September 30, 2021 Performance

---

<b>Grant Number:</b> B-08-MN-48-0400	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Houston, TX	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$13,542,193.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$13,542,193.00	<b>Estimated PI/RL Funds:</b> \$420,341.49	
<b>Total Budget:</b> \$13,962,534.49		

### Disasters:

#### Declaration Number

NSP

### Narratives

#### Areas of Greatest Need:

The City of Houston Planning and Development Department estimates that as of January 2008, Houston had a population of 2,229,199 residents. Over fifty-three percent of Houstonians are low to moderate-income (LMI) residents, with a majority being minorities. The supply of affordable housing has become an issue in recent years. Rental rates and purchase prices have increased rapidly, therefore limiting LMI resident's ability to afford housing. The supply of affordable housing, coupled with sub-prime lending practices, lender credit restrictions, and increased tax delinquencies, has destabilized many neighborhoods. As of March 2008, a total of 7,584 properties were foreclosed by lenders and municipalities, of which 758 properties are REO's. Furthermore, recent hurricanes (Katrina, Rita, and Ike) have adversely impacted the supply of affordable houses in the Houston area by severely damaging current dwelling units, displacing citizens, and welcoming residents from nearby counties and states.

#### Distribution and Uses of Funds:

NSP funds will be leveraged with private sector partners to address foreclosures, increase homeownership, and expand the stock of affordable housing while removing the blight of vacant and abandoned buildings. To identify areas with the greatest need, HCDD rated census tracts and zip codes based upon the number of credit and tax foreclosures, numbers of REO (real estate owned) properties by lenders, and data provided by HUD regarding risk of foreclosure and relative levels of subprime lending. HCDD used risk ratings to determine census tracts most impacted by increased foreclosure activity. The level of risk ranged from ten being the highest, to one being the lowest. As a result, Target Zones were defined as contiguous high risk areas, containing multiple properties ranging between nine and ten. Based upon the data found in the Target Zones, HCDD decided to implement the following three activities or programs: 1. \$1,354,219 for administrative use 2. \$3,385,549 to benefit households at or below 50% of area median income (AMI) A. Deliverable: 40 units of for-sale housing for low-income (<50% of AMI) households 3. \$8,802,425 to benefit households at or below 120% of AMI A. Deliverable: 1 multi-family unit acquired to be conveyed to qualified third parties to construct 115 units with 25% being rented to households earning less than 50% of AMI.

\*City of Houston added \$285,405.58 of Program Income for NSP1. Added 10% of the previously stated Program Income (\$28,540.65) to Administrative Cost. A new activity number 14G-9H43 has been created for Mayberry Homes with a budget amount of \$256,864.93.

\*\*City of Houston added Program Income in the amount of \$15,820.35 on 3/22/2018.

\* Total Program Income Earned as of 12/31/2016 \$420,341.49 for NSP 1.

#### Definitions and Descriptions:

#### Low Income Targeting:

#### Acquisition and Relocation:



**Public Comment:**

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$0.00	\$13,962,534.49
<b>Total Budget</b>	\$0.00	\$13,962,534.49
<b>Total Obligated</b>	\$0.00	\$13,962,534.49
<b>Total Funds Drawdown</b>	\$0.00	\$13,962,534.49
<b>Program Funds Drawdown</b>	\$0.00	\$13,542,193.00
<b>Program Income Drawdown</b>	\$0.00	\$420,341.49
<b>Program Income Received</b>	\$0.00	\$420,341.49
<b>Total Funds Expended</b>	(\$80,121.24)	\$13,947,519.49
<b>HUD Identified Most Impacted and Distressed</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Funds Expended**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
City of Houston Housing and Community Development	\$ 0.00	\$ 2,566,344.87
Fifth Ward Community Redevelopment Corporation	\$ 0.00	\$ 121,035.25
Guiding Light	-\$ 80,121.24	\$ 0.00
Houston Habitat for Humanity	\$ 0.00	\$ 1,430,549.00
Mayberry Homes, Inc.2	\$ 0.00	\$ 458,428.58
National Farm Workers Service Center, Inc.	\$ 0.00	\$ 8,802,425.00
Tejano Center for Community Concerns	\$ 0.00	\$ 568,736.79

**Progress Toward Required Numeric Targets**

<b>Requirement</b>	<b>Target</b>	<b>Projected</b>	<b>Actual</b>
<b>Overall Benefit Percentage</b>	99.99%	.00%	.00%
<b>Minimum Non Federal Match</b>	\$.00	\$.00	\$.00
<b>Overall Benefit Amount</b>	\$12,890,785.41	\$.00	\$.00
<b>Limit on Public Services</b>	\$2,031,328.95	\$.00	\$.00
<b>Limit on Admin/Planning</b>	\$1,354,219.30	\$1,070,459.87	\$1,070,459.87
<b>Limit on Admin</b>	\$.00	\$1,070,459.87	\$1,070,459.87
<b>Most Impacted and Distressed</b>	\$.00	\$50,390.91	\$.00
<b>Progress towards LH25 Requirement</b>	\$3,490,633.62		\$4,159,750.66

**Overall Progress Narrative:**

A negative \$80,121.24 was reported in Q3 for activity14G-9H04 Guiding Light to reflect the \$0 Expenditure to date.

**Project Summary**

<b>Project #, Project Title</b>	<b>This Report</b>	<b>To Date</b>	
	<b>Program Funds Drawdown</b>	<b>Project Funds Budgeted</b>	<b>Program Funds Drawdown</b>



04-DEMO, Demolition	\$0.00	\$1,510,900.00	\$1,510,900.00
04/14G-ABR, Acquisiton/Rehabilitation-Multi-Family	\$0.00	\$8,802,425.00	\$8,802,425.00
04/14G-AR, Acquisition/Rehabilitation-Single Family	\$0.00	\$2,578,749.62	\$2,200,442.28
21A-ADM, Program Administration	\$0.00	\$1,070,459.87	\$1,028,425.72
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 04/14G-AR / Acquisition/Rehabilitation-Single Family**



**Grantee Activity Number: 14G-9H04**  
**Activity Title: Acquisition/rehab of SFR**

**Activity Type:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 04/14G-AR  
**Projected Start Date:**  
 03/24/2009  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Activity Status:**  
 Cancelled  
**Project Title:**  
 Acquisition/Rehabilitation-Single Family  
**Projected End Date:**  
 09/10/2013  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Guiding Light

Overall	Jul 1 thru Sep 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$0.00
<b>Total Budget</b>	\$0.00	\$0.00
<b>Total Obligated</b>	\$0.00	\$0.00
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	(\$80,121.24)	\$0.00
Guiding Light	(\$80,121.24)	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**  
 Activity Number 14G-9H04 Guiding Light project was cancelled. The budgeted amount of \$80,121.24 was de-obligated. The activity status will be changed to cancelled during Q4-2019

**Location Description:**  
 Target Zones 1, 2, and 3 and Census Tract.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

