

Grantee: Phoenix, AZ

Grant: B-09-CN-AZ-0050

October 1, 2020 thru December 31, 2020 Performance Report

Grant Number: B-09-CN-AZ-0050	Obligation Date:	Award Date:
Grantee Name: Phoenix, AZ	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$60,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$60,000,000.00	Estimated PI/RL Funds: \$41,912,693.49	
Total Budget: \$101,912,693.49		

Disasters:

Declaration Number

NSP

Narratives

Executive Summary:

September 2020

In response to FLAGS in DRGR many activities were updated. Additionally, program income receipted since the last action plan was added to available funds and budgeted. There is still \$8 million in program income that has been receipted but cannot be budgeted until a substantial amendment is

approved, per our Citizens' Participation Plan. That action will be completed this fall .

New PROJECTED CLOSE DATES were reported in SF-RED-HoCos; SF-RED-PHX; SF-RED-PHX. Surplus funds were swept and new PROJECTED CLOSE DATES were reported in MF-SantaFe-LMM; SF-HIP-REH; and SF-MIR-MAN-LMMI.

Additional funds were budgeted and new PROJECTED CLOSE DATES were reported in: ADM; SF-MIR-PHX; SF-RED-SPV; and SF-LandBank.

May 2018:

This action plan was created to allocate available program income in one ongoing activity and cover lagging expenses in two other activities. The action plan to hit the threshold requiring public notice. The LH25 activities already completed in the grant still exceed the 25 percent requirement for the grant plus program income to date.

December 2017

In response to FLAGS in DRGR many activities were updated. Additionally program income receipted since the last action plan was added to available funds and budgeted. New PROJECTED CLOSE DATES were reported in: ADM; MF-WestEnd-LH25; SantaFe-LMMI; MF-SantaFe-OperatingDeficitReserve; SF-MIR-HoCos; SF-MIR-MAN-LMMI; SF-MIR-NHS-LMMI; SF-RED-SPV-PHX. Remaining funds were swept and PROJECTED CLOSE DATES were reported in: SF-MIR-ACQ-LMMI; SF-MIR-FSL-LMMI; SF-RED; SF-RED-HoCos; SF-RED-PHX. Additional funds were budgeted and PROJECTED CLOSE DATES were reported in: SF-MIR-PHX; SF-RED-SPV. Several activities will be closed in the next QPR.

September 2016

Budgets were adjusted to cover draws in the SF-ACQ for DEMO and SF-DEMO activities. Excess funds were moved to activities in the same eligible use. Budgets were adjusted to cover draws in the SF-MIR-ACQ-LMMI and SF-MIR-NHS-LMMI activities. Both are in the MIR project.

A new activity, SF-RED-SPV-PHX, was created in the Redevelopment project. Excess funds swept from SF-ACQ for DEMO and new available program income was budgeted to the Redevelopment activity: they were added to SF-RED-SPV and SF-RED-SPV-PHX.

December 2015

The benefit type to the following activities was changed from Direct Benefi



Executive Summary:

t (Households) to Area Benefit as requested by HUD staff: SF-DEMO SF-DEMO-PHX SF-ACQ for DEMO SF-ACQ-PHX The changes did not meet the threshold requiring a substantial amendment and public comment.

September 30, 2015

This action plan serves to mark several activities as completed; cancel several planned activities and consolidate the funds into one activity; add additional funds to a few ongoing activities; and reallocate unspent funds into a planned redevelopment activity. The following activities were completed: MF-ParkLee-LH25 MF-ParkLee-LMMI SF-ACQ for DEMO SF-DEMO SF-DEM-PHX SF-MIR-ACQ-LH25 The following activities were cancelled: SF-RED-Area4 SF-RED-Area5 SF-RED-Area6 Funds were added to following activities: MF-Cochise-LH25 SF-MIR-FSL-LMMI SF-MIR-HoCos SF-MIR-NHS-LMMI Reallocated unspent funds into a planned redevelopment activity: SF-RED-SPV

June 18, 2015

The City of Phoenix has prepared this Action Plan to make adjustments to our NSP2 program based on program progress. Through this Action Plan we have adjusted the allocation of dollars based on program progress to date and market changes; allocated program income received to date; and made additional corrections as requested by HUD field rep to reported data. The changes did not meet the threshold requiring a substantial amendment and public comment.

March 18, 2015

The City of Phoenix has prepared this Action Plan to make adjustments to our NSP1 program based on program progress. Through this Action Plan we made the following changes: Adjusted the allocation of dollars based on program progress to date and market changes; Allocated program income received to date; Made corrections as requested by HUD field rep to reported data; Closed activities where work has been completed and all funds were spent or moved.

February 2, 2015

Temporary project / activity to comply with program income waiver for NSP2 grantees

Target Geography:

September 2020 No changes.

May 2018 No changes.

December 2017 No changes.

September 2016 No changes.

December 2015 No changes.

September 30, 2015 No changes.

June 18, 2015 No changes

March 18, 2015 No changes

October 20, 2014: No changes were made to target geography

August 20, 2013: No changes were made to target geography

June 2012: No changes were made to target geography

January 2012: No changes were made to target geography

December 2011: The area bounded by 7th and 10th avenues, West South Mountain Avenue and West Dobbins Road was added to the target geography. This area is immediately south of the original NSP2 boundary. This area received a HUD risk score of 18 under the NSP3 Planning Data.

September 2011: No changes were made to target geography

The City of Phoenix, and the consortium members, has defined the NSP2 Target Area based on HUDs foreclosure related need factor scores, a detailed market analysis, ongoing community investment initiatives, median housing values, and proximity to mass transit. More than 90% of the Target Area includes census tracts scoring 18-20 on one or both of the need factors. It contains median housing values below \$200,000, and is largely populated with those earning no more than 120% of Area Median Income (AMI). The specific census tracts, need factor scores and map are included in Appendices A and B. In addition to the Phoenix Target Area, the consortium will coordinate with other jurisdictions in the region to address the foreclosure crisis. This may include identifying some multi-family properties in eligible tracts outside Phoenix but within the cities of Glendale, Chandler or other areas within Maricopa County in coordination with the local jurisdiction. Market Factors Contributing to Target Area Selection. In the first five months of 2009, foreclosures in Maricopa County are still increasing, averaging 8,770 notices of

Target Geography:

trustees sale per month compared to an average of 6,280 per month for 2008. More than 45,000 foreclosure actions are still pending or unresolved. The NSP2 Target Area exceeds the region in many distress factors, including: · 91% foreclosure and pre-foreclosure sales, vs. 78% in the metropolitan area · 13.3% unemployment, vs. 9.4% in Maricopa County · \$78,800 median housing value, vs. \$118,800 in the metropolitan area · 22% of all mortgages are hi

How to Get Additional Information:

Spencer J. Self, NSD Director
City of Phoenix
200 W Washington, 4th Floor
Phoenix, AZ 85003
Telephone: 602-534-6176
Facsimile: 602-534-1555
E-Mail: spencer.self@phoenix.gov

Program Approach:

September 2020 No changes.

May 2018 No changes.

December 2017 No changes.

September 2016 No changes.

December 2015 No changes.

September 30, 2015 No changes.

June 18, 2015 No changes

March 18, 2015 No changes

October 20, 2014 The projects and activities proposed in the NSP2 competitive application have made an impact in the neighborhoods targeted and resulted in stabilizing housing markets. Many of the projects of activities still have more work to



be done and others are completed. This amendment adjusts those budgets with reallocated funds and earned program income. When the projects and activities for the NSP2 grant were initially designed, we did not expect that market conditions and financing trends who allow for home ownership by households at 50 percent AMI and below. Both the Move-in Ready Program and Home Improvement Program have, in fact, attracted and served these buyers, albeit in limited numbers. We are now proposing to add new activities to those projects and allocate funds already spent on LH25 buyers to serve the 25 percent aside requirement. This amendment will reallocate funds spent on Move-In Ready homes purchased by households at 50 percent AMI or below as a part of the required 25 percent set aside as required by the NSP2 grant. The City will continue collaborating with community revitalization efforts to maximum impact in targeted areas. The single-family housing strategy will add funds to existing redevelopment / reuse of vacant lots for new infill housing construction activity in areas where improvement is slower to recover from the housing crisis. Reuse and redevelopment of properties purchased will be carried out pursuant to the alternative requirements for land banking and with a re-use that is consistent with community development strategies and plans. Redevelopment activities will be undertaken in support of neighborhood stabilization efforts. Public Comment The purpose of the NSP grants is to address abandoned foreclosed properties through acquisition, rehabilitation, demolition, and redevelopment activities. The proposed substantial amendments will enhance continuity and consistency in the NSP program and facilitate program implementation and reporting. Copies of the draft Substantial Amendments were available for review Friday, August 22, 2014 to Monday, September 22, 2014 at the Neighborhood Services Department, 200 W. Washington St., fourth floor, Phoenix, and on the City website at <https://www.phoenix.gov/nsdsite/Pages/Funding-Reporting.aspx> In response to the request for public comment, one comment was received regarding this Substantial Amendment and Substantial Amendments post concurrently for NSP2 and NSP3. The comment noted that there were no references in the documents for the creation of housing for people with disabilities. Staff responded with information regarding the use of Universal Design and the allocation of dedication of units in multi-family projects. In addition, on a case-by-case basis, where more accommodations are needed, the program has provided wheelchair ramps, wider doorways, ADA Height toilets and altered floor plans to accommodate a Hoyer lift and other equipment/ accessible accommodations at t

Program Approach:

he sale of the property at buyer's request with funding approval. Further, City staff has addressed the concerns of accessibility in housing in several ways since the beginning of the programs.

Consortium Members:

September 2020 No changes.

 May 2018 No changes.

 December 2017
 No changes.

 September 2016
 No changes.

 December 2015
 No changes.
 *****September 30, 2015
 No changes.

 June 18, 2015

No changes

 March 18, 2015

No changes

 Leadership Centre
 Neighborhood Economic Development Corporation

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$0.00	\$137,374,553.00
Total Budget	\$0.00	\$93,605,160.00
Total Obligated	\$0.00	\$93,078,168.28
Total Funds Drawdown	\$0.00	\$92,874,516.01
Program Funds Drawdown	\$0.00	\$60,000,000.00
Program Income Drawdown	\$0.00	\$32,874,516.01
Program Income Received	\$686,158.57	\$42,589,852.06
Total Funds Expended	\$0.00	\$92,874,516.01

HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 43,769,393.00
Match Funds	\$ 0.00	\$ 43,769,393.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
A&A Cottages, Inc	\$ 0.00	\$ 0.00
NSPAZ, LLC	\$ 0.00	\$ 351,737.72
PCCR Park Lee, LLC	\$ 0.00	\$ 4,683,447.31
PGHC Pine Crest LLC	\$ 0.00	\$ 2,552,061.12
PRIDE	\$ 0.00	\$ 7,666,120.13
ROI Properties	\$ 0.00	\$ 1,004,053.86
Trellis fka Neighborhood Housing Services of Phoenix	\$ 0.00	\$ 6,838,282.43
CHRA-Community Housing Resources of Arizona	\$ 0.00	\$ 0.00
Camelback at the Stop, LLC	\$ 0.00	\$ 6,474,844.99
City of Phoenix-HD	\$ 0.00	\$ 2,720,785.19
City of Phoenix-NSD	\$ 0.00	\$ 23,872,847.48
Cochise Garden Apartments LLC	\$ 0.00	\$ 0.00
FSL--Foundation for Senior Living	\$ 0.00	\$ 19,553,927.01
Mandalay Communities, Inc.	\$ 0.00	\$ 16,185,078.97
NFWAZ, LLC	\$ 0.00	\$ 971,329.80

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	99.00%	.00%	.00%
Minimum Non Federal Match	\$.00	\$.00	\$43,769,393.00
Overall Benefit Amount	\$10,089,356,655.51	\$.00	\$.00
Limit on Public Services	\$.00	\$.00	\$.00
Limit on Admin/Planning	\$6,000,000.00	\$6,500,000.00	\$5,842,445.95
Limit on Admin	\$.00	\$6,500,000.00	\$5,842,445.95
Most Impacted and Distressed	\$.00	\$.00	\$.00
Progress towards LH25 Requirement	\$25,478,173.37		\$23,510,640.42

Overall Progress Narrative:

The Phoenix Partners have drawn and expended \$92,874,516 as of December 31, 2020, from NSP2, or \$32.87 million above the original funded allocation. NSP2 funds have acquired, rehabbed and resold 254 single family homes through the Move In Ready program, 11 single family homes have been purchased and rehabbed through the Home Improvement Program, 14 single family newly constructed homes have been sold through the Redevelopment Subdivision program, and 1,036 multifamily apartment units have been rehabbed to date, turning previously vacant or foreclosed houses and rental units back into homes.

In the single family Move In Ready program, 0 units were acquired, 0 unit rehabbed and 0 resold to NSP eligible homebuyers this quarter. Program to date, 235 units were acquired, with an additional 19 units acquired in NSP1, and 254 units have been rehabbed and 254 units have been resold to NSP eligible homebuyers.

In the single family Home Improvement Program, 0 units were rehabbed this quarter. Program to date, 11 units that were purchased by NSP eligible homebuyers were rehabbed.

In the multi family project, 0 units were acquired, rehabbed and leased. Program to date, 1,036 units were acquired, rehabbed and leased.

In the single family Demolition activity, 0 units were acquired and demolished this quarter. Program to date, 14 properties (33 units total) were acquired and demolished.

In the single family Redevelopment Subdivision program, 0 units were acquired, constructed and sold to NSP eligible homebuyers this quarter. Program to date, 14 units were acquired, constructed and sold to NSP eligible homebuyers.

Phase III of the South Phoenix Village Infill Redevelopment project has completed construction on 100 percent of the 24 new homes to be redeveloped. This last phase consists of 26 properties, two of which are the model homes redeveloped in Phase I.

Of the 26 eligible properties, FSL Real Estate Services has sold 25 new infill homes to eligible buyers with the remaining 1 under contract and scheduled to close in first quarter 2021. Phase III has generated over \$5.588M in total gross sales proceeds of which \$1.35M were from NSP2 funded infill homes. This third and final phase of the SPV infill redevelopment project is projected to be completed first quarter 2021.

Drawdowns were created in both the Admin and Landbank activities but have not yet been approved by the city of Phoenix DRGR administrator.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
ADM, Administration and Planning	\$0.00	\$6,500,000.00	\$2,726,255.67
MF ACQ and REHAB Eligible Use B, Multi Family Strategies	\$0.00	\$24,122,413.75	\$21,261,491.70
NSP2 PI Waiver, NSP2 Program Income Waiver	\$0.00	\$0.00	\$0.00
SF ACQ for DEMO Eligible Use D, Acquisition for Demolition	\$0.00	\$453,480.20	\$403,309.32
SF DEMO Eligible Use D, Demolition	\$0.00	\$453,796.42	\$327,652.78
SF HIP Eligible Use B, Home Improvement Program	\$0.00	\$1,346,045.11	\$1,057,858.34
SF MIR Eligible Use B, Move In Ready Program	\$0.00	\$46,647,058.38	\$32,670,958.58
SF RED Eligible Use E, Redvelopment	\$0.00	\$13,959,648.42	\$1,546,473.61
SF-LandBank Eligible Use C, Land Bank	\$0.00	\$122,717.72	\$6,000.00

Activities

Project # / ADM / Administration and Planning



Grantee Activity Number:	ADM
Activity Title:	Administration & Planning

Activity Type: Administration	Activity Status: Under Way
Project Number: ADM	Project Title: Administration and Planning
Projected Start Date: 02/09/2010	Projected End Date: 06/30/2023
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,500,000.00
Total Budget	\$0.00	\$6,500,000.00
Total Obligated	\$0.00	\$5,995,726.00
Total Funds Drawdown	\$0.00	\$5,842,445.95
Program Funds Drawdown	\$0.00	\$2,726,255.67
Program Income Drawdown	\$0.00	\$3,116,190.28
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,842,445.95
City of Phoenix-NSD	\$0.00	\$5,842,445.95
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 2020
 Funds are still being spent in this Activity.
 The budget has been increased to cover expected draws.
 The Projected Close Date has been changed to July 1, 2023.

December 2017
 A new projected close date of 7/1/2020 has been entered.

NSP funds will be used to pay reasonable program administration costs related to the planning and execution of the activities listed previously. This includes costs related to staffing for overall program management, coordination, monitoring, and reporting.

Location Description:

The administrative offices of the City of Phoenix, 200 and 251 W. Washington Street, Phoenix, AZ

Activity Progress Narrative:

NSP funds were used to pay reasonable program administration costs related to the planning and execution of the activities listed previously. This includes costs related to staffing for overall program management, coordination, monitoring contracts, and reporting to HUD and to city and department management.
 Drawdowns were created in both the Admin and Landbank activities but have not



yet been approved by the city of Phoenix DRGR administrator.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / MF ACQ and REHAB Eligible Use B / Multi Family Strategies

Grantee Activity Number:	MF-DesertLeaf-LH25
Activity Title:	Multi Family ACQ and REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
A&A Cottages, Inc

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,300,000.00
Total Budget	\$0.00	\$1,300,000.00
Total Obligated	\$0.00	\$1,300,000.00
Total Funds Drawdown	\$0.00	\$1,300,000.00
Program Funds Drawdown	\$0.00	\$966,975.34
Program Income Drawdown	\$0.00	\$333,024.66
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,300,000.00
A&A Cottages, Inc	\$0.00	\$0.00
City of Phoenix-HD	\$0.00	\$1,300,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

AA Cottages, Inc., a non-profit developer, acquired Desert Leaf Apartments, formerly called Holiday Villas, in February 2012. AA Cottages is the development arm of A New Leaf, a local nonprofit human services organization. A New Leaf provides homeless and domestic violence, behavioral health, and community services. This project meets the criteria of addressing multifamily, regional foreclosures by assisting neighboring jurisdictions in alleviating foreclosures as is prescribed in the City of Phoenix NSP2 Competitive Grant. This 20 unit complex was previously foreclosed and has been renamed Desert Leaf Apartments. The property will serve as permanent, supportive housing for homeless individuals and families earning at or below 50 percent of Area Median Income. This activity is for the acquisition and rehabilitation of the Desert Leaf Apartments with LH25 beneficiaries.

AA Cottages leveraged the City of Phoenix NSP funds in the development with NSP funds from the City of Mesa and funds from Magellan Health Services. The project will result in 15 NSP units for the City of Phoenix and 3 NSP units for the City of Mesa. The remaining two units were transformed into a leasing office and community space. The Period of Affordability for this property is 30 years with rents not to exceed the HOME rents established by the City of Phoenix Housing Department. Major rehabilitation activities include replacement of flooring throughout; new energy efficient windows and doors; new cabinets and countertops; replacement of plumbing (new low flow toilets and bath fixtures); painting of interior and exterior; Energy Star appliances; new HVAC system; roofing replacement; landscaping improvements; new outdoor community area with BBQ and picnic tables.

Through this development partnership, residents of Desert Leaf are offered services to maintain housing, achieve employment and stability, and become independent and productive individuals. The project assists in the regional effort to end homelessness. Residents are provided access to supportive services such as:



education and financial planning; building life skills including nutritional awareness, personal care, housekeeping, etc.; employment skills/resume writing; transportation; medical service referrals; assistance with social security and other available programs; and case management coordination.

Location Description:

Desert Leaf Apartments, located at 44 South Horne Road, is an 18 unit multifamily property in Mesa, AZ that was acquired for renovation and occupancy by AA Cottages, Inc. The property is located on several public transportation routes, including the future light rail extension to be completed by December 2015. It is also close to Downtown Mesa with its shopping, job centers, and cultural activities. Tract number from the NSP3 Mapping Tool is 04013421501.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/15
# of Multifamily Units	0	18/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/15	0/0	18/15	100.00
# Renter Households	0	0	0	18/15	0/0	18/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	MF-ParkLee-LH25
Activity Title:	Multi Family REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
PCCR Park Lee, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$4,664,447.31
Total Budget	\$0.00	\$4,664,447.31
Total Obligated	\$0.00	\$4,664,447.31
Total Funds Drawdown	\$0.00	\$4,664,447.31
Program Funds Drawdown	\$0.00	\$4,247,959.94
Program Income Drawdown	\$0.00	\$416,487.37
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$4,664,447.31
City of Phoenix-HD	\$0.00	\$0.00
PCCR Park Lee, LLC	\$0.00	\$4,664,447.31
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
PCCR Park Lee, LLC	Rehabilitation/reconstruction of residential structures	MF ACQ and REHAB Eligible Use B	MF-ParkLee-LMMI	Multi Family REHAB	General Account

Activity Description:

The Park Lee Apartments is a City instrumentality owned multifamily community totaling 523 units on approximately 32 acres. In December 2009, the City of Phoenix acquired the note on Park Lee from HUD. The City transferred the note to a City LLC instrumentality, which then acquired the property through a deed in lieu of foreclosure. This instrumentality provided for extensive rehabilitation using NSP funds. Additional funding from City General Obligation Bond funds was utilized in the acquisition. HUD is in concurrence with the procurement and loan process as outlined by the City. This activity is for the rehabilitation of the Park Lee Apartments with LH25 beneficiaries.

Park Lee was the largest and most luxurious apartment complex in the state of Arizona when it opened in 1955. Prior to City acquisition in 2009, Park Lee had experienced significant deterioration and neglected maintenance, and the property caused blight to the surrounding areas of the neighborhood in which it is located. At the time, only 10 percent of the units were occupied, and the property was plagued with vandalism, drug use and other criminal elements. The City Housing Department has worked closely with the Police and Neighborhood Services Departments to ensure that the property is now safe and secure. It has also engaged



residents and surrounding neighbors in the plans for revitalizing the property through several meetings. Through these efforts, the City Housing Department is making a positive contribution to the community.

Acquiring and rehabilitating this property using NSP funds is helping to preserve affordable housing opportunities along the Phoenix light rail route and close to employment, shopping and cultural activities. The Period of Affordability for this property is at least 30 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120 percent rents not to exceed the current market rent for the area. At least 50 percent of the units at the Park Lee Apartments serve households at or below 50 percent of Area Median Income, with the remaining units serving households at or below 120 percent of Area Median Income.

Park Lee has undergone extensive, multi phased rehabilitation in all 523 units as well as building exteriors and common areas. Improvements of both interior and exterior items include a renovated on-site community meeting room, new landscaping and irrigation system, playground and park space, new kitchen appliances, HVAC system, cabinets and countertops, flooring, exterior and interior lighting, new paint, etc. Six units were converted into fully ADA accessible units. All 117 units in the second phase will be leased as smoke free units and a designated smoking area with benches and ashtrays will be available for all residents.

Property management continually engages residents in community activities and events such as holiday and seasonal parties, Block Watch meetings, summer meal and activity program for kids, etc. Residents are active in their community and have an affordable place that they can be proud to call home.

Unit projections and reported beneficiaries have been distributed between NSP allocations and activities based on funds budgeted and matching funds. The unit projections for the 523-unit project are as follows:

NSP1 NSP4R-REHParkLee-LH25: 159

NSP1 NSP4A-ACQParkLee-LH25: 23

NSP2 MF-ParkLee-LH25: 163

NSP2 MF-ParkLee-LMMI: 127

NSP3 MF-ParkLee-LMMI: 51

Location Description:

The Park Lee Apartments is a City instrumentality owned multifamily community located at 1600 West Highland Avenue in Phoenix, AZ. Park Lee is located in a neighborhood west of the Phoenix Central Corridor and is close to desired jobs, shopping, amenities and transportation, including light rail and bus routes. Tract number from the NSP3 Mapping Tool is 04013108902.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	161/163
# of Multifamily Units	0	161/163

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	161/163	0/0	161/163	100.00
# Renter Households	0	0	0	161/163	0/0	161/163	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Activity Supporting Documents:

None



Grantee Activity Number:	MF-ParkLee-LMMI
Activity Title:	Multi Family REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
PCCR Park Lee, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$19,000.00
Total Budget	\$0.00	\$19,000.00
Total Obligated	\$0.00	\$19,000.00
Total Funds Drawdown	\$0.00	\$19,000.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$19,000.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$19,000.00
City of Phoenix-HD	\$0.00	\$0.00
PCCR Park Lee, LLC	\$0.00	\$19,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Park Lee Apartments is a City instrumentality owned multifamily community totaling 523 units on approximately 32 acres. In December 2009, the City of Phoenix acquired the note on Park Lee from HUD. The City transferred the note to a City LLC instrumentality, which then acquired the property through a deed in lieu of foreclosure. This instrumentality provided for extensive rehabilitation using NSP funds. Additional funding from City General Obligation Bond funds was utilized in the acquisition. HUD is in concurrence with the procurement and loan process as outlined by the City. This activity is for the rehabilitation of the Park Lee Apartments with LH25 beneficiaries.

Park Lee was the largest and most luxurious apartment complex in the state of Arizona when it opened in 1955. Prior to City acquisition in 2009, Park Lee had experienced significant deterioration and neglected maintenance, and the property caused blight to the surrounding areas of the neighborhood in which it is located. At the time, only 10 percent of the units were occupied, and the property was plagued with vandalism, drug use and other criminal elements. The City Housing Department has worked closely with the Police and Neighborhood Services Departments to ensure that the property is now safe and secure. It has also engaged residents and surrounding neighbors in the plans for revitalizing the property through several meetings. Through these efforts, the City Housing Department is making a positive contribution to the community. Acquiring and rehabilitating this property using NSP funds is helping to preserve affordable housing opportunities along the Phoenix light rail route and close to employment, shopping and cultural activities. The Period of Affordability for this property is at least 30 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120 percent rents not to exceed the current market rent for the area. At least 50 percent of the units at the Park Lee Apartments serve households at or below 50 percent



of Area Median Income, with the remaining units serving households at or below 120 percent of Area Median Income. Park Lee has undergone extensive, multi phased rehabilitation in all 523 units as well as building exteriors and common areas. Improvements of both interior and exterior items include a renovated on-site community meeting room, new landscaping and irrigation system, playground and park space, new kitchen appliances, HVAC system, cabinets and countertops, flooring, exterior and interior lighting, new paint, etc. Six units were converted into fully ADA accessible units. All 117 units in the second phase will be leased as smoke free units and a designated smoking area with benches and ashtrays will be available for all residents.

Property management continually engages residents in community activities and events such as holiday and seasonal parties, Block Watch meetings, summer meal and activity program for kids, etc. Residents are active in their community and have an affordable place that they can be proud to call home.

Unit projections and reported beneficiaries have been distributed between NSP allocations and activities based on funds budgeted and matching funds. The unit projections for the 523-unit project are as follows:

NSP1 NSP4R-REHParkLee-LH25: 159

NSP1 NSP4A-ACQParkLee-LH25: 23

NSP2 MF-ParkLee-LH25: 163

NSP2 MF-ParkLee-LMMI: 127

NSP3 MF-ParkLee-LMMI: 51

Location Description:

The Park Lee Apartments is a City instrumentality owned multifamily community located at 1600 West Highland Avenue in Phoenix, AZ. Park Lee is located in a neighborhood west of the Phoenix Central Corridor and is close to desired jobs, shopping, amenities and transportation, including light rail and bus routes. Tract number from the NSP3 Mapping Tool is 04013108902.

MF-ParkLee-LMMI

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	127/127
# of Multifamily Units	0	127/127

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	15/0	127/127	11.81
# Renter Households	0	0	0	0/0	15/0	127/127	11.81

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	MF-PineCrest-LH25
Activity Title:	Multi Family REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
MF ACQ and REHAB Eligible Use B

Projected Start Date:
02/10/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Completed

Project Title:
Multi Family Strategies

Projected End Date:
02/10/2015

Completed Activity Actual End Date:

Responsible Organization:
PGHC Pine Crest LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,900,000.00
Total Budget	\$0.00	\$1,900,000.00
Total Obligated	\$0.00	\$1,900,000.00
Total Funds Drawdown	\$0.00	\$1,900,000.00
Program Funds Drawdown	\$0.00	\$1,420,545.33
Program Income Drawdown	\$0.00	\$479,454.67
Program Income Received	\$0.00	\$115,001.00
Total Funds Expended	\$0.00	\$1,900,000.00
City of Phoenix-HD	\$0.00	(\$185,223.00)
PGHC Pine Crest LLC	\$0.00	\$2,085,223.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
PGHC Pine Crest LLC	Rehabilitation/reconstruction of residential structures	MF ACQ and REHAB Eligible Use B	MF-PineCrest-LMMI	Multi Family REHAB	General Account

Activity Description:

Pine Crest Apartments is a 264 unit apartment community, built in 1985, containing all 2 bedroom 2 bath residential units in 22 buildings. Amenities include two swimming pools, a playground, covered parking, ceiling fans, and a washer and dryer in each unit. Working in partnership with HUD, the City of Phoenix acquired title to the Pine Crest Apartments after foreclosure in January 2011. The City then conveyed the property to a City created Limited Liability Company, called PGHC Pine Crest, LLC. This activity is for the rehabilitation of the Pine Crest Apartments with LH25 beneficiaries.

Pine Crest was partially rehabilitated in 2005 using LIHTCs and a HOME loan. When acquired the property suffered from extensive deferred maintenance, blight and low occupancy. The LLC owner has preserved the affordability of the existing LIHTC and HOME units dissolved in the foreclosure by reestablishing the Land Use Restriction Agreements. Additionally, the LLC recorded new income and affordability restrictions under NSP and the City's Affordable Housing Fund program to ensure that Pine Crest remains affordable for an additional 30 years and avoids the loss of HOME units. The Period of Affordability for this property is at least 30 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120



percent rents not to exceed the current market rent for the area.

Rehabilitation improvements include exterior and interior paint, landscaping and irrigation system replacements, parking lot sealing, new playground, swimming pool repairs, ADA accessibility improvements, new energy efficient windows and doors, new low flow toilets and faucets, new lighting fixtures, replacement of cabinets and flooring as needed, new Energy Star appliances as needed, and replacement of HVAC units with energy efficient models.

This acquisition and rehabilitation activity will help stabilize the property and immediate neighborhood, which has been hard hit by the foreclosure crisis, by providing a safe and livable community with many attractive amenities close to jobs and transportation.

Unit projections and reported beneficiaries have been distributed between an LH25 and an LMMI activity. The unit projections for the 264-unit project are as follows:

MF-PineCrest-LH25: 148

MF-PineCrest-LMMI: 116

Location Description:

Pine Crest Apartments is located at 2601 West Claremont Avenue in Phoenix, AZ, near 27th Avenue and Bethany Home Road along the I17 corridor. It is in close proximity to several public schools, a full service grocery store, park, hospital, and several major bus routes. The property has mature vegetation and sits on approximately 8.4 acres with other multifamily properties adjacent to the property. Tract number from the NSP3 Mapping Tool is 04013106800.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	149/148
# of Multifamily Units	0	149/148

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	149/148	0/0	149/148	100.00
# Renter Households	0	0	0	149/148	0/0	149/148	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	MF-PineCrest-LMMI
Activity Title:	Multi Family REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
PGHC Pine Crest LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$466,838.12
Total Budget	\$0.00	\$466,838.12
Total Obligated	\$0.00	\$466,838.12
Total Funds Drawdown	\$0.00	\$466,838.12
Program Funds Drawdown	\$0.00	\$264,530.51
Program Income Drawdown	\$0.00	\$202,307.61
Program Income Received	\$0.00	\$28,750.00
Total Funds Expended	\$0.00	\$466,838.12
PGHC Pine Crest LLC	\$0.00	\$466,838.12
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Pine Crest Apartments is a 264 unit apartment community, built in 1985, containing all 2 bedroom 2 bath residential units in 22 buildings. Amenities include two swimming pools, a playground, covered parking, ceiling fans, and a washer and dryer in each unit. Working in partnership with HUD, the City of Phoenix acquired title to the Pine Crest Apartments after foreclosure in January 2011. The City then conveyed the property to a City created Limited Liability Company, called PGHC Pine Crest, LLC. This activity is for the rehabilitation of the Pine Crest Apartments with LMMI beneficiaries.

Pine Crest was partially rehabilitated in 2005 using LIHTCs and a HOME loan. When acquired the property suffered from extensive deferred maintenance, blight and low occupancy. The LLC owner has preserved the affordability of the existing LIHTC and HOME units dissolved in the foreclosure by reestablishing the Land Use Restriction Agreements. Additionally, the LLC recorded new income and affordability restrictions under NSP and the Citys Affordable Housing Fund program to ensure that Pine Crest remains affordable for an additional 30 years and avoids the loss of HOME units. The Period of Affordability for this property is at least 30 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120 percent rents not to exceed the current market rent for the area.

Rehabilitation improvements include exterior and interior paint, landscaping and irrigation system replacements, parking lot sealing, new playground, swimming pool repairs, ADA accessibility improvements, new energy efficient windows and doors, new low flow toilets and faucets, new lighting fixtures, replacement of cabinets and flooring as needed, new Energy Star appliances as needed, and replacement of HVAC units with energy efficient models.

This acquisition and rehabilitation activity will help stabilize the property and immediate neighborhood, which has been hard hit by the foreclosure crisis, by providing a safe and livable community with many attractive amenities close to jobs and transportation.

Unit projections and reported beneficiaries have been distributed between an LH25 and an LMMI activity. The



unit projections for the 264-unit project are as follows:
 MF-PineCrest-LH25: 148
 MF-PineCrest-LMMI: 116

Location Description:

Pine Crest Apartments is located at 2601 West Claremont Avenue in Phoenix, AZ, near 27th Avenue and Bethany Home Road along the I17 corridor. It is in close proximity to several public schools, a full service grocery store, park, hospital, and several major bus routes. The property has mature vegetation and sits on approximately 8.4 acres with other multifamily properties adjacent to the property. Tract number from the NSP3 Mapping Tool is 04013106800.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	115/116
# of Multifamily Units	0	115/116

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	21/116	115/116	18.26
# Renter Households	0	0	0	0/0	21/116	115/116	18.26

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	MF-SantaFe-LH25
Activity Title:	Multi Family REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
PRIDE

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,037,837.85
Total Budget	\$0.00	\$6,037,837.85
Total Obligated	\$0.00	\$6,037,837.85
Total Funds Drawdown	\$0.00	\$6,037,837.85
Program Funds Drawdown	\$0.00	\$5,691,163.58
Program Income Drawdown	\$0.00	\$346,674.27
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,037,837.85
City of Phoenix-NSD	\$0.00	\$0.00
PRIDE	\$0.00	\$6,037,837.85
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Santa Fe Springs Apartments was a distressed property in foreclosure when it was purchased by the Phoenix Residential Investment Development Effort or PRIDE in November 2010. PRIDE is a nonprofit corporation whose mission is to develop, promote and otherwise assist in the establishment and operation of low income housing for residents of the greater Phoenix community. The City of Phoenix loaned PRIDE NSP and HOME funds to complete the acquisition and rehabilitation of the property. In addition to acquisition and rehabilitation, HUD approved an NSP operating reserve in the amount of \$326,763. These funds are being used to help cover unforeseen operating expenditures. This activity is for the acquisition and rehabilitation of the Santa Fe Springs Apartments with LH25 beneficiaries.

The 310 unit apartment community is comprised of studio units, 1 bedroom 1 bath units, 2 bedroom 1 bath units, and 2 bedroom 2 bath units. The purchase and rehabilitation of this property will help stabilize the surrounding neighborhood which has been negatively affected by crime and blight. When acquired the property suffered from extensive deferred maintenance and low occupancy. Santa Fe Springs is a mixed income community with units serving families earning at or below 50 percent, 60 percent and 120 percent of the Phoenix Area Median Income. The Period of Affordability for this property is at least 40 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120 percent rents not to exceed the current market rent for the area.

Rehabilitation work at Santa Fe Springs includes both exterior and interior improvements in this multi phased project. Unit interiors in 51 units were completely renovated. In addition, new fan coils, cabinets, vanities, and countertops were installed in 155 units. Exterior rehabilitation included asbestos and mold abatement, electrical meter pack replacement, new roofing, carport repairs, gas line replacement, asphalt and concrete repairs, building structural repairs, new fascia and chiller piping replacement.



Property management continually engages residents in community activities and events such as holiday and seasonal parties, Block Watch meetings, summer meal and activity program for kids, etc. A significant revitalization has occurred at Santa Fe Springs which has sparked other properties in the surrounding area to make improvements. Unit projections and reported beneficiaries have been distributed between NSP allocations and activities based on funds budgeted and matching funds. An activity to fund an operating deficit reserve fund was set up in summer 2013 after approval for the fund was given by HUD. Local HUD staff directed that it be a separate activity, with rehab as activity category and units be pro-rated to the activity. New direction is to not prorate units to this activity and so the unit projects have been changed as of November 2014. The unit projections for the 302-unit project are as follows:
 NSP1 NSP4R-REHSantaFe-LH25: 55
 NSP2 MF-SantaFe-LH25: 148
 NSP2 MF-SantaFe-LMMI: 99
 NSP2 MF-SantaFe-OperatingDeficitReserve: 0

Location Description:

The Santa Fe Springs Apartments are located at 1717 West Glendale Avenue in Phoenix, AZ. Santa Fe Springs is located close to a major bus route, the I17 Freeway, and is near the future light rail corridor slated to open in December 2015. The property has mature vegetation and sits on approximately 7.4 acres. Other multifamily properties and a large grocery store are adjacent to the community. Tract number from the NSP3 Mapping Tool is 04013106700.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	153/148
# of Multifamily Units	0	153/148

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	153/148	0/0	153/148	100.00
# Renter Households	0	0	0	153/148	0/0	153/148	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	MF-SantaFe-LMMI
Activity Title:	Multi Family REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/09/2010

Projected End Date:
12/30/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
PRIDE

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,628,282.28
Total Budget	\$0.00	\$1,628,282.28
Total Obligated	\$0.00	\$1,628,282.28
Total Funds Drawdown	\$0.00	\$1,628,282.28
Program Funds Drawdown	\$0.00	\$1,074,616.01
Program Income Drawdown	\$0.00	\$553,666.27
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,628,282.28
City of Phoenix-HD	\$0.00	\$0.00
PRIDE	\$0.00	\$1,628,282.28
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
PRIDE	Rehabilitation/reconstruction of residential structures	MF ACQ and REHAB Eligible Use B	MF-SantaFe-LH25	Multi Family REHAB	General Account
City of Phoenix-HD	Rehabilitation/reconstruction of residential structures	MF ACQ and REHAB Eligible Use B	MF-SantaFe-OperatingDeficitReserve	Multi Family REHAB	General Account

Activity Description:

September 2020
Project has been completed and remaining funds have been swept and reallocated.

December 2017
A new projected close date of 12/31/2017 has been entered and the activity will be marked as completed in the next QPR.

Santa Fe Springs Apartments was a distressed property in foreclosure when it was purchased by the Phoenix Residential Investment Development Effort or PRIDE in November 2010. PRIDE is a nonprofit corporation whose mission is to develop, promote and otherwise assist in the establishment and operation of low income housing for residents of the greater Phoenix community. The City of Phoenix loaned PRIDE NSP and HOME funds to



complete the acquisition and rehabilitation of the property. In addition to acquisition and rehabilitation, HUD approved an NSP operating reserve in the amount of \$326,763. These funds are being used to help cover unforeseen operating expenditures. This activity is for the acquisition and rehabilitation of the Santa Fe Springs Apartments with LMMI beneficiaries. The 310 unit apartment community is comprised of studio units, 1 bedroom 1 bath units, 2 bedroom 1 bath units, and 2 bedroom 2 bath units. The purchase and rehabilitation of this property will help stabilize the surrounding neighborhood which has been negatively affected by crime and blight. When acquired the property suffered from extensive deferred maintenance and low occupancy. Santa Fe Springs is a mixed income community with units serving families earning at or below 50 percent, 60 percent and 120 percent of the Phoenix Area Median Income. The Period of Affordability for this property is at least 40 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120 percent rents not to exceed the current market rent for the area.

Rehabilitation work at Santa Fe Springs includes both exterior and interior improvements in this multi phased project. Unit interiors in 51 units were completely renovated. In addition, new fan coils, cabinets, vanities, and countertops were installed in 155 units. Exterior rehabilitation included asbestos and mold abatement, electrical meter pack replacement, new roofing, carport repairs, gas line replacement, asphalt and concrete repairs, building structural repairs, new fascia and chiller piping replacement.

Property management continually engages residents in community activities and events such as holiday and seasonal parties, Block Watch meetings, summer meal and activity program for kids, etc. A significant revitalization has occurred at Santa Fe Springs which has sparked other properties in the surrounding area to make improvements.

Unit projections and reported beneficiaries have been distributed between NSP allocations and activities based on funds budgeted and matching funds. An activity to fund an operating deficit reserve fund was set up in summer 2013 after approval for the fund was given by HUD. Local HUD staff directed that it be a separate activity, with rehab as activity category and units be pro-rated to the activity. New direction is to not prorate units to this activity and so the unit projects have been changed as of November 2014. The unit projections for the 302-unit project are as follows:

NSP1 NSP4R-REHSantaFe-LH25: 55
 NSP2 MF-SantaFe-LH25: 148
 NSP2 MF-SantaFe-LMMI: 99
 NSP2 MF-SantaFe-OperatingDeficitReserve: 0

Location Description:

The Santa Fe Springs Apartments are located at 1717 West Glendale Avenue in Phoenix, AZ. Santa Fe Springs is located close to a major bus route, the I17 Freeway, and is near the future light rail corridor slated to open in December 2015. The property has mature vegetation and sits on approximately 7.4 acres. Other multifamily properties and a large grocery store are adjacent to the community. Tract number from the NSP3 Mapping Tool is 04013106700.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	96/99
# of Multifamily Units	0	96/99

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	69/0	96/99	71.88
# Renter Households	0	0	0	0/0	69/0	96/99	71.88

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	MF-WestEnd-LH25
Activity Title:	Multi Family ACQ and REHAB

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
MF ACQ and REHAB Eligible Use B

Project Title:
Multi Family Strategies

Projected Start Date:
02/09/2010

Projected End Date:
12/30/2020

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Camelback at the Stop, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,500,000.00
Total Budget	\$0.00	\$6,500,000.00
Total Obligated	\$0.00	\$6,500,000.00
Total Funds Drawdown	\$0.00	\$6,474,844.99
Program Funds Drawdown	\$0.00	\$6,316,456.99
Program Income Drawdown	\$0.00	\$158,388.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,474,844.99
Camelback at the Stop, LLC	\$0.00	\$6,474,844.99
City of Phoenix-HD	\$0.00	\$0.00
City of Phoenix-NSD	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

SEPTEMBER 2020
There has been a change in status on this activity that will be addressed in a Substantial Amendment in the fall of 2020. The Projected Close Date has been changed to 12/31/2020.

December 2017
A new projected close date of 7/1/2018 has been entered.

The West End Light Rail Apartments, formerly known as the Pines of Camelback Apartments, is a 236 unit, garden style apartment community that was constructed in 1973. The owner of the property, Camelback at the Stop LLC, facilitated the acquisition and rehabilitation of this bank owned foreclosed apartment complex. The development team consists of for profit, nonprofit partnership between three entities. Additional leverage in the form of developer equity and a private loan was contributed to the project. This activity is for the acquisition and rehabilitation of the West End Light Rail Apartments with LH25 beneficiaries.

The property is comprised of 1 bedroom, 2 bedroom and 3 bedroom units. The purchase and rehabilitation of this property will help stabilize the surrounding neighborhood which has been negatively affected by crime and blight. The Period of Affordability for this property is 30 years with 50 percent rents not to exceed the HOME rents established by the City Housing Department and 120 percent rents not to exceed the current market rent for the area. NSP funds provided to the developer through a loan agreement are to be repaid in thirty years at zero percent interest through surplus operating cash.



Rehabilitation activities include a new exterior face lift, new low water usage landscaping, covered parking, and completely new interiors including counter tops, cabinets, flooring, interior laundry facilities, plumbing, electrical wiring and new fixtures, doors and windows in a number of units. The project will have the appearance and all of the amenities, including size, of newly constructed apartment projects, but will be located in a central-city area close to the City Light Rail transit route and business centers in the Camelback and Central Corridors of Phoenix.

Location Description:

The West End Light Rail Apartments is located at 4802 North 19th Avenue, and is across from the 19th Avenue and Camelback Light Rail Station. The apartment community is located in several overlaying designations including a Rental Renaissance Area, the West Phoenix Revitalization Area and the Transit Overlay District. It is close to schools, shopping, cultural activities, and major transportation routes. Tract number from the NSP3 Mapping Tool is 04013109000.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	168/126
# of Multifamily Units	0	168/126

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	168/126	0/0	168/126	100.00
# Renter Households	0	0	0	168/126	0/0	168/126	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Project # / SF HIP Eligible Use B / Home Improvement Program

Grantee Activity Number:	SF-HIP-CHRA
Activity Title:	Home Improvement Program

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
SF HIP Eligible Use B

Projected Start Date:
02/10/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Cancelled

Project Title:
Home Improvement Program

Projected End Date:
02/10/2014

Completed Activity Actual End Date:

Responsible Organization:
CHRA-Community Housing Resources of Arizona

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CHRA-Community Housing Resources of Arizona	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City will provide homeownership in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. In addition, the program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence. Performance measures will be reported in SF-HIP-REH.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number:	SF-HIP-HA
Activity Title:	Home Improvement Program

Activity Type:
Homeownership Assistance to low- and moderate-income

Activity Status:
Completed

Project Number:
SF HIP Eligible Use B

Project Title:
Home Improvement Program

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$165,000.00
Program Funds Drawdown	\$0.00	\$120,000.00
Program Income Drawdown	\$0.00	\$45,000.00
Program Income Received	\$0.00	\$41,282.00
Total Funds Expended	\$0.00	\$165,000.00
City of Phoenix-NSD	\$0.00	\$165,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City will provide homeownership in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. In addition, the program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence. Performance measures will be reported in SF-HIP-REH.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Grantee Activity Number:	SF-HIP-HoCos
Activity Title:	Home Improvement Program

Activity Type:
Homeownership Assistance to low- and moderate-income

Activity Status:
Cancelled

Project Number:
SF HIP Eligible Use B

Project Title:
Home Improvement Program

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Phoenix-NSD	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City will provide homeownership in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. In addition, the program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence. Performance measures will be reported in SF-HIP-REH.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None



Grantee Activity Number:	SF-HIP-NSPAZ
Activity Title:	Home Improvement Program

Activity Type:
 Rehabilitation/reconstruction of residential structures

Project Number:
 SF HIP Eligible Use B

Projected Start Date:
 02/10/2010

Benefit Type:
 Direct (HouseHold)

National Objective:
 NSP Only - LMMI

Activity Status:
 Completed

Project Title:
 Home Improvement Program

Projected End Date:
 02/10/2014

Completed Activity Actual End Date:

Responsible Organization:
 NSPAZ, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$278,566.58
Total Budget	\$0.00	\$278,566.58
Total Obligated	\$0.00	\$278,566.58
Total Funds Drawdown	\$0.00	\$278,566.58
Program Funds Drawdown	\$0.00	\$91,203.00
Program Income Drawdown	\$0.00	\$187,363.58
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$278,566.58
NSPAZ, LLC	\$0.00	\$278,566.58
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City will provide homeownership in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. In addition, the program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence. Performance measures will be reported in SF-HIP-REH.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number:	SF-HIP-PHX
Activity Title:	Home Improvement Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Title:
Home Improvement Program

Project Number:
SF HIP Eligible Use B

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2014

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$425,461.20
Total Budget	\$0.00	\$425,461.20
Total Obligated	\$0.00	\$425,461.20
Total Funds Drawdown	\$0.00	\$425,461.20
Program Funds Drawdown	\$0.00	\$380,592.33
Program Income Drawdown	\$0.00	\$44,868.87
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$425,461.20
City of Phoenix-NSD	\$0.00	\$425,461.20
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City will provide homeownership in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. In addition, the program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence. Performance measures will be reported in SF-HIP-REH.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Grantee Activity Number:	SF-HIP-REH
Activity Title:	Home Improvement Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
SF HIP Eligible Use B

Project Title:
Home Improvement Program

Projected Start Date:
02/09/2010

Projected End Date:
02/09/2014

Benefit Type:
Direct (Household)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
NSPAZ, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$363,030.19
Total Budget	\$0.00	\$363,030.19
Total Obligated	\$0.00	\$363,030.19
Total Funds Drawdown	\$0.00	\$363,030.19
Program Funds Drawdown	\$0.00	\$352,075.87
Program Income Drawdown	\$0.00	\$10,954.32
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$363,030.19
City of Phoenix-NSD	\$0.00	\$363,030.19
NSPAZ, LLC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
CHRA-Community Housing Resources of Arizona	Homeownership Assistance to low- and moderate-income	SF HIP Eligible Use B	SF-HIP-CHRA	Home Improvement Program	General Account
City of Phoenix-NSD	Homeownership Assistance to low- and moderate-income	SF HIP Eligible Use B	SF-HIP-HA	Home Improvement Program	General Account
City of Phoenix-NSD	Homeownership Assistance to low- and moderate-income	SF HIP Eligible Use B	SF-HIP-HoCos	Home Improvement Program	General Account
NSPAZ, LLC	Rehabilitation/reconstruction of residential structures	SF HIP Eligible Use B	SF-HIP-NSPAZ	Home Improvement Program	General Account
City of Phoenix-NSD	Rehabilitation/reconstruction of residential structures	SF HIP Eligible Use B	SF-HIP-PHX	Home Improvement Program	General Account
ROI Properties	Homeownership Assistance to low-	SF HIP Eligible Use B	SF-HIP-ROI	Home Improvement	General Account



Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
ROI Properties	and moderate-income	SF HIP Eligible Use B	SF-HIP-ROI	Program	General Account

Activity Description:

September 2020

Project has been completed and remaining funds have been swept and reallocated.

The program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. In addition, the City will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/8
# of Singlefamily Units	0	10/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	7/0	10/8	70.00
# Owner Households	0	0	0	0/0	7/0	10/8	70.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	SF-HIP-REH-LH25
Activity Title:	Home Improvement Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
SF HIP Eligible Use B

Projected Start Date:
02/10/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Completed

Project Title:
Home Improvement Program

Projected End Date:
02/10/2014

Completed Activity Actual End Date:

Responsible Organization:
NSPAZ, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$73,171.14
Total Budget	\$0.00	\$73,171.14
Total Obligated	\$0.00	\$73,171.14
Total Funds Drawdown	\$0.00	\$73,171.14
Program Funds Drawdown	\$0.00	\$73,171.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$73,171.14
City of Phoenix-NSD	\$0.00	\$0.00
NSPAZ, LLC	\$0.00	\$73,171.14
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. In addition, the City will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	SF-HIP-ROI
Activity Title:	Home Improvement Program

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
SF HIP Eligible Use B

Projected Start Date:
02/10/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Home Improvement Program

Projected End Date:
02/10/2015

Completed Activity Actual End Date:

Responsible Organization:
ROI Properties

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$40,816.00
Total Budget	\$0.00	\$40,816.00
Total Obligated	\$0.00	\$40,816.00
Total Funds Drawdown	\$0.00	\$40,816.00
Program Funds Drawdown	\$0.00	\$40,816.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$40,816.00
ROI Properties	\$0.00	\$40,816.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The program includes a deferred payment loan for housing rehabilitation to assure foreclosed homes meet defined housing and energy standards upon re-sale. The terms of these services are included in Factor 3, Section (b) of the NSP2 application. In addition, the City will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. Through the Home Improvement Program (HIP), buyers may select a property within strategic areas, working with the developer dedicated to that area. Participants must be income-eligible, FHA creditworthy, must complete the NSP2-required housing counseling, and maintain the property as their principal residence. Performance measures will be reported in SF-HIP-REH.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / SF MIR Eligible Use B / Move In Ready Program

Grantee Activity Number: SF-MIR-ACQ-LH25
Activity Title: Move In Ready Program

Activity Type:

Acquisition - general

Project Number:

SF MIR Eligible Use B

Projected Start Date:

02/10/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Move In Ready Program

Projected End Date:

02/10/2015

Completed Activity Actual End Date:

Responsible Organization:

City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$492,690.96
Total Budget	\$0.00	\$492,690.96
Total Obligated	\$0.00	\$492,690.96
Total Funds Drawdown	\$0.00	\$492,690.96
Program Funds Drawdown	\$0.00	\$492,690.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$492,690.96
City of Phoenix-NSD	\$0.00	\$492,690.96
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 30, 2015
 Activity completed.

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for acquisition of single family homes by the City. Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas on Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a



significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: SF-MIR-ACQ-LMMI
Activity Title: Move In Ready Program

Activity Type:
Acquisition - general
Project Number:
SF MIR Eligible Use B
Projected Start Date:
02/10/2010
Benefit Type:
Direct (HouseHold)
National Objective:
NSP Only - LMMI

Activity Status:
Completed
Project Title:
Move In Ready Program
Projected End Date:
11/01/2017
Completed Activity Actual End Date:

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$12,548,015.80
Total Budget	\$0.00	\$12,548,015.80
Total Obligated	\$0.00	\$12,548,015.80
Total Funds Drawdown	\$0.00	\$12,548,015.80
Program Funds Drawdown	\$0.00	\$9,663,082.70
Program Income Drawdown	\$0.00	\$2,884,933.10
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,548,015.80
City of Phoenix-NSD	\$0.00	\$12,548,015.80
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
CHRA-Community Housing Resources of Arizona	Homeownership Assistance to low- and moderate-income	SF MIR Eligible Use B	SF-MIR-CHRA	Move In Ready Program	General Account
FSL--Foundation for Senior Living	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-FSL-LMMI	Move In Ready Program	General Account
City of Phoenix-NSD	Homeownership Assistance to low- and moderate-income	SF MIR Eligible Use B	SF-MIR-HoCos	Move In Ready Program	General Account
Mandalay Communities, Inc.	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-MAN-LMMI	Move In Ready Program	General Account
NFWAZ, LLC	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-NFWAZ-LMMI	Move In Ready Program	General Account
Trellis fka Neighborhood Housing Services of Phoenix	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-NHS-LMMI	Move In Ready Program	General Account
City of Phoenix-NSD	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-PHX	Move In Ready Program	General Account



Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
ROI Properties	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-ROI	Move In Ready Program	General Account

Activity Description:

December 2017

Remaining funds have been swept. A new projected close date of 12/31/2017 has been entered and the activity will be marked as completed in the next QPR.

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/City's Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for acquisition of single family homes by the City.

Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None



Grantee Activity Number: SF-MIR-CHRA
Activity Title: Move In Ready Program

Activity Type:
 Homeownership Assistance to low- and moderate-income

Activity Status:
 Cancelled

Project Number:
 SF MIR Eligible Use B

Project Title:
 Move In Ready Program

Projected Start Date:
 02/10/2010

Projected End Date:
 02/10/2014

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 CHRA-Community Housing Resources of Arizona

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
CHRA-Community Housing Resources of Arizona	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for loan administration services.

Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None



Grantee Activity Number:	SF-MIR-FSL-LH25
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
SF MIR Eligible Use B

Project Title:
Move In Ready Program

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
FSL--Foundation for Senior Living

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$237,909.35
Total Budget	\$0.00	\$237,909.35
Total Obligated	\$0.00	\$237,909.35
Total Funds Drawdown	\$0.00	\$237,909.35
Program Funds Drawdown	\$0.00	\$237,909.35
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$237,909.35
City of Phoenix-NSD	\$0.00	\$0.00
FSL--Foundation for Senior Living	\$0.00	\$237,909.35
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Move-In Ready Program engages the services of developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for the developer.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		2/2
#Energy Star Replacement		0		6/1
#Additional Attic/Roof		0		2/1
#Efficient AC added/replaced		0		2/1
#Replaced thermostats		0		2/1
#Replaced hot water heaters		0		2/1
#Light Fixtures (indoors)		0		24/1
#Refrigerators replaced		0		2/1
#Dishwashers replaced		0		2/1
#Low flow toilets		0		4/1
#Low flow showerheads		0		3/1
#Units with bus/rail access		0		2/1

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		2/2
# of Singlefamily Units		0		2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/2	0/0	2/2	100.00
# Owner Households	0	0	0	2/2	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	SF-MIR-FSL-LMMI
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
SF MIR Eligible Use B

Projected Start Date:
02/10/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Move In Ready Program

Projected End Date:
03/31/2017

Completed Activity Actual End Date:

Responsible Organization:
FSL--Foundation for Senior Living

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$10,146,560.21
Total Budget	\$0.00	\$10,146,560.21
Total Obligated	\$0.00	\$10,146,560.21
Total Funds Drawdown	\$0.00	\$10,146,560.21
Program Funds Drawdown	\$0.00	\$7,822,917.68
Program Income Drawdown	\$0.00	\$2,323,642.53
Program Income Received	\$7,000.00	\$7,377,961.63
Total Funds Expended	\$0.00	\$10,146,560.21
FSL--Foundation for Senior Living	\$0.00	\$10,146,560.21
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for rehab by the developer.

Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

December 2017

Remaining funds have been swept and project marked as closed. Activity was previously marked as completed in the QPR as of March 31, 3015.

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.



Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Program income was received from down payment ans closing cost assistance recaptured upon resale of a NSP-assisted homebuyer.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	65/32
#Energy Star Replacement	0	397/1
#Additional Attic/Roof	0	61/1
#Efficient AC added/replaced	0	63/1
#Replaced thermostats	0	64/1
#Replaced hot water heaters	0	65/1
#Light Fixtures (indoors)	0	706/1
#Light fixtures (outdoors)	0	166/1
#Refrigerators replaced	0	65/1
#Clothes washers replaced	0	49/1
#Dishwashers replaced	0	14/1
#Low flow toilets	0	115/1
#Low flow showerheads	0	96/1
#Units with bus/rail access	0	56/1
#Units exceeding Energy Star	0	11/1
#Units 2 other green	0	12/1
# of Substantially Rehabilitated	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	65/32
# of Singlefamily Units	0	65/32

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	21/0	65/32	33.85
# Owner Households	0	0	0	1/0	21/0	65/32	33.85

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	SF-MIR-HoCos
Activity Title:	Move In Ready Program

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
SF MIR Eligible Use B

Projected Start Date:
02/10/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Move In Ready Program

Projected End Date:
12/31/2017

Completed Activity Actual End Date:

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$57,164.01
Total Budget	\$0.00	\$57,164.01
Total Obligated	\$0.00	\$57,164.01
Total Funds Drawdown	\$0.00	\$57,164.01
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$57,164.01
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$57,164.01
City of Phoenix-NSD	\$0.00	\$57,164.01
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

December 2017
 A new projected close date of 12/31/2017 has been entered and the activity will be marked as completed in the next QPR.

 The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:
 · Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
 · Lead based paint standards
 · Energy efficiency improvements
 · Front yard landscaping/curb appeal
 In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for housing counseling.
 Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.



Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	SF-MIR-MAN-LH25
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
SF MIR Eligible Use B

Project Title:
Move In Ready Program

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Mandalay Communities, Inc.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$892,841.85
Total Budget	\$0.00	\$892,841.85
Total Obligated	\$0.00	\$892,841.85
Total Funds Drawdown	\$0.00	\$892,841.85
Program Funds Drawdown	\$0.00	\$892,841.85
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$12,000.00
Total Funds Expended	\$0.00	\$892,841.85
City of Phoenix-NSD	\$0.00	\$0.00
Mandalay Communities, Inc.	\$0.00	\$892,841.85
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 30, 2015
Activity completed.

The Move-In Ready Program engages the services of developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for rehab by the developer.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest



percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.
 Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/9
#Energy Star Replacement	0	4/1
#Additional Attic/Roof	0	9/1
#Efficient AC added/replaced	0	8/1
#Replaced thermostats	0	7/1
#Replaced hot water heaters	0	10/1
#Light Fixtures (indoors)	0	92/1
#Light fixtures (outdoors)	0	30/1
#Refrigerators replaced	0	9/1
#Dishwashers replaced	0	9/1
#Low flow toilets	0	21/1
#Low flow showerheads	0	20/1
#Units with bus/rail access	0	9/1
#Units exceeding Energy Star	0	1/1
#Units w/ other green	0	45/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/9
# of Singlefamily Units	0	10/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/9	0/0	10/9	100.00
# Owner Households	0	0	0	10/9	0/0	10/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	SF-MIR-MAN-LMMI
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
SF MIR Eligible Use B

Project Title:
Move In Ready Program

Projected Start Date:
02/09/2010

Projected End Date:
09/29/2020

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Mandalay Communities, Inc.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$11,834,179.48
Total Budget	\$0.00	\$11,834,179.48
Total Obligated	\$0.00	\$11,834,179.48
Total Funds Drawdown	\$0.00	\$11,834,179.48
Program Funds Drawdown	\$0.00	\$6,952,383.15
Program Income Drawdown	\$0.00	\$4,881,796.33
Program Income Received	\$34,000.00	\$9,948,673.48
Total Funds Expended	\$0.00	\$11,834,179.48
Mandalay Communities, Inc.	\$0.00	\$11,834,179.48
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 2020
Project has been completed and remaining funds have been swept and reallocated.

December 2017
Funds are still being spent in this Activity. The Projected Close Date has been changed to July 1, 2018.

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for rehab by the developer.



Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Program income was received from down payment and closing cost assistance recaptured upon resale of a NSP-assisted homebuyer.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	89/51
#Energy Star Replacement	0	181/1
#Additional Attic/Roof	0	86/1
#Efficient AC added/replaced	0	81/1
#Replaced thermostats	0	76/1
#Replaced hot water heaters	0	87/1
#Light Fixtures (indoors)	0	716/1
#Light fixtures (outdoors)	0	238/1
#Refrigerators replaced	0	86/1
#Clothes washers replaced	0	3/1
#Dishwashers replaced	0	86/1
#Low flow toilets	0	197/1
#Low flow showerheads	0	147/1
#Units with bus/rail access	0	62/1
#Units exceeding Energy Star	0	19/1
#Units & other green	0	398/1
# of Substantially Rehabilitated	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	89/51
# of Singlefamily Units	0	89/51

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	39/0	89/51	43.82
# Owner Households	0	0	0	0/0	39/0	89/51	43.82

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Activity Supporting Documents:

None



Grantee Activity Number:	SF-MIR-NFWAZ-LH25
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
SF MIR Eligible Use B

Project Title:
Move In Ready Program

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
NFWAZ, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$29,959.96
Total Budget	\$0.00	\$29,959.96
Total Obligated	\$0.00	\$29,959.96
Total Funds Drawdown	\$0.00	\$29,959.96
Program Funds Drawdown	\$0.00	\$29,959.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$29,959.96
City of Phoenix-NSD	\$0.00	\$0.00
NFWAZ, LLC	\$0.00	\$29,959.96
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
FSL--Foundation for Senior Living	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-FSL-LH25	Move In Ready Program	General Account
Mandalay Communities, Inc.	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-MAN-LH25	Move In Ready Program	General Account
Trellis fka Neighborhood Housing Services of Phoenix	Rehabilitation/reconstruction of residential structures	SF MIR Eligible Use B	SF-MIR-NHS-LH25	Move In Ready Program	General Account

Activity Description:

The Move-In Ready Program engages the services of developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of



subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
#Energy Star Replacement	0	1/1
#Low flow toilets	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: SF-MIR-NFWAZ-LMMI
Activity Title: Move In Ready Program

Activity Type:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed

Project Number:
 SF MIR Eligible Use B

Project Title:
 Move In Ready Program

Projected Start Date:
 02/10/2010

Projected End Date:
 02/10/2014

Benefit Type:
 Direct (Household)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 NFWAZ, LLC

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$941,369.84
Total Budget	\$0.00	\$941,369.84
Total Obligated	\$0.00	\$941,369.84
Total Funds Drawdown	\$0.00	\$941,369.84
Program Funds Drawdown	\$0.00	\$941,369.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$358,888.46
Total Funds Expended	\$0.00	\$941,369.84
City of Phoenix-NSD	\$0.00	\$0.00
NFWAZ, LLC	\$0.00	\$941,369.84
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for rehab by the developer.

Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041,



85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	18/17
#Additional Attic/Roof	0	1/1
#Efficient AC added/replaced	0	2/1
#Replaced thermostats	0	2/1
#Replaced hot water heaters	0	6/1
#Light Fixtures (indoors)	0	60/1
#Light fixtures (outdoors)	0	13/1
#Refrigerators replaced	0	10/1
#Clothes washers replaced	0	1/1
#Dishwashers replaced	0	7/1
#Low flow toilets	0	11/1
#Low flow showerheads	0	6/1
#Units with bus/rail access	0	10/1
# of Substantially Rehabilitated	0	3/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/17
# of Singlefamily Units	0	18/17

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	9/0	18/17	50.00
# Owner Households	0	0	0	0/0	9/0	18/17	50.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number: SF-MIR-NHS-LH25
Activity Title: Move In Ready Program

Activity Type:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed

Project Number:
 SF MIR Eligible Use B

Project Title:
 Move In Ready Program

Projected Start Date:
 02/10/2010

Projected End Date:
 02/10/2015

Benefit Type:
 Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 NHSP-Neighborhood Housing Services of Phoenix

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$127,692.54
Total Budget	\$0.00	\$127,692.54
Total Obligated	\$0.00	\$127,692.54
Total Funds Drawdown	\$0.00	\$127,692.54
Program Funds Drawdown	\$0.00	\$127,692.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$127,692.54
City of Phoenix-NSD	\$0.00	\$0.00
Trellis fka Neighborhood Housing Services of Phoenix	\$0.00	\$127,692.54
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Move-In Ready Program engages the services of developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for rehab by the developer.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures. Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.



Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		1/1
#Additional Attic/Roof		0		1/1
#Efficient AC added/replaced		0		1/1
#Replaced thermostats		0		1/1
#Replaced hot water heaters		0		1/1
#Light Fixtures (indoors)		0		8/1
#Light fixtures (outdoors)		0		4/1
#Refrigerators replaced		0		1/1
#Dishwashers replaced		0		1/1
#Low flow toilets		0		2/1
#Low flow showerheads		0		2/1

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		1/1
# of Singlefamily Units		0		1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00
# Owner Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	SF-MIR-NHS-LMMI
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
SF MIR Eligible Use B

Project Title:
Move In Ready Program

Projected Start Date:
02/10/2010

Projected End Date:
12/31/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Trellis fka Neighborhood Housing Services of

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$6,710,589.89
Total Budget	\$0.00	\$6,710,589.89
Total Obligated	\$0.00	\$6,710,589.89
Total Funds Drawdown	\$0.00	\$6,710,589.89
Program Funds Drawdown	\$0.00	\$3,993,493.44
Program Income Drawdown	\$0.00	\$2,717,096.45
Program Income Received	\$0.00	\$7,658,641.60
Total Funds Expended	\$0.00	\$6,710,589.89
City of Phoenix-NSD	\$0.00	\$0.00
Trellis fka Neighborhood Housing Services of Phoenix	\$0.00	\$6,710,589.89
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

December 2017
 A new projected close date of 12/31/2017 has been entered and the activity will be marked as completed in the next QPR.

 The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:
 · Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
 · Lead based paint standards
 · Energy efficiency improvements
 · Front yard landscaping/curb appeal
 In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for rehab by the developer.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors.

1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.
 Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	68/45
#Energy Star Replacement	0	2/1
#Additional Attic/Roof	0	49/1
#Efficient AC added/replaced	0	61/1
#Replaced thermostats	0	67/1
#Replaced hot water heaters	0	68/1
#Light Fixtures (indoors)	0	911/1
#Light fixtures (outdoors)	0	196/1
#Refrigerators replaced	0	67/1
#Clothes washers replaced	0	4/1
#Dishwashers replaced	0	67/1
#Low flow toilets	0	165/1
#Low flow showerheads	0	149/1
#Units with bus/rail access	0	27/1
#Units exceeding Energy Star	0	2/1
#Units & other green	0	2/1
# of Substantially Rehabilitated	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	68/45
# of Singlefamily Units	0	68/45

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	28/0	68/45	41.18
# Owner Households	0	0	0	0/0	28/0	68/45	41.18

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None





Grantee Activity Number:	SF-MIR-PHX
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
SF MIR Eligible Use B

Projected Start Date:
02/09/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Under Way

Project Title:
Move In Ready Program

Projected End Date:
09/29/2020

Completed Activity Actual End Date:

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$1,664,846.63
Total Budget	\$0.00	\$1,664,846.63
Total Obligated	\$0.00	\$1,664,846.63
Total Funds Drawdown	\$0.00	\$1,664,846.63
Program Funds Drawdown	\$0.00	\$979,271.02
Program Income Drawdown	\$0.00	\$685,575.61
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,664,846.63
City of Phoenix-NSD	\$0.00	\$1,664,846.63
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 2020
Project has been completed and remaining funds have been swept and reallocated.

December 2017
Funds are still being spent in this Activity and additional funds were added. The Projected Close Date has been changed to July 1, 2018.

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/Citys Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses not tied to an address such as law of staff salaries.



Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None



Grantee Activity Number:	SF-MIR-ROI
Activity Title:	Move In Ready Program

Activity Type:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
SF MIR Eligible Use B

Project Title:
Move In Ready Program

Projected Start Date:
02/10/2010

Projected End Date:
02/10/2015

Benefit Type:
Direct (Household)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
ROI Properties

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$963,237.86
Total Budget	\$0.00	\$963,237.86
Total Obligated	\$0.00	\$963,237.86
Total Funds Drawdown	\$0.00	\$963,237.86
Program Funds Drawdown	\$0.00	\$537,346.09
Program Income Drawdown	\$0.00	\$425,891.77
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$963,237.86
ROI Properties	\$0.00	\$963,237.86
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Move-In Ready Program engages the services of Consortium Members and developer partners to acquire and rehabilitate foreclosed homes and sell them to qualified buyers in move-in ready condition that complies with NSP2 housing rehabilitation standards which include:

- Housing Quality Standards/Health and Safety/City's Neighborhood Preservation Ordinance
- Lead based paint standards
- Energy efficiency improvements
- Front yard landscaping/curb appeal

In addition, the program will provide homeownership assistance (an NSP Financing Mechanism) in the form of subordinate mortgages to assist homebuyers purchase and occupy foreclosed or abandoned single-family homes in the NSP2 Target Area. This activity will reflect expenses for ROI Properties which will provide services to the potential homebuyers, the housing counseling agencies, the developers and the City.

Performance measures are reported in SF-MIR-DMNR, SF-MIR-FSL, SF-MIR-NFWAZ, and SF-MIR-NHS.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents: None

Project # / SF RED Eligible Use E / Redvelopment



Grantee Activity Number:	SF-RED
Activity Title:	Redevelopment/Subdivisions

Activity Type:
Construction of new housing

Activity Status:
Completed

Project Number:
SF RED Eligible Use E

Project Title:
Redevelopment

Projected Start Date:
02/10/2010

Projected End Date:
11/01/2017

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Mandalay Communities, Inc.

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$3,458,057.64
Total Budget	\$0.00	\$3,458,057.64
Total Obligated	\$0.00	\$3,458,057.64
Total Funds Drawdown	\$0.00	\$3,458,057.64
Program Funds Drawdown	\$0.00	\$1,415,424.89
Program Income Drawdown	\$0.00	\$2,042,632.75
Program Income Received	\$0.00	\$2,076,430.00
Total Funds Expended	\$0.00	\$3,458,057.64
City of Phoenix-NSD	\$0.00	\$0.00
Mandalay Communities, Inc.	\$0.00	\$3,458,057.64
Most Impacted and Distressed Expended	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Phoenix-NSD	Construction of new housing	SF RED Eligible Use E	SF-RED-PHX	Redevelopment	General Account

Activity Description:

December 2017
Remaining funds have been swept and Activity marked as closed as of November 1, 2017. Activity will be marked as completed in the next QPR.

With NSP2, the City of Phoenix will undertake new construction of 14 homes in a failed subdivision. Mandalay Communities has experience working in all three of these circumstances and with struggling HOAs. Services from Fennemore Craig, P.C., CSG Advisors and Elliott D. Pollack and Company will assist in underwriting these projects through selection to financial assistance and will ensure that the assistance is needed to break through a redevelopment barrier and that market impacts are meaningful.

This foreclosure scenario is not unique to Phoenix and this program will result in a compelling demonstration case study of the following:

- resolving large, complex tracts of platted land;
- creating quality mixed-income communities;



- solving complex HOA and common area financing and investment problems;
- involving and supporting local school districts in planning, outreach and support of academic achievement; and,
- piloting green community initiatives.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	14/6
#Low flow toilets	0	28/28
#Low flow showerheads	0	28/28
#Units with bus/rail access	0	14/14
#Units exceeding Energy Star	0	14/14

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	14/14
# of Singlefamily Units	0	14/14

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/0	14/14	7.14
# Owner Households	0	0	0	0/0	1/0	14/14	7.14

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None



Grantee Activity Number:	SF-RED-HoCos
Activity Title:	Housing Counseling

Activity Type:
Homeownership Assistance to low- and moderate-income

Project Number:
SF RED Eligible Use E

Projected Start Date:
12/31/2010

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Redvelopment

Projected End Date:
09/29/2020

Completed Activity Actual End Date:

Responsible Organization:
City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$401,821.49
Total Budget	\$0.00	\$401,821.49
Total Obligated	\$0.00	\$401,821.49
Total Funds Drawdown	\$0.00	\$401,821.49
Program Funds Drawdown	\$0.00	\$55,202.50
Program Income Drawdown	\$0.00	\$346,618.99
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$401,821.49
City of Phoenix-NSD	\$0.00	\$401,821.49
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

December 2017
 Remaining funds have been swept. A new projected close date of 12/31/2017 has been entered and the activity will be marked as completed in the next QPR.

 This activity will reflect expenses for housing counseling services to be offered to potential homebuyers.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.
 Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	1113/0	0.00	
# Owner Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	SF-RED-PHX
Activity Title:	Redevelopment

Activity Type:

Construction of new housing

Project Number:

SF RED Eligible Use E

Projected Start Date:

02/09/2010

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Completed

Project Title:

Redvelopment

Projected End Date:

10/31/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$111,593.84
Total Budget	\$0.00	\$111,593.84
Total Obligated	\$0.00	\$111,593.84
Total Funds Drawdown	\$0.00	\$111,593.84
Program Funds Drawdown	\$0.00	\$75,846.22
Program Income Drawdown	\$0.00	\$35,747.62
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$111,593.84
City of Phoenix-NSD	\$0.00	\$111,593.84
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

December 2017

Remaining funds have been swept and Activity marked as closed as of November 1, 2017. Activity will be marked as completed in the next QPR.

This activity will reflect direct program expenses.
Performance measures are reported in SF-RED.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the NSP2 Target Area zip codes 85021, 85029, 85033, 85037, 85040, 85041, 85042, 85051, 85339 and 85353 and within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None

Grantee Activity Number:	SF-RED-SPV
Activity Title:	Redevelopment

Activity Type: Construction of new housing	Activity Status: Under Way
Project Number: SF RED Eligible Use E	Project Title: Redvelopment
Projected Start Date: 06/30/2014	Projected End Date: 06/30/2023
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: NSP Only - LMMI	Responsible Organization: FSL--Foundation for Senior Living

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$9,169,457.45
Total Budget	\$0.00	\$9,169,457.45
Total Obligated	\$0.00	\$9,169,457.45
Total Funds Drawdown	\$0.00	\$9,169,457.45
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$9,169,457.45
Program Income Received	\$645,158.57	\$14,972,223.89
Total Funds Expended	\$0.00	\$9,169,457.45
City of Phoenix-NSD	\$0.00	\$0.00
FSL--Foundation for Senior Living	\$0.00	\$9,169,457.45
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 2020
 Funds are still being spent in this Activity.
 The budget has been increased to cover expected draws.
 The Projected Close Date has been changed to July 1, 2023.

December 2017
 Responsible party has been changed. Additional program income has been budgeted. A new close date of July 1, 2020 has been entered.

September 30, 2015
 When this activity was set up, a redevelopment activity was planned and the City anticipated several developers participating. Only one developer will be undertaking this project, so extra activities have been cancelled and all funds have been moved to this activity. Activity has also been renamed to SPV indicating the project South Phoenix Village Infill Redevelopment Project.

The City of Phoenix will solicit proposals for the redevelopment of our vacant lots, as part of comprehensive neighborhood revitalization plans in the designated Neighborhood Investment Areas of Garfield, Isaac, South Phoenix Village and Village Center. The key objective in the redevelopment of single family detached homes is to develop diverse, energy efficient (green) homes for maximum community impact. The City will seek

developers that can deliver economies of scale for reasonable pricing and has the capacity to build out the available lots for home ownership. A component of the redevelopment activity is the execution of a marketing approach that maximizes exposure and can support improved confidence in the area with an emphasis in community engagement.

Infill housing is a key strategy in the comprehensive revitalization strategies of neighborhood that have suffered long term blight conditions, sub-standard quality of housing, criminal and nuisance activities. These are the same communities that were hardest hit with foreclosures and vacancies during the housing crisis. Redevelopment of residential properties will continue the long term efforts by the community and the City of Phoenix to revitalize, redevelop and rebuild our target area neighborhoods. The residents and the City have been active in creating a vision for new infill homes and other projects that will enhance the area and achieve their goals.

The goals for the redevelopment of residential properties in our target areas is to increase owner occupancy within each targeted area; achieve quality housing by building new, energy efficient, single-family homes within the target areas at an attainable price; improve area market conditions overall and to specifically support goals unique to that target area (for example in South Phoenix Village, redevelopment with new infill homes will help support the Four Corners Conceptual Plan for the mixed use and commercial redevelopment at the intersection of 24th Street and Broadway Road); promote successful homeownership by offering pre-purchase housing counseling and other strategies that are complementary to those of the City and residents; provide a range of home sizes and price points that will encourage first time buyers; and to create a positive and healthy community.

Location Description:

September 30, 2015

When this activity was set up, a redevelopment activity was planned and the City anticipated several developers participating. Only one developer will be undertaking this project, so extra activities have been cancelled and all funds have been moved to this activity. Activity has also been renamed to SPV indicating the project South Phoenix Village Infill Redevelopment Project.

The redevelopment of residential properties will occur in four City approved, strategic revitalization areas, designated as the Neighborhood Investment Areas of Garfield, Isaac, South Phoenix Village and Village Center. There are an additional eight scattered sites properties that were strategically acquired to eliminate a blighted nuisance located in neighborhoods that historically had its share of challenges. The redevelopment of these sites will bring vacant lots back to productive use and in a few of these neighborhoods, will complete its revitalization activities through single family housing opportunities.

Activity Progress Narrative:

In the single family Redevelopment Subdivision program, 0 units were acquired, constructed and two units were sold to NSP eligible homebuyers this quarter. Program to date, 16 units were acquired, constructed and sold to NSP eligible homebuyers.

Phase III of the South Phoenix Village Infill Redevelopment project has completed construction on 100 percent of the 24 new homes to be redeveloped. This last phase consists of 26 properties, two of which are the model homes redeveloped in Phase I. Program income received is from sales of homes sold to NSP eligible homebuyers.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Low flow toilets	4	188/1
#Low flow showerheads	4	188/1
#Units with bus/rail access	2	94/1
#Units exceeding Energy Star	2	94/1
#Sites re-used	0	0/1
#Units \geq other green	52	2561/1
# of Elevated Structures	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	85/1
# of Singlefamily Units	2	85/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/0	59/0	92/1	72.83



Grantee Activity Number:	SF-RED-SPV-PHX
Activity Title:	Redevelopment

Activity Type:

Construction of new housing

Project Number:

SF RED Eligible Use E

Projected Start Date:

06/30/2016

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$818,718.00
Total Budget	\$0.00	\$818,718.00
Total Obligated	\$0.00	\$818,718.00
Total Funds Drawdown	\$0.00	\$818,718.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$818,718.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$818,718.00
City of Phoenix-NSD	\$0.00	\$818,718.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 2020

Funds are still being spent in this Activity. The Projected Close Date has been changed to July 1, 2023.

December 2017

Funds are still being spent in this Activity. The Projected Close Date has been changed to July 1, 2020.

The activity will cover city costs for the redevelopment activity outside of the contract with the developer, Foundation for Senior Living.

Location Description:

The redevelopment of residential properties will occur in the South Phoenix Village neighborhood. The redevelopment of these sites will bring vacant lots back to productive use and in this neighborhood, will complete its revitalization activities through single family housing opportunities.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents:

None

Project # / SF-LandBank Eligible Use C / Land Bank

Grantee Activity Number:	SF-Landbank
Activity Title:	Landbank

Activity Type:

Land Banking - Acquisition (NSP Only)

Project Number:

SF-LandBank Eligible Use C

Projected Start Date:

11/30/2012

Benefit Type:

Area (Census)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Land Bank

Projected End Date:

11/30/2025

Completed Activity Actual End Date:

Responsible Organization:

City of Phoenix-NSD

Overall	Oct 1 thru Dec 31, 2020	To Date
Total Projected Budget from All Sources	\$0.00	\$122,717.72
Total Budget	\$0.00	\$122,717.72
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$74,782.79
Program Funds Drawdown	\$0.00	\$6,000.00
Program Income Drawdown	\$0.00	\$68,782.79
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$74,782.79
City of Phoenix-NSD	\$0.00	\$74,782.79
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

September 2020

Funds are still being spent in this Activity and the budget was increased to covered expected activity through projected close date.

This activity will acquire homes that have been abandoned or foreclosed upon and maintain them, until such time as a viable project has been identified and financing has been obtained.

Location Description:

The City of Phoenix has established areas of greatest need with priority emphasis given to the following factors. 1. Areas in Phoenix having the greatest percentage of home foreclosures. 2. Areas in Phoenix with the highest percentage of homes financed by a sub prime mortgage related loan. 3. Areas in Phoenix likely to face a significant rise in the rate of home foreclosures.

Activities will be performed within the city adopted Neighborhood Initiative Areas of Isaac, Garfield, South Phoenix Village, and Village Center.



Activity Progress Narrative:

The expenses incurred this quarter are for the ongoing activities on our NSP lots to keep them in compliance with city preservation codes. There were a total of 14 NSP2 acquisition demolition properties. Of these, seven were redeveloped as part of the South Phoenix Village Infill Redevelopment project with six of them sold to eligible buyers. All seven have been removed from the Land Bank.

Drawdowns were created in both the Admin and Landbank activities but have not yet been approved by the city of Phoenix DRGR administrator.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	14/5

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents: None
