

# Grantee: City of Sarasota

## Grant: B-09-CN-FL-0018

### July 1, 2021 thru September 30, 2021 Performance

---

<b>Grant Number:</b> B-09-CN-FL-0018	<b>Obligation Date:</b> 	<b>Award Date:</b> 02/11/2010
<b>Grantee Name:</b> City of Sarasota	<b>Contract End Date:</b> 02/11/2013	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$23,000,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$23,000,000.00	<b>Estimated PI/RL Funds:</b> \$1,664,586.71	
<b>Total Budget:</b> \$24,664,586.71		

## Disasters:

### Declaration Number

NSP

## Narratives

### Executive Summary:

The City of Sarasota and Sarasota County have received \$23 million in Neighborhood Stabilization Program 2 (NSP2) grant funds to assist with the redevelopment of the Newtown and North Sarasota neighborhoods. These neighborhoods have traditionally housed the lowest income residents in Sarasota County and were disproportionately impacted by the foreclosure crisis that hit Florida and Sarasota County.

After analyzing the need in the county, it was determined that the NSP2 activities that were most likely to stabilize the area were:

- Purchase and rehabilitate a minimum of 100 homes and residential properties that have been abandoned or foreclosed upon in order to sell, rent, or redevelop such homes and properties;
- Demolish 10 blighted units; and
- Redevelop 17 demolished or vacant properties as units for homebuyers. Additionally 68 units will be constructed for public housing, rental units.

Sarasota will work with nonprofit developers to implement the NSP2 program. The nonprofit developers will purchase, rehabilitate and sell or rent the homes to eligible beneficiaries. Sarasota will also work with the Sarasota Housing Authority to redevelop Phase II of the Janie's Garden redevelopment project.

### Target Geography:

The neighborhood selected for the NSP2 program is made up of eight census tracts located in northern Sarasota County in the City of Sarasota and unincorporated portions of Sarasota County and is referred to as the "Target Area" throughout this application. Although other areas of the County qualify based on Foreclosure and Vacancy Risk scores, it was determined that a targeted approach to some of the hardest-hit and historically disadvantaged neighborhoods would realize the greatest benefit from neighborhood stabilization activities.

At the heart of the selected area is Sarasota's Newtown Community (located in Tract 000300). From the initial development in 1914, this core African American community has experienced and witnessed the turn of many life-changing events. Recently, the Newtown Community has undertaken a grass-roots effort to promote holistic change in North Sarasota, including visions for economic development and neighborhood-based improvements. A number of diverse neighborhoods surround Newtown, interspersed with parks and other amenities. The North Sarasota Neighborhood (located in Tracts 001101 & 001102) contains key services including a recently constructed library, and planned renovations to the recreation center, schools, and several social service agencies that link the area together. A number of other neighborhoods are interspersed within the target area. Along with the defined and platted subdivisions within the target area are an eclectic variety of homes. Many of the older subdivisions within the target area saw rapid increases in housing values and signs of renewal as the real estate market escalated in 2005. However, since then they have taken drastic hits in terms of rapidly declining property values, foreclosures, and other challenges. The target area is close to downtown Sarasota and contains business and industrial corridors along the major thoroughfare roads. Businesses also reflect the multi dimensional character, with traditional "mom and pop operations" mixed among nationally known enterprises.

### Program Approach:

The City of Sarasota and Sarasota County's Neighborhood Stabilization Program is a regional strategy to redevelop the Newtown Neighborhood and the surrounding areas that impact the Newtown Neighborhood. The City of Sarasota and Sarasota County's efforts identified in the Newtown Neighborhood Redevelopment Plan include economic development initiatives, increased public safety efforts, additional community facilities serving the area, educational improvements, additional public transportation opportunities, infrastructure improvements and housing programs designed to arrest decline in home values and the reduction and elimination of vacant and abandoned structures.



The NSP2 program expands an existing effort that not only includes the use of NSP1 funds in unincorporated Sarasota County, but also the existing redevelopment activities in the Newtown and surrounding neighborhoods. The redevelopment of the Newtown Neighborhood remains a high priority for the City of Sarasota and the Sarasota County Commission has made financial commitments to revitalize this area, including unincorporated North Sarasota County that is within the target area. The activities funded in the NSP2 activity were developed to meet the needs that were identified in a number of plans.

**Consortium Members:**

City of Sarasota and Sarasota County

**How to Get Additional Information:**

<http://www.sarasotagov.com/NDS/Housing/NSP2/NSP2-index.htm>  
 Administrator: Donald D. Hadsell, 941-951-3640 ext. 3778

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	\$12,741.23	\$42,376,746.77
<b>Total Budget</b>	\$12,741.23	\$24,366,751.77
<b>Total Obligated</b>	\$12,741.23	\$24,366,751.77
<b>Total Funds Drawdown</b>	\$12,741.23	\$24,366,751.77
<b>Program Funds Drawdown</b>	\$0.00	\$23,000,000.00
<b>Program Income Drawdown</b>	\$12,741.23	\$1,366,751.77
<b>Program Income Received</b>	\$103,048.09	\$1,664,586.71
<b>Total Funds Expended</b>	\$0.00	\$24,067,925.48
<b>HUD Identified Most Impacted and Distressed</b>	\$0.00	\$0.00
<b>Other Funds</b>	\$ 0.00	\$ 18,009,995.00
Match Funds	\$ 0.00	\$ 18,009,995.00
Non-Match Funds	\$ 0.00	\$ 0.00

**Funds Expended**

<b>Overall</b>	<b>This Period</b>	<b>To Date</b>
Catholic Charities Housing Diocese of Venice, Inc.	\$ 0.00	\$ 3,028,918.56
Sarasota Housing Funding Corp.	\$ 0.00	\$ 6,669,091.89
City of Sarasota	\$ 0.00	\$ 2,083,014.43
Community Affordable Supported Living	\$ 0.00	\$ 200,000.00
Community Housing Trust	\$ 0.00	\$ 1,413,540.49
GoodHomes of Manasota, Inc.	\$ 0.00	\$ 1,059,463.41
Greater Newtown Community Redevelopment Corp.	\$ 0.00	\$ 616,945.74
Habitat for Humanity Sarasota, Inc.	\$ 0.00	\$ 637,723.75
Harvest Tabernacle	\$ 0.00	\$ 2,719,472.89
Sarasota Housing Authority	\$ 0.00	\$ 5,639,754.32

**Progress Toward Required Numeric Targets**

<b>Requirement</b>	<b>Target</b>	<b>Projected</b>	<b>Actual</b>
<b>Overall Benefit Percentage</b>	99.00%	.00%	.00%
<b>Minimum Non Federal Match</b>	\$.00	\$17,771,346.00	\$18,009,995.00
<b>Overall Benefit Amount</b>	\$22,757,089.49	\$.00	\$.00
<b>Limit on Public Services</b>	\$.00	\$.00	\$.00
<b>Limit on Admin/Planning</b>	\$2,300,000.00	\$1,677,627.63	\$1,677,627.63
<b>Limit on Admin</b>	\$.00	\$1,677,627.63	\$1,677,627.63
<b>Most Impacted and Distressed</b>	\$.00	\$.00	\$.00
<b>Progress towards LH25 Requirement</b>	\$6,166,146.68		\$7,028,302.54



## Overall Progress Narrative:

No new acquisitions nor any rehab projects began between July 1, 2021 and September 30, 2021. Staff is working with non-profit developers to try to get data to test income eligibility of tenants for rental units on which NSP2 funds were previously used, and with many non-profit agencies having turnover, it is more difficult to get the data necessary to test and track the continued affordability of projects. Staff has to continually educate and remind the non-profits what documentation is required.

## Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1-Administrative, NSP2 Admin	\$0.00	\$1,677,627.63	\$1,530,070.45
2-Acquisition, Rehab, Acquisition, Rehab	\$0.00	\$13,512,278.98	\$12,511,423.93
3-Demolition, Demolition-Blighted Units	\$0.00	\$7,753.27	\$7,633.27
4-Redevelop Demolished Prop., Redevelop Demolished	\$0.00	\$9,169,091.89	\$8,950,872.35
9999, Restricted Balance	\$0.00	\$23,000,000.00	\$0.00
NSP2 PI Waiver, NSP2 Program Income Waiver	\$0.00	\$0.00	\$0.00

## Activities

**Project # / 1-Administrative / NSP2 Admin**



## Grantee Activity Number: 01-Admin Activity Title: Administration

**Activity Type:**

Administration

**Project Number:**

1-Administrative

**Projected Start Date:**

02/10/2010

**Benefit Type:**

N/A

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

NSP2 Admin

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Sarasota

**Overall**

**Total Projected Budget from All Sources**

**Jul 1 thru Sep 30, 2021**

**To Date**

\$0.00

\$1,677,627.63

**Total Budget**

\$12,741.23

\$1,677,627.63

**Total Obligated**

\$12,741.23

\$1,677,627.63

**Total Funds Drawdown**

\$12,741.23

\$1,677,627.63

**Program Funds Drawdown**

\$0.00

\$1,530,070.45

**Program Income Drawdown**

\$12,741.23

\$147,557.18

**Program Income Received**

\$0.00

\$48,159.59

**Total Funds Expended**

\$0.00

\$1,738,647.60

City of Sarasota

\$0.00

\$1,738,647.60

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Activity Description:**

Administration of the NSP2 Program for the City of Sarasota by the Office of Housing and Community Development.

**Location Description:**

Federal Building, 111 S. Orange Ave./P.O. Box 1058, Sarasota, FL 34230

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

Activity Supporting Documents: None

<b>Project # /</b>	<b>2-Acquisition, Rehab / Acquisition, Rehab</b>
--------------------	--

## Grantee Activity Number: 14-GoodHomes LMMI Own

### Activity Title: GoodHomes LMMI Own

**Activity Type:**

Acquisition - general

**Project Number:**

2-Acquisition, Rehab

**Projected Start Date:**

02/10/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition, Rehab

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

GoodHomes of Manasota, Inc.

Overall	Jul 1 thru Sep 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$797,023.36
<b>Total Budget</b>	\$0.00	\$797,023.36
<b>Total Obligated</b>	\$0.00	\$797,023.36
<b>Total Funds Drawdown</b>	\$0.00	\$797,023.36
<b>Program Funds Drawdown</b>	\$0.00	\$689,119.66
<b>Program Income Drawdown</b>	\$0.00	\$107,903.70
<b>Program Income Received</b>	\$1,685.30	\$331,451.51
<b>Total Funds Expended</b>	\$0.00	\$628,171.03
City of Sarasota	\$0.00	\$258,710.91
GoodHomes of Manasota, Inc.	\$0.00	\$369,460.12
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed and will be sold to households whose income is below 120% of the area median income. We anticipate that we will use multiple non-profits, but we are not certain of which non-profit group(s) will be used for each acquisition/rehab project at this time.

**Location Description:**

The location wherein all the acquisitions and unit rehabilitation projects will take place includes the following census tracts: 000200, 000300, 000401, 000403, 001000, 001101, 001102 and 001202. Basically, the northern boundary of the target area is the Sarasota/Manatee County line or University Parkway. To the east, the boundaries are Beneva and Lockwood Ridge Roads, and to the south the boundary is 10th Street and the railroad tracks. The western boundary is U.S. 41, commonly known as Tamiami Trail.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/2
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	2/0	2/2	100.00
# Owner	0	0	0	0/0	2/0	2/2	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 15-Catholic Charities LMMI Own

### Activity Title: Catholic Charities LMMI Own

**Activity Type:**

Acquisition - general

**Project Number:**

2-Acquisition, Rehab

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition, Rehab

**Projected End Date:**

02/11/2013

**Completed Activity Actual End Date:**

**Responsible Organization:**

Catholic Charities Housing Diocese of Venice, Inc.

Overall	Jul 1 thru Sep 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$176,753.02
<b>Total Budget</b>	\$0.00	\$176,753.02
<b>Total Obligated</b>	\$0.00	\$176,753.02
<b>Total Funds Drawdown</b>	\$0.00	\$176,753.02
<b>Program Funds Drawdown</b>	\$0.00	\$164,835.35
<b>Program Income Drawdown</b>	\$0.00	\$11,917.67
<b>Program Income Received</b>	\$84,587.50	\$157,597.50
<b>Total Funds Expended</b>	\$0.00	\$176,753.02
Catholic Charities Housing Diocese of Venice, Inc.	\$0.00	\$176,753.02
City of Sarasota	\$0.00	\$0.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed and will be sold to households whose income is below 120% of the area median income. We anticipate that we will use multiple non-profits, but we are not certain of which non-profit group(s) will be used for each acquisition/rehab project at this time.

**Location Description:**

The location wherein all the acquisitions and unit rehabilitation projects will take place includes the following census tracts: 000200, 000300, 000401, 000403, 001000, 001101, 001102 and 001202. Basically, the northern boundary of the target area is the Sarasota/Manatee County line or University Parkway. To the east, the boundaries are Beneva and Lockwood Ridge Roads, and to the south the boundary is 10th Street and the railroad tracks. The western boundary is U.S. 41, commonly known as Tamiami Trail.

**Activity Progress Narrative:**





## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

  

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/1	100.00
# Owner	0	0	0	0/0	1/0	1/1	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 16-Habitat LH25 Own

### Activity Title: Habitat LH25 Own

**Activity Type:**

Acquisition - general

**Project Number:**

2-Acquisition, Rehab

**Projected Start Date:**

02/11/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acquisition, Rehab

**Projected End Date:**

02/11/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Habitat for Humanity Sarasota, Inc.

Overall	Jul 1 thru Sep 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$141,498.62
<b>Total Budget</b>	\$0.00	\$141,498.62
<b>Total Obligated</b>	\$0.00	\$141,498.62
<b>Total Funds Drawdown</b>	\$0.00	\$141,498.62
<b>Program Funds Drawdown</b>	\$0.00	\$141,498.62
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$2,420.81	\$45,157.90
<b>Total Funds Expended</b>	\$0.00	\$142,538.62
City of Sarasota	\$0.00	\$0.00
Habitat for Humanity Sarasota, Inc.	\$0.00	\$142,538.62
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed and will be sold to households whose income is at or below 50% of the area median income. We anticipate that we will use multiple non-profits, but we are not certain of which non-profit group(s) will be used for each acquisition/rehab project at this time.

**Location Description:**

The location wherein all the acquisitions and unit rehabilitation projects will take place includes the following census tracts: 000200, 000300, 000401, 000403, 001000, 001101, 001102 and 001202. Basically, the northern boundary of the target area is the Sarasota/Manatee County line or University Parkway. To the east, the boundaries are Beneva and Lockwood Ridge Roads, and to the south the boundary is 10th Street and the railroad tracks. The western boundary is U.S. 41, commonly known as Tamiami Trail.

**Activity Progress Narrative:**



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/0	1/1	100.00
# Owner	0	0	0	1/0	0/0	1/1	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None



## Grantee Activity Number: 17-Habitat LMMI Own Activity Title: Habitat LMMI Own

### Activity Type:

Acquisition - general

### Project Number:

2-Acquisition, Rehab

### Projected Start Date:

02/10/2010

### Benefit Type:

Direct ( HouseHold )

### National Objective:

NSP Only - LMMI

### Activity Status:

Under Way

### Project Title:

Acquisition, Rehab

### Projected End Date:

02/10/2017

### Completed Activity Actual End Date:

### Responsible Organization:

Habitat for Humanity Sarasota, Inc.

Overall	Jul 1 thru Sep 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$711,617.16
<b>Total Budget</b>	\$0.00	\$711,617.16
<b>Total Obligated</b>	\$0.00	\$711,617.16
<b>Total Funds Drawdown</b>	\$0.00	\$711,617.16
<b>Program Funds Drawdown</b>	\$0.00	\$554,344.83
<b>Program Income Drawdown</b>	\$0.00	\$157,272.33
<b>Program Income Received</b>	\$10,971.04	\$137,016.69
<b>Total Funds Expended</b>	\$0.00	\$564,117.78
City of Sarasota	\$0.00	\$68,932.65
Habitat for Humanity Sarasota, Inc.	\$0.00	\$495,185.13
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

### Activity Description:

Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed and will be sold to households whose income is below 120% of the area median income. We anticipate that we will use multiple non-profits, but we are not certain of which non-profit group(s) will be used for each acquisition/rehab project at this time.

### Location Description:

The location wherein all the acquisitions and unit rehabilitation projects will take place includes the following census tracts: 000200, 000300, 000401, 000403, 001000, 001101, 001102 and 001202. Basically, the northern boundary of the target area is the Sarasota/Manatee County line or University Parkway. To the east, the boundaries are Beneva and Lockwood Ridge Roads, and to the south the boundary is 10th Street and the railroad tracks. The western boundary is U.S. 41, commonly known as Tamiami Trail.

### Activity Progress Narrative:



## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	3/3
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/3
# of Singlefamily Units	0	3/3

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	3/0	3/3	100.00
# Owner	0	0	0	0/0	3/0	3/3	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

---

**Activity Supporting Documents:** None

## Grantee Activity Number: 21-CHT LMMI Own

### Activity Title: CHT LMMI Own

**Activity Type:**

Acquisition - general

**Project Number:**

2-Acquisition, Rehab

**Projected Start Date:**

02/10/2010

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LMMI

**Activity Status:**

Under Way

**Project Title:**

Acquisition, Rehab

**Projected End Date:**

02/10/2013

**Completed Activity Actual End Date:****Responsible Organization:**

Community Housing Trust

Overall	Jul 1 thru Sep 30, 2021	To Date
<b>Total Projected Budget from All Sources</b>	\$0.00	\$1,065,385.09
<b>Total Budget</b>	\$0.00	\$1,065,385.09
<b>Total Obligated</b>	\$0.00	\$1,065,385.09
<b>Total Funds Drawdown</b>	\$0.00	\$1,065,385.09
<b>Program Funds Drawdown</b>	\$0.00	\$1,036,508.03
<b>Program Income Drawdown</b>	\$0.00	\$28,877.06
<b>Program Income Received</b>	\$3,383.44	\$350,900.17
<b>Total Funds Expended</b>	\$0.00	\$1,036,518.03
City of Sarasota	\$0.00	\$0.00
Community Housing Trust	\$0.00	\$1,036,518.03
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00

**Activity Description:**

Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed and will be sold to households whose income is below 120% of the area median income. We anticipate that we will use multiple non-profits, but we are not certain of which non-profit group(s) will be used for each acquisition/rehab project at this time.

**Location Description:**

The location wherein all the acquisitions and unit rehabilitation projects will take place includes the following census tracts: 000200, 000300, 000401, 000403, 001000, 001101, 001102 and 001202. Basically, the northern boundary of the target area is the Sarasota/Manatee County line or University Parkway. To the east, the boundaries are Beneva and Lockwood Ridge Roads, and to the south the boundary is 10th Street and the railroad tracks. The western boundary is U.S. 41, commonly known as Tamiami Trail.

**Activity Progress Narrative:**

## Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	6/6
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	6/6
# of Singlefamily Units	0	6/6

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	6/0	6/6	100.00
# Owner	0	0	0	0/0	6/0	6/6	100.00

## Activity Locations

No Activity Locations found.

### Other Funding Sources

No Other Funding Sources Found

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

