

# Grantee: Illinois

## Grant: B-11-DN-17-0001

### January 1, 2019 thru March 31, 2019 Performance Report

---

<b>Grant Number:</b> B-11-DN-17-0001	<b>Obligation Date:</b>	<b>Award Date:</b>
<b>Grantee Name:</b> Illinois	<b>Contract End Date:</b>	<b>Review by HUD:</b> Reviewed and Approved
<b>Grant Award Amount:</b> \$5,000,000.00	<b>Grant Status:</b> Active	<b>QPR Contact:</b> No QPR Contact Found
<b>LOCCS Authorized Amount:</b> \$5,000,000.00	<b>Estimated PI/RL Funds:</b> \$962,631.64	
<b>Total Budget:</b> \$5,962,631.64		

### Disasters:

#### Declaration Number

NSP

### Narratives

#### Summary of Distribution and Uses of NSP Funds:

Kane County - Total Award: \$1,400,000  
-Acquisition/Rehabilitation for sale - \$855,158  
-Acquisition/Rehabilitation for rent - \$544,842  
Village of Park Forest/Village of Richton Park - Total Award \$1,300,000  
-Acquisition/Rehabilitation for sale - \$1,300,000  
City of Joliet - Total Award \$1,800,000  
-Acquisition/Rehabilitation for sale - \$1,384,000  
-Acquisition/Rehabilitation for rent - \$416,000

#### How Fund Use Addresses Market Conditions:

The State will review multiple data sources and project proposals from community and representatives to gain a comprehensive understanding of the targeted neighborhoods. The market areas analysis may include:  
Evaluation of the characteristics and the positive and negative attributes of the city or neighborhood including, transportation, amenities (retail, institutions, etc.), commercial and industrial base, unemployment, and planned capital investments.  
Analysis of real estate data including, sales volume, market rents, sales price, days on market, type of unit, ask vs. sales price and other market trends.  
Review of other housing characteristics of the target areas such as type and age of the housing stock, and the percentage of homeownership.  
Interviews with community leaders, real estate brokers, lenders, and other staff who regularly visit the area to get first hand knowledge of the overall health and condition of the general neighborhood, qualified buyers on waiting lists, obstacles to homeownership and any other important information useful in evaluating the area.  
Conduct site visits of target areas and project locations to verify market data and conditions and identify pockets of foreclosed or vacant homes in the communities.  
The State has given much consideration to removing obstacles to homeownership brought on by the current lending environment or other market forces. One initiative is making NSP subgrantees and developers aware of the mortgage products offered by local lenders and the State.

#### Ensuring Continued Affordability:

To ensure that NSP funding yields affordable housing over the long-term, rent and occupancy requirements will be imposed over the length of an affordability period. IHDA will follow the HOME regulations on periods of affordability as described in 24 CFR Part 92.252(e) and 24 CFR Part 92.254 (a)(4). The length of the affordability period depends on the amount of the NSP investment in the property and the method by which the affordability restrictions are enforced.  
For the eligible activities involving homeownership, an income-eligible household must purchase the foreclosed home. The home may be subject to Resale or Recapture provisions as described in the HOME regulations. The home must continue to be owned by this household and occupied as their primary residence for the affordability period described below. If the home assisted with NSP funds is sold during the affordability period, recapture provisions will apply under the Recapture Method or repayment of the NSP subsidy under the Resale Method. See below for a table of the affordability periods required under both the Resale and Recapture Methods, and the respective subsidy recapture provisions applicable only under the Recapture Method.

NSP Investment per Unit  
Length of the Affordability Period



#### Recapture Provisions (applicable only under Recapture Method) – Forgiven Monthly Rate

Less than \$14,999

5 years

1/60th

\$15,000 - \$40,000

10 years

1/120th

More than \$40,000

15 years

1/180th

New construction or acquisition of newly constructed housing

20 years

1/240th

Under the Recapture method, a recapture agreement and mortgage will be recorded to secure the affordability period and applicable amount will be recaptured in accordance with the above recapture provisions upon transfer or sale of property. Under the Resale method, a land use restriction agreement will be recorded to secure the affordability period and applicable amount will be repaid upon transfer or sale of property. For rental housing projects, when units become vacant during the affordability period, subsequent tenants must be income-eligible and must be charged no more than the applicable NSP affordable rents. A land use restriction agreement will be recorded against the land upon which the improvements are situated to ensure that the income restrictions apply to subsequent renters and funds are recovered if any sale should occur.

#### Definition of Blighted Structure:

The State of Illinois will allow "blighted structure" to be defined by the local laws governing the specific project address. If no local law exists to offer a definition of "blighted structure" then the definition will be provided by the Illinois Municipal Code, specifically Public Acts 95-876 and 95-977. While the Illinois Municipal Code does not provide a definition of "blighted structure" specifically, it does provide characteristics of structures that must be seen in order for an area to be considered "blighted". The presence of at least five of these will define a "blighted structure" for the purposes of the NSP program.

#### Definition of Affordable Rents:

Affordable rents are identified as the amount that a family of a HUD-adjusted area median income could afford without spending more than 30% of their income on rent. For the purpose of this program these affordable rents shall be defined as "Gross Rents" and shall be the maximum rents, including utilities, that can be charged to eligible tenants, according to the income target of that unit. The owner of the building can select the Gross Rents which are based on the corresponding income levels up to 120% of median income in determining the appropriate rents. The rent charged for a particular unit will always be the lesser of the established rent limit or fair market rent for the area. The rent levels for NSP assisted properties shall follow the maximum "HIGH" and "LOW" HOME rents established by HUD for the HOME Investment Partnership Program for households at very-low and low income levels. Other rent levels under NSP are calculated based on extrapolation from the LOW HOME rents (50% area median income.) The State's current Schedule of Maximum Monthly Gross Rents for the Neighborhood Stabilization Program is posted on the IHDA website at [www.ihda.org](http://www.ihda.org). Changes in the NSP rent schedule may occur based on changes in the annual HUD published HOME rent schedule; and will be updated on the IHDA website.

#### Grantee Contact Information:

Jurisdiction: State of Illinois

Lead Entity: Illinois Housing Development Authority

Web Address: <http://www.ihda.org>

Contact Person: Mary R. Kenney, Executive Director

Address: 401 N. Michigan Avenue, Suite 700, Chicago, IL 60611

Telephone: 312-836-5314

Fax: 312-832-2170

Email: [nsp@ihda.org](mailto:nsp@ihda.org)

#### Housing Rehabilitation/New Construction Standards:

Properties being rehabilitated with NSP funds must comply with all local building and rehabilitation codes and IHDA's HOME Rehabilitation Standards for Rehabilitated Housing Units dated January 10, 2007. Upon completion of the rehabilitation, all units must meet HUD's habitability standard, Section 8 Housing Quality Standards. Any rehabilitation or construction work funded with NSP dollars will be required to meet all local permitting, occupancy requirements, and other standards as described in 24 CFR Part 92.251. Additional requirements will apply to redevelopment and new construction projects. See the IHDA HOME rehabilitation standards posted on our website at [www.ihda.org](http://www.ihda.org). In addition, HUD specifically requires that:

- o All gut rehabilitation or new construction (i.e., general replacement of the interior of a building that may or may not include changes to structural elements such as flooring systems, columns or load bearing interior or exterior walls) of residential buildings up to three stories must be designed to meet the standard for Energy Star Qualified New Homes.
- o All gut rehabilitation or new construction of mid -or high-rise multifamily housing must be designed to meet American Society of Heating, Refrigerating, and Air-Conditioning Engineers (ASHRAE) Standard 90.1-2004, Appendix G plus 20 percent (which is the Energy Star standard for multifamily buildings piloted by the Environmental Protection Agency and the Department of Energy).
- o Other rehabilitation must meet these standards to the extent applicable to the rehabilitation work undertaken, e.g., replace older obsolete products and appliances (such as windows, doors, lighting, hot water heaters, furnaces, boilers, air conditioning units, refrigerators, clothes washers and dishwashers) with Energy Star-46 labeled products.
- o Water efficient toilets, showers, and faucets, such as those with the WaterSense label, must be installed.
- o Where relevant, the housing should be improved to mitigate the impact of disasters (e.g., earthquake, hurricane, flooding, fires).

HUD also encourages the adoption of energy efficient and environmentally-friendly green elements as part of NSP3 program design. Attachment C to the NSP3 Notice describes in more detail how energy efficient and environmentally-friendly green elements can be incorporated and additional tools on incorporating green rehabilitation standards can be found on the NSP Resource Exchange at [www.hud.gov/nspta](http://www.hud.gov/nspta). Where feasible, IHDA will encourage Subgrantees to incorporate energy efficient and environmentally friendly elements in the NSP3 activity.

#### Vicinity Hiring:

HUD requires that Grantees to the maximum extent feasible, provide for the hiring of employees who reside in the vicinity as such term is defined by the Secretary, of projects funded under this section or contract with small businesses that are owned and operated by person residing in the vicinity of such projects. HUD defines "vicinity" as each neighborhood identified by the NSP3 grantee as being the areas of greatest need.

The State will give preference to projects that provide a plan for local hiring including compliance with Section 3 requirements.



**Procedures for Preferences for Affordable Rental Dev.:**

Throughout the NSP3 Program, the State will give preference to projects providing for the development of rental housing. The State will strongly encourage respondents to include affordable rental housing as part of their project scope. Respondents will be required to provide market information to support the demand for this housing stock. For this NSP homeownership activity the preference for affordable rental is less applicable.

<b>Overall</b>	<b>This Report Period</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$5,741,023.55
<b>Total Budget</b>	(\$28,500.00)	\$5,741,023.55
<b>Total Obligated</b>	(\$28,500.00)	\$5,741,023.55
<b>Total Funds Drawdown</b>	\$67,763.00	\$5,548,514.08
<b>Program Funds Drawdown</b>	\$0.00	\$4,614,382.44
<b>Program Income Drawdown</b>	\$67,763.00	\$934,131.64
<b>Program Income Received</b>	(\$28,500.00)	\$962,631.64
<b>Total Funds Expended</b>	\$647,370.71	\$5,743,633.69
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Progress Toward Required Numeric Targets**

<b>Requirement</b>	<b>Target</b>	<b>Actual</b>
<b>Overall Benefit Percentage (Projected)</b>		0.00%
<b>Overall Benefit Percentage (Actual)</b>		0.00%
<b>Minimum Non-Federal Match</b>	\$0.00	\$0.00
<b>Limit on Public Services</b>	\$750,000.00	\$0.00
<b>Limit on Admin/Planning</b>	\$500,000.00	\$575,913.26
<b>Limit on Admin</b>	\$0.00	\$575,913.26
<b>Most Impacted and Distressed Threshold (Projected)</b>	\$0.00	\$0.00
<b>Progress towards LH25 Requirement</b>	\$1,490,657.91	\$1,802,382.19

**Overall Progress Narrative:**

During the first quarter of 2019, the State of Illinois NSP3 Subgrantees have acquired all of their properties and all units are completed. This quarter, we have generated \$0 in program income and as of the date of this QPR, March 31, 2019, the State of Illinois has disbursed \$5,548,514.08 or 111% of NSP3 funding.

Overall accomplishments to-date:

Total rental units acquired and rehabbed/constructed – 5 units are completed

Total homebuyer units acquired and rehabbed/constructed – 18 units are completed

Total number of homebuyer units sold - 8 LH25 units and 10 LMMI units

**Project Summary**

<b>Project #, Project Title</b>	<b>This Report</b>	<b>To Date</b>	
	<b>Program Funds Drawdown</b>	<b>Project Funds Budgeted</b>	<b>Program Funds Drawdown</b>
Activity B, Acq/Rehab for rent or sale	\$0.00	\$4,215,300.12	\$3,482,692.62



Activity D, Demolition	\$0.00	\$150,000.00	\$0.00
Activity E, Redevelopment	\$0.00	\$832,840.84	\$773,427.46
Activity F, Administrative	\$0.00	\$596,263.00	\$358,262.36



# Activities

**Project # / Activity B / Acq/Rehab for rent or sale**

**Grantee Activity Number: B-75022-LH-H**  
**Activity Title: County of Kane- Acq/Rehab for Sale**

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 03/11/2011  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acq/Rehab for rent or sale  
**Projected End Date:**  
 03/15/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 County of Kane

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$542,603.08
Total Budget	\$0.00	\$542,603.08
Total Obligated	\$0.00	\$542,603.08
Total Funds Drawdown	\$0.00	\$542,603.08
Program Funds Drawdown	\$0.00	\$542,603.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$542,603.08
County of Kane	\$0.00	\$542,603.08
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition and Rehabilitation of single family homes for sale.

**Location Description:**  
 Kane County

**Activity Progress Narrative:**



## Accomplishments Performance Measures

No Accomplishments Performance Measures

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/3	0/0	3/3	100.00
# Owner Households	0	0	0	3/3	0/0	3/3	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** B-75022-LH-R  
**Activity Title:** County of Kane-Acq/Rehab for rent

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 03/11/2011  
**Benefit Type:**  
 Direct ( Household )  
**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acq/Rehab for rent or sale  
**Projected End Date:**  
 03/15/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 County of Kane

Overall	Jan 1 thru Mar 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$251,840.20
<b>Total Budget</b>	\$0.00	\$251,840.20
<b>Total Obligated</b>	\$0.00	\$251,840.20
<b>Total Funds Drawdown</b>	\$0.00	\$251,840.20
<b>Program Funds Drawdown</b>	\$0.00	\$187,115.13
<b>Program Income Drawdown</b>	\$0.00	\$64,725.07
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$251,840.20
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
 Acquisition and Rehabilitation of single family homes for rent.

**Location Description:**  
 Kane County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**  
**No Beneficiaries Performance Measures found.**



## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---





**Grantee Activity Number:** B-75022-LM-H  
**Activity Title:** County of Kane-Acq/Rehab for sale

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 03/11/2011  
**Benefit Type:**  
 Direct ( Household )  
**National Objective:**  
 NSP Only - LMMI

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acq/Rehab for rent or sale  
**Projected End Date:**  
 03/15/2011  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 County of Kane

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$605,556.70
Total Budget	\$0.00	\$605,556.70
Total Obligated	\$0.00	\$605,556.70
Total Funds Drawdown	\$0.00	\$605,556.70
Program Funds Drawdown	\$0.00	\$567,479.40
Program Income Drawdown	\$0.00	\$38,077.30
Program Income Received	\$0.00	\$252,103.39
Total Funds Expended	\$0.00	\$605,556.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition and Rehabilitation of single family for sale.

**Location Description:**  
 Kane County

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod



<b># of Households</b>	0	0	0	0/0	1/2	1/2	100.00
<b># Owner Households</b>	0	0	0	0/0	1/2	1/2	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** B-75022-LMMI-2018  
**Activity Title:** Kane County Acq./Rehab

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 10/01/2018  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LMMI

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acq/Rehab for rent or sale  
**Projected End Date:**  
 12/31/2018  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Kane County

Overall	Jan 1 thru Mar 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$548,140.96
<b>Total Budget</b>	\$0.00	\$548,140.96
<b>Total Obligated</b>	\$0.00	\$548,140.96
<b>Total Funds Drawdown</b>	\$0.00	\$472,600.84
<b>Program Funds Drawdown</b>	\$0.00	\$166,023.40
<b>Program Income Drawdown</b>	\$0.00	\$306,577.44
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$472,600.84	\$472,600.84
Illinois Housing Development Authority	\$0.00	\$0.00
Kane County	\$472,600.84	\$472,600.84
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Kane County will partner with Habitat for Humanity of Northern Fox Valley to acquire and rehabilitate four properties and sell them to households at or below 120% AMI.

**Location Description:**

The properties are all located in Elgin and the addresses of the 4 properties are as follows:  
 309 Standish Street, 559 South Edison, 1015 Shuler

**Activity Progress Narrative:**

Expenditure entry updated as were paid out of previous quarter in the amount of \$472,600.84

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---



<b>Grantee Activity Number:</b>	<b>B-75024-LH-H</b>
<b>Activity Title:</b>	<b>City of Joliet-Acquisition/Rehabilitation</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

03/11/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acq/Rehab for rent or sale

**Projected End Date:**

03/15/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joliet

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$138,768.90
<b>Total Budget</b>	\$0.00	\$138,768.90
<b>Total Obligated</b>	\$0.00	\$138,768.90
<b>Total Funds Drawdown</b>	\$0.00	\$138,768.90
<b>Program Funds Drawdown</b>	\$0.00	\$123,831.44
<b>Program Income Drawdown</b>	\$0.00	\$14,937.46
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$138,768.90
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

One single family unit in Joliet, IL

**Location Description:**

Joliet, IL

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod



<b># of Households</b>	0	0	0	1/1	0/0	1/1	100.00
<b># Owner Households</b>	0	0	0	1/1	0/0	1/1	100.00

### Activity Locations

**No Activity Locations found.**

### Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



<b>Grantee Activity Number:</b>	<b>B-75024-LH-R</b>
<b>Activity Title:</b>	<b>City of Joliet-Acq/Rehab for rent</b>

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Project Number:**

Activity B

**Projected Start Date:**

03/11/2011

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

NSP Only - LH - 25% Set-Aside

**Activity Status:**

Under Way

**Project Title:**

Acq/Rehab for rent or sale

**Projected End Date:**

03/15/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

City of Joliet

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$394,644.02
<b>Total Budget</b>	\$0.00	\$394,644.02
<b>Total Obligated</b>	\$0.00	\$394,644.02
<b>Total Funds Drawdown</b>	\$0.00	\$394,644.02
<b>Program Funds Drawdown</b>	\$0.00	\$353,229.20
<b>Program Income Drawdown</b>	\$0.00	\$41,414.82
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$394,644.02
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Acquisition and Rehabilitation of single family homes for rent.

**Location Description:**

City of Joliet

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Properties</b>	0	1/2
	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	0	1/2



# of Singlefamily Units

0

1/2

### Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/2	0/0	1/2	100.00
# Renter Households	0	0	0	1/2	0/0	1/2	100.00

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---





<b>Grantee Activity Number:</b>	<b>B-75024-LM-H</b>
<b>Activity Title:</b>	<b>City of Joliet-Acq/Rehab for sale</b>

**Activity Category:**  
Rehabilitation/reconstruction of residential structures

**Project Number:**  
Activity B

**Projected Start Date:**  
03/11/2011

**Benefit Type:**  
Direct ( HouseHold )

**National Objective:**  
NSP Only - LMMI

**Activity Status:**  
Under Way

**Project Title:**  
Acq/Rehab for rent or sale

**Projected End Date:**  
03/15/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**  
City of Joliet

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$433,746.24
<b>Total Budget</b>	\$0.00	\$433,746.24
<b>Total Obligated</b>	\$0.00	\$433,746.24
<b>Total Funds Drawdown</b>	\$0.00	\$433,746.24
<b>Program Funds Drawdown</b>	\$0.00	\$400,084.13
<b>Program Income Drawdown</b>	\$0.00	\$33,662.11
<b>Program Income Received</b>	\$0.00	\$235,964.29
<b>Total Funds Expended</b>	\$0.00	\$433,746.24
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**  
Acquisition and Rehabilitation of single family homes for rent.

**Location Description:**  
City of Joliet

**Activity Progress Narrative:**

**Accomplishments Performance Measures**  
**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

<b>This Report Period</b>			<b>Cumulative Actual Total / Expected</b>			
<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low</b>	<b>Mod</b>	<b>Total</b>	<b>Low/Mod</b>



<b># of Households</b>	0	0	0	0/2	3/0	3/2	100.00
<b># Renter Households</b>	0	0	0	0/2	3/0	3/2	100.00

## Activity Locations

**No Activity Locations found.**

## Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found**

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

---



**Grantee Activity Number:** B-75025-LH-H  
**Activity Title:** Park Forest/Richton Park-Acq/Rehab for sale

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 03/11/2011  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LH - 25% Set-Aside

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acq/Rehab for rent or sale  
**Projected End Date:**  
 03/15/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Village of Park Forest/Village of Richton Park

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$474,525.99
Total Budget	\$0.00	\$474,525.99
Total Obligated	\$0.00	\$474,525.99
Total Funds Drawdown	\$0.00	\$474,525.99
Program Funds Drawdown	\$0.00	\$359,234.09
Program Income Drawdown	\$0.00	\$115,291.90
Program Income Received	\$0.00	\$133,822.96
Total Funds Expended	\$0.00	\$474,525.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition and Rehabilitation of single family homes for sale.

**Location Description:**  
 Village of Richton Park and Village of Park Forest

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/4	0/0	2/4	100.00
# Owner Households	0	0	0	2/4	0/0	2/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



**Grantee Activity Number:** B-75025-LM-H  
**Activity Title:** Park Forest/Richton Park-Acq/Rehab for sale

**Activity Category:**  
 Rehabilitation/reconstruction of residential structures  
**Project Number:**  
 Activity B  
**Projected Start Date:**  
 03/11/2011  
**Benefit Type:**  
 Direct ( HouseHold )  
**National Objective:**  
 NSP Only - LMMI

**Activity Status:**  
 Under Way  
**Project Title:**  
 Acq/Rehab for rent or sale  
**Projected End Date:**  
 03/15/2014  
**Completed Activity Actual End Date:**  
  
**Responsible Organization:**  
 Village of Park Forest/Village of Richton Park

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	N/A	\$825,474.01
Total Budget	\$0.00	\$825,474.01
Total Obligated	\$0.00	\$825,474.01
Total Funds Drawdown	\$0.00	\$825,474.01
Program Funds Drawdown	\$0.00	\$783,092.75
Program Income Drawdown	\$0.00	\$42,381.26
Program Income Received	\$0.00	\$157,730.98
Total Funds Expended	\$0.00	\$825,474.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

**Activity Description:**  
 Acquisition and rehabilitation of single family homes for sale

**Location Description:**  
 Village of Park Forest and Village of Richton Park

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**



## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	5/4	5/4	100.00
# Owner Households	0	0	0	0/0	5/4	5/4	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

## Project # / Activity D / Demolition

<b>Grantee Activity Number:</b>	<b>D-75024-LM-H</b>
<b>Activity Title:</b>	<b>City of Joliet/Demolition</b>

<b>Activity Category:</b> Clearance and Demolition	<b>Activity Status:</b> Under Way
<b>Project Number:</b> Activity D	<b>Project Title:</b> Demolition
<b>Projected Start Date:</b> 10/13/2016	<b>Projected End Date:</b> 12/30/2016
<b>Benefit Type:</b> Direct ( HouseHold )	<b>Completed Activity Actual End Date:</b>
<b>National Objective:</b> NSP Only - LMMI	<b>Responsible Organization:</b> City of Joliet

Overall	Jan 1 thru Mar 31, 2019	To Date
<b>Total Projected Budget from All Sources</b>	N/A	\$96,619.61
<b>Total Budget</b>	\$0.00	\$96,619.61
<b>Total Obligated</b>	\$0.00	\$96,619.61
<b>Total Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Funds Drawdown</b>	\$0.00	\$0.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$96,619.61	\$96,619.61
City of Joliet	\$96,619.61	\$96,619.61
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

**Activity Description:**

Properly demolition of single family homes for rent

**Location Description:**

City of Joliet

**Activity Progress Narrative:**

Reallocation of a property and associated costs between national objectives LMMI and LH 25% Set Aside .

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Activity E / Redevelopment**

**Grantee Activity Number: E-75024-LM-H**

**Activity Title: City of Joliet - Redevelopment**

**Activity Category:**

Rehabilitation/reconstruction of residential structures

**Activity Status:**

Under Way

**Project Number:**

Activity E

**Project Title:**

Redevelopment

**Projected Start Date:**

03/11/2011

**Projected End Date:**

06/29/2018

**Benefit Type:**

Direct ( HouseHold )

**Completed Activity Actual End Date:**

**National Objective:**

NSP Only - LMMI

**Responsible Organization:**

City of Joliet

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2019**

N/A

**To Date**

\$832,840.84



<b>Total Budget</b>	\$0.00	\$832,840.84
<b>Total Obligated</b>	\$0.00	\$832,840.84
<b>Total Funds Drawdown</b>	\$0.00	\$832,840.84
<b>Program Funds Drawdown</b>	\$0.00	\$773,427.46
<b>Program Income Drawdown</b>	\$0.00	\$59,413.38
<b>Program Income Received</b>	\$0.00	\$183,010.02
<b>Total Funds Expended</b>	\$0.00	\$832,840.84
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

City of Joliet will construct three single family homes.

**Location Description:**

City of Joliet

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**

**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Activity F / Administrative**

**Grantee Activity Number:** F-75022-Admin.

**Activity Title:** Kane County - Administration

**Activity Category:**

Administration

**Activity Status:**

Under Way

**Project Number:**

Activity F

**Project Title:**

Administrative

**Projected Start Date:**

03/11/2011

**Projected End Date:**

03/15/2014

**Benefit Type:**

( )

**Completed Activity Actual End Date:**





**National Objective:**

N/A

**Responsible Organization:**

County of Kane

<b>Overall</b>	<b>Jan 1 thru Mar 31, 2019</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$98,500.00
<b>Total Budget</b>	\$0.00	\$98,500.00
<b>Total Obligated</b>	\$0.00	\$98,500.00
<b>Total Funds Drawdown</b>	\$0.00	\$78,150.26
<b>Program Funds Drawdown</b>	\$0.00	\$16,634.05
<b>Program Income Drawdown</b>	\$0.00	\$61,516.21
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$78,150.26	\$148,150.26
County of Kane	\$78,150.26	\$148,150.26
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Administrative activities

**Location Description:**

Kane County

**Activity Progress Narrative:**

Kane County admin drawn in December 2018.

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

**Beneficiaries Performance Measures**

**No Beneficiaries Performance Measures found.**

**Activity Locations**

**No Activity Locations found.**

**Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found**



**Other Funding Sources**

**Amount**

No Other Funding Sources Found

Total Other Funding Sources

---



**Grantee Activity Number:** F-IHDA-Admin.

**Activity Title:** Administrative

**Activity Category:**

Administration

**Project Number:**

Activity F

**Projected Start Date:**

03/11/2011

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Administrative

**Projected End Date:**

03/15/2014

**Completed Activity Actual End Date:**

**Responsible Organization:**

Illinois Housing Development Authority

**Overall**

**Total Projected Budget from All Sources**

**Jan 1 thru Mar 31, 2019**

N/A

**To Date**

\$407,763.00

**Total Budget**

(\$28,500.00)

\$407,763.00

**Total Obligated**

(\$28,500.00)

\$407,763.00

**Total Funds Drawdown**

\$67,763.00

\$407,763.00

**Program Funds Drawdown**

\$0.00

\$340,000.00

**Program Income Drawdown**

\$67,763.00

\$67,763.00

**Program Income Received**

(\$28,500.00)

\$0.00

**Total Funds Expended**

\$0.00

\$436,263.00

Illinois Housing Development Authority

\$0.00

\$436,263.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administrative activities

**Location Description:**

Chicago, IL.

**Activity Progress Narrative:**

**Accomplishments Performance Measures**

**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---