

Grantee: Rhode Island

Grant: B-11-DN-44-0001

April 1, 2019 thru June 30, 2019 Performance Report

| | | |
|---|---|--|
| Grant Number: B-11-DN-44-0001 | Obligation Date: | Award Date: |
| Grantee Name: Rhode Island | Contract End Date: | Review by HUD: Reviewed and Approved |
| Grant Award Amount: \$5,000,000.00 | Grant Status: Active | QPR Contact: No QPR Contact Found |
| LOCCS Authorized Amount: \$5,000,000.00 | Estimated PI/RL Funds: \$210,946.16 | |
| Total Budget: \$5,210,946.16 | | |

Disasters:

Declaration Number

NSP

Narratives

Summary of Distribution and Uses of NSP Funds:

A total of \$5 million has been allocated to the State of Rhode Island's Neighborhood Stabilization Program (NSP). Up to \$500,000 will be retained for State administration of this program. State administrative funds will be shared with Rhode Island Housing, who will operate this program in partnership with the State. Remaining funds, totaling \$4.5 million, will fund competitive application(s). Eligible applicants included municipalities, non-profit organizations (including Community Development Corporations) and for-profit development entities. Application must be activity and site specific; general programs will be not be entertained. The State issued a Request for Proposals (RFP) in conjunction with other State and Federal resources for housing development. This joint application covers the Neighborhood Stabilization Program 3, Building Homes Rhode Island (BHRI), Neighborhood Opportunities Program (NOP), HOME and Lead funding. Applications were due mid-January, 2011. While each program has a unique process for the review of applications and determination of awards, the programs will be coordinated to assure projects are funded from the most appropriate sources. An impact plan was submitted with all NSP applications and will be considered as part of review criteria.

NSP3 Application Review

Applications received were reviewed for compliance with fundamental NSP/CDBG rules and regulations. Generally, the State prioritized those projects which have the greatest impact in areas with the highest level of need. Other factors considered in the review process include:

- Capacity of the applicant to undertake the proposed project.
- Feasibility of the project, as proposed.
- Timeliness of the project to expend funds in accordance with NSP regulations.

Other Resources - projects which leverage NSP resources will receive priority consideration. However, an activity may be denied funding if the committee feels an alternative resources is available or more suitable for the application under consideration. To serve as a support element for the program, a funding committee ("committee") was established to review and select applications and made funding determinations. The committee will be comprised of two representatives from the Office of Housing and Community Development (OHCD) and two representatives from Rhode Island Housing (RIH). Funding decisions will be made by majority determination.

How Fund Use Addresses Market Conditions:

HUD has provided estimates of foreclosure need and a foreclosure related need score at the Census Tract, Block Group level. HUD regulations require the State's NSP3 identified target geography be not less than the lesser of the twentieth percentile most needy score in Rhode Island, in this instance, not less than 15. The target neighborhoods selected by the State, to maximize assistance to areas of greatest need, have an individual (and combined) HUD need score of 17 or greater. This information is consistent with previous data collected, including HUD-predicted foreclosure rates and areas with high level of subprime loans, by the State relative to NSP1 to identify areas of greatest need. The State has incorporated data for the City of Providence, an entitlement community, in its assessment. The State will attempt to maximize impact by focusing its resources on highest need area(s) in which the largest percentage of REO properties can be address or have been addressed (impact). The specific areas targeted by the State for NSP3 include:

- 1. Central Falls (Central) Census Tracts(Block Groups): 109(2); 108(2)
- 2. Pawtucket (Central) Census Tract(Block Group): 164(1) , 161(3)



3. Providence, Smith Hill Census Tract(Block Groups): 026(1 & 2)
4. Providence, West End Census Tract(Block Groups): 014(1, 2 & 3)
5. Providence, South Side Census Tracts(Block Groups): 004(1, 2, 3 & 4); 005(1 & 2); 006(2)
6. Providence, Olneyville Census Tract(Block Groups): 019(2, 5 & 6)

Neighborhood Stabilization Program 3 guidance indicates projects supported should have sufficient impact on the target area. Applicants need to identify targets areas that are small enough so that their NSP3 investment has a chance of making this impact. HUD has published the estimated number of (REO) units in each Block Group which need to be addressed to make a visible impact. The State has conducted a competitive application round in identifying the specific target areas to support. Following is a representative sample of site-specific projects to be funded in these areas. The State may fund additional units in these same target areas. This will assure impact requirements are met in the event initial properties identified are determined not feasible.

Central Falls (Central) - Target Impact 5 units
 Pawtucket (Central) - Target Impact 5 units
 Providence, Smith Hill - Target Impact 5 units
 Providence, West End - Target Impact 9 units
 Providence, South Side - Target Impact 16 units
 Providence, Olneyville - Target Impact 7 units
 TOTAL State Target Impact - 47 units.

The State will assure a minimum number of units in each of the target area are supported with NSP3 resources to meet impact requirements (individually and cumulatively). It is important to note these target neighborhoods have additional invest of local, State and federal resources, maximizing the impact beyond what NSP alone could provide.

Ensuring Continued Affordability:

Applicants shall ensure that the sale, rental, or redevelopment of abandoned and foreclosed-upon homes and residential properties under this section remain affordable to individuals or families whose income do not exceed 120% of area median income, or for units originally assisted with funds under lower-income targeting (D), remain affordable to individuals and families whose income do not exceed 50% of area median income.

The State is adopting the HOME program standards at 24 CFR 92.252(a), (c), (e) and (f), and 92.254 as a minimal standard (Affordable Rents and Continued Affordability) for any unit acquired or rehabilitated with NSP resources.

The State's Comprehensive Housing Production and Rehabilitation Act of 2004 (R.I.G.L. 45-53) sets a threshold goal of 10% for affordable housing in covered municipalities. Any NSP activity in a community not currently meeting its 10% affordable housing goal must maintain a minimum affordability period of 30 years.

Beginning upon project completion, the following affordability requirement apply without regard to the term of any loan or mortgage or the transfer of ownership.

To assure continued affordability, requirements must be imposed by deed restrictions, covenants running with the land, or other mechanisms approved by the State. Projects may utilize the Land Trust model, in which the land ownership is maintained by an approved developer, to maintain affordability of units.

NSP Assisted Units:

Under \$15,000 - 5 years

\$15,000 - \$40,000 - 10 years

Over \$40,000 - 15 years

New construction/acquisition of newly constructed housing - 20 years

Definition of Blighted Structure:

"Blighted Structure" - By HUD definition, a structure is blighted when it exhibits objectively determinable signs of deterioration sufficient to constitute a threat to human health, safety and public welfare. For a structure to be considered "blighted" under the RI NSP, it must be determined "substandard and not suitable for rehabilitation".

For the purpose of the RI NSP, "Substandard, Not Suitable for Rehabilitation" is defined as any unoccupied, substandard structure which cannot be reasonably brought up to code standards.

Definition of Affordable Rents:

Applicants shall ensure that the sale, rental, or redevelopment of abandoned and foreclosed-upon homes and residential properties under this section remain affordable to individuals or families whose income do not exceed 120% of area median income, or for units originally assisted with funds under lower-income targeting (D), remain affordable to individuals and families whose income do not exceed 50% of area median income.

In accordance with Attachment D, the State is adopting the HOME program standards at 24 CFR 92.252(a), (c), (e) and (f), and 92.254 as a minimal standard (Affordable Rents and Continued Affordability) for any unit assisted with NSP resources. For projects targeting a lower income group, such as 50% of AMI, the maximum rent shall not exceed 30% of the target population's income.

With regard to homeownership, sales price of unit will not exceed limits established under the Building Homes Rhode Island program, as affordable to households earning up to 120% of area median income.

Grantee Contact Information:

Michael Tondra, Chief - State of Rhode Island, Office of Housing and Community Development (401) 222-6490;

michael.tondra@doa.ri.gov

Carol Ventura, Director of Development - Rhode Island Housing (401) 457-1129; cventura@rihousing.org

Housing Rehabilitation/New Construction Standards:

All units assisted with NSP will be brought into compliance with the following standards:

Housing Maintenance and Occupancy Code (RIGL Chapter 45-24.3) and State Minimum Housing Building Code (45-24.2) - The purpose of this chapter is to protect the public health, safety and welfare by establishing minimum standards governing the condition and maintenance of all dwelling and dwelling premises or structures, essential to make the dwelling safe,

sanitary and fit for human habitation.

Housing Quality Standards (HQS) - HUD Program Standards set forth basic housing quality standards, which are minimum criteria necessary for the health and safety of occupants, with the objective of assuring the availability of decent, safe, sanitary housing.

Federal (24 CFR Part 35 - Subpart J (Rehabilitation) and Subpart K (Acquisition/Services)) and be in compliance with State (R23-24.6PB) Regulations regarding Lead Based Paint Hazards. - The purpose of the federal regulations is to establish procedures to eliminate as far as practicable lead-based paint hazards in a residential property that receives Federal rehabilitation assistance under a program administered by HUD. RI Lead regulations enforces rules and regulations relative to Lead Based Paint Hazard Elimination. It is important to note that Lead Hazard Control funding may be combined with NSP resources to meet this requirement.

The State Rehabilitation and Building Fire Code standards for existing buildings and structures will be complied with in rehabilitation work assisted with NSP. Compliance with local code and zoning ordinances is also required.

Eligible rehabilitation costs may include improvements to increase energy efficiency or conservation or to provide a renewable energy sources/sources for such homes. Applicants are encouraged to incorporate modern green building and energy efficiency improvement in all NSP activities, where feasible.

All gut rehabilitation or new construction of residential buildings up to three stories must be designed to meet the standard for Energy Star Qualified New Homes. All gut rehabilitation or new construction of mid- or high- rise multi-family housing must be designed to meet American Society of Heating, Refrigerating, and Air-Conditioning Engineers (ASHRAE) Standard 90.1-2004, Appendix G plus 20 percent (which is the Energy Star standard for multifamily buildings piloted by the Environmental Protection Agency and the Department of Energy. Other rehabilitation must meet these standards to the extent applicable to threabilitation work undertaken (eg replace older obsolete products and appliances (such as windows, doors, lighting, hote water heaters, furnaces, boilers, air conditioning units, refrigerators, clothes washers and dishwashers) with Energy Star-46 labeled products. Water efficient toilets, showers and faucets, such as those with the WaterSense label, must be installed.

Where relevant, the housing should be improved to mitigate the impact of disasters (eg. flooding, hurricane).

Vicinity Hiring:

Procedures for Preferences for Affordable Rental Dev.:

| Overall | This Report Period | To Date |
|---|--------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$5,040,439.20 |
| Total Budget | (\$41,724.75) | \$5,040,439.20 |
| Total Obligated | (\$41,724.25) | \$5,040,439.20 |
| Total Funds Drawdown | \$0.00 | \$4,833,859.20 |
| Program Funds Drawdown | \$0.00 | \$4,622,913.04 |
| Program Income Drawdown | \$0.00 | \$210,946.16 |
| Program Income Received | \$0.00 | \$210,946.16 |
| Total Funds Expended | \$0.00 | \$4,833,859.20 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Progress Toward Required Numeric Targets

| Requirement | Target | Actual |
|--|----------------|----------------|
| Overall Benefit Percentage (Projected) | | 0.00% |
| Overall Benefit Percentage (Actual) | | 0.00% |
| Minimum Non-Federal Match | \$0.00 | \$0.00 |
| Limit on Public Services | \$750,000.00 | \$0.00 |
| Limit on Admin/Planning | \$500,000.00 | \$293,420.00 |
| Limit on Admin | \$0.00 | \$293,420.00 |
| Most Impacted and Distressed Threshold (Projected) | \$0.00 | \$0.00 |
| Progress towards LH25 Requirement | \$1,302,736.54 | \$3,107,214.00 |

Overall Progress Narrative:



The last QPR submitted was for the period ending January 01, 2019 - March 31, 2019 submitted on March 27, 2019. The State is working to resolve concerns identified through a 2017/2018 HUD, Field Office monitoring. The State submitted a response to HUD addressing their concerns in mid-May 2019. Correction adjustments were made in DRGR and a new project was added, project #303 OHCD Acquisition/Rehabilitation.

Project Summary

| Project #, Project Title | This Report | To Date | |
|---|------------------------|------------------------|------------------------|
| | Program Funds Drawdown | Project Funds Budgeted | Program Funds Drawdown |
| 301, Acq/Rehab - HO - LMMI | \$0.00 | \$843,863.25 | \$706,322.77 |
| 302, Acq/Rehab - Rental - 25% Set-Aside | \$0.00 | \$3,696,575.95 | \$3,690,864.95 |
| 399, Administration | \$0.00 | \$500,000.00 | \$225,725.32 |



Activities

Project # / 301 / Acq/Rehab - HO - LMMI

Grantee Activity Number: 301-20 (82 Lincoln) REACH
Activity Title: 82 Lincoln-REACH

Activity Category:

Construction of new housing

Project Number:

301

Projected Start Date:

07/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

| Overall | Apr 1 thru Jun 30, 2019 | To Date |
|---|-------------------------|--------------|
| Total Projected Budget from All Sources | N/A | \$154,500.00 |
| Total Budget | \$0.00 | \$154,500.00 |
| Total Obligated | \$0.00 | \$154,500.00 |
| Total Funds Drawdown | \$0.00 | \$154,500.00 |
| Program Funds Drawdown | \$0.00 | \$154,500.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$89,867.16 |
| Total Funds Expended | \$0.00 | \$154,500.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

The current foreclosed property will be demolished by the City of Central Falls. The vacant lot will be donated to REACH who will build a single family, three bedroom house. When complete, it will be sold to a first-time, moderate income buyer.

Location Description:

A blighted area with many foreclosures.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 301-30 (39 Burnside) SWAP

Activity Title: 39 Burnside-SWAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

301

Projected Start Date:

03/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

| | Apr 1 thru Jun 30, 2019 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$10,954.00 |
| Total Budget | \$0.00 | \$10,954.00 |
| Total Obligated | \$0.00 | \$10,954.00 |
| Total Funds Drawdown | \$0.00 | \$10,954.00 |
| Program Funds Drawdown | \$0.00 | \$10,954.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$10,954.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

SWAP, Inc. will acquire and rehabilitate this vacant two family home to create a single family four bedroom for homeownership.

Location Description:

The property is close to many homeownership and rental developments that SWAP, Inc. has completed or is currently working on.

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--|---------------------------|---|
| | Total | Total |
| # of Properties | 0 | 0/1 |
| #Energy Star Replacement | 0 | 0/23 |
| #High efficiency heating plants | 0 | 0/1 |
| #Replaced thermostats | 0 | 0/1 |



| | | |
|------------------------------|---|-----|
| #Light Fixtures (indoors) | 0 | 0/8 |
| #Light fixtures (outdoors) | 0 | 0/2 |
| #Refrigerators replaced | 0 | 0/0 |
| #Dishwashers replaced | 0 | 0/0 |
| #Low flow toilets | 0 | 0/2 |
| #Low flow showerheads | 0 | 0/2 |
| #Units with bus/rail access | 0 | 0/1 |
| #Units exceeding Energy Star | 0 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 0/1 |
| # of Singlefamily Units | 0 | 0/1 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 0 | 0 | 0/0 | 0/1 | 0/1 | 0 |
| # Owner Households | 0 | 0 | 0 | 0/0 | 0/1 | 0/1 | 0 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 301-31 (87 Comstock) SWAP

Activity Title: 87 Comstock-SWAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

301

Projected Start Date:

04/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

01/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$62,214.00

Total Budget

\$0.00

\$62,214.00

Total Obligated

\$0.00

\$62,214.00

Total Funds Drawdown

\$0.00

\$62,214.00

Program Funds Drawdown

\$0.00

\$62,214.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$62,214.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

SWAP will acquire and rehabilitate a vacant, historic, single family, four bedroom/ home and sell to a moderate income home buyer.

Location Description:

This Providence property, being redeveloped by SWAP is close to many of the rental and homeownership properties that the non-profit is currently working on or has completed.

Activity Progress Narrative:

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|---------------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Properties | 0 | 1/1 |
| #Energy Star Replacement | 0 | 36/36 |
| #Additional Attic/Roof | 0 | 1/1 |



| | | |
|----------------------------------|---|-----|
| #High efficiency heating plants | 0 | 1/1 |
| #Efficient AC added/replaced | 0 | 0/0 |
| #Replaced thermostats | 0 | 1/1 |
| #Replaced hot water heaters | 0 | 1/1 |
| #Light Fixtures (indoors) | 0 | 8/2 |
| #Light fixtures (outdoors) | 0 | 2/2 |
| #Refrigerators replaced | 0 | 0/0 |
| #Clothes washers replaced | 0 | 0/0 |
| #Dishwashers replaced | 0 | 0/0 |
| #Units with solar panels | 0 | 0/0 |
| #Low flow toilets | 0 | 2/2 |
| #Low flow showerheads | 0 | 2/2 |
| #Units with bus/rail access | 0 | 1/1 |
| #Units exceeding Energy Star | 0 | 0/0 |
| #Sites re-used | 0 | 1/1 |
| #Units deconstructed | 0 | 0/0 |
| #Units w/ other green | 0 | 0/0 |
| Activity funds eligible for DREF | 0 | 0/0 |
| # ELI Households (0-30% AMI) | 0 | 0/0 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 0 | 1/1 |
| # of Singlefamily Units | 0 | 1/1 |

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 301-32 (118 Potters) SWAP

Activity Title: 118 Potters-SWAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

301

Projected Start Date:

08/01/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

04/01/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

| | Apr 1 thru Jun 30, 2019 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$44,000.00 |
| Total Budget | \$0.00 | \$44,000.00 |
| Total Obligated | \$0.00 | \$44,000.00 |
| Total Funds Drawdown | \$0.00 | \$44,000.00 |
| Program Funds Drawdown | \$0.00 | \$44,000.00 |
| Program Income Drawdown | \$0.00 | \$0.00 |
| Program Income Received | \$0.00 | \$2,700.00 |
| Total Funds Expended | \$0.00 | \$44,000.00 |
| Rhode Island Housing2 | \$0.00 | \$44,000.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

SWAP will acquire and rehabilitate a vacant single family, four bedroom home situated on a large parcel of land for homeownership.

Location Description:

The property is in the center of SWAP's Potters Avenue revitalization development.

Activity Progress Narrative:

Occupied on 7/25/12 - LMMI under 80% AMI
15 years affordability deed in place

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|--|---------------------------|---|
| | Total | Total |
| # of Properties | 1 | 1/1 |
| #Energy Star Replacement | 20 | 20/20 |
| #High efficiency heating plants | 1 | 1/1 |



| | | |
|-----------------------------|---|-----|
| #Replaced thermostats | 2 | 2/2 |
| #Replaced hot water heaters | 1 | 1/1 |
| #Light Fixtures (indoors) | 8 | 8/8 |
| #Light fixtures (outdoors) | 2 | 2/2 |
| #Refrigerators replaced | 1 | 1/1 |
| #Low flow toilets | 2 | 2/2 |
| #Low flow showerheads | 2 | 2/2 |
| #Units with bus/rail access | 1 | 1/1 |
| #Sites re-used | 1 | 1/1 |

| | This Report Period | Cumulative Actual Total / Expected |
|-------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 1 | 1/1 |
| # of Singlefamily Units | 1 | 1/1 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|--------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 0 | 1 | 1 | 0/0 | 1/1 | 1/1 | 100.00 |
| # Owner Households | 0 | 1 | 1 | 0/0 | 1/1 | 1/1 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 301-33 (65 Potters)* SWAP

Activity Title: 65 Potters-SWAP

Activity Category:

Construction of new housing

Project Number:

301

Projected Start Date:

06/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

03/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$108,925.00

Total Budget

\$0.00

\$108,925.00

Total Obligated

\$0.00

\$108,925.00

Total Funds Drawdown

\$0.00

\$108,925.00

Program Funds Drawdown

\$0.00

\$54,177.48

Program Income Drawdown

\$0.00

\$54,747.52

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$108,925.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity will decstrong and demolish a very large, too-dense-for-the-lot, blighted property. The corner lot location is key to neighborhood cohesion. A new, two-family home will be constructed and sold to a homeowner with an income up to 80% of AMI.

Location Description:

This property is in the center of SWAP's Potters Avenue Area Revitalization (PAAR) LIHTC development. It is also central to many of the SWAP homeownership units and near to SWAP's recently completed elderly housing development.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 301-34 (180 Potters)* SWAP

Activity Title: 180 Potters-SWAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

301

Projected Start Date:

02/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

11/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$95,000.00

Total Budget

\$0.00

\$95,000.00

Total Obligated

\$0.00

\$95,000.00

Total Funds Drawdown

\$0.00

\$95,000.00

Program Funds Drawdown

\$0.00

\$76,258.00

Program Income Drawdown

\$0.00

\$18,742.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$95,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

SWAP will acquire and rehabilitate a two-family home to be sold to a moderate income buyer.

Location Description:

The property is located in the enter of SWAP's Potters Avenue revitalization development.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 301-36 (500 Prairie) SWAP

Activity Title: 500 Prairie-SWAP

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

301

Projected Start Date:

10/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

05/01/2013

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$74,611.00

Total Budget

\$0.00

\$74,611.00

Total Obligated

(\$40,930.25)

\$74,611.00

Total Funds Drawdown

\$0.00

\$74,611.00

Program Funds Drawdown

\$0.00

\$74,611.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$74,611.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity will build with new construction a three bedroom, single family home. SWAP will sell the property to a household earning no more than a LMMI.

Activity Revision (budget increase) While budget to complete this activity has increased minimally from \$276,265 (2012) to \$281,045 (2014), the primary need for additional NSP financing was due to the denial of City HOME funds originally anticipated/projected. The NSP increase will address this funding gap and permit the development to proceed. The NSP3 budget for this activity was increased to \$74,611. Program Income provided the source of funding for the increase.

Location Description:

SWAP's focus area in the South Side neighborhood of Providence, RI.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: 301-37 (341 Plain) SWAP

Activity Title: 341 Plain Street-SWAP

Activity Category:

Clearance and Demolition

Project Number:

301

Projected Start Date:

11/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$14,193.25

Total Budget

(\$40,930.75)

\$14,193.25

Total Obligated

\$0.00

\$14,193.25

Total Funds Drawdown

\$0.00

\$14,193.25

Program Funds Drawdown

\$0.00

\$14,193.25

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$14,193.25

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

SWAP will demolish the existing vacant and foreclosed home to construct a new single family house on the property. When complete, SWAP will sell to an individual earning within the moderate income guidelines.

5/2019

Reduce budget from 55,124.00 to 14193.25 as NSP3 reconciliation process.

Location Description:

The South Side neighborhood of Providence, RI, an area of focus for developer, Stop Wasting Abandoned Properties (SWAP). This site is at the center of SWAP's Low Income Housing Tax Credit (LIHTC) development program.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 301-50 (44 Lillian) CWRI

Activity Title: 44 Lillian - CWRI

Activity Category:

Acquisition - general

Project Number:

301

Projected Start Date:

09/01/2014

Benefit Type:

Direct (Household)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Acq/Rehab - HO - LMMI

Projected End Date:

09/01/2015

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$19,206.00

Total Budget

(\$794.00)

\$19,206.00

Total Obligated

(\$794.00)

\$19,206.00

Total Funds Drawdown

\$0.00

\$19,206.00

Program Funds Drawdown

\$0.00

\$19,206.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$19,206.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Community Works RI (CWRI) plans to acquire this vacant lot property from the Providence Redevelopment Agency. CWRI will then construct a two-unit, owner-occupied home and sell it to a household at or below 80% of AMI. This activity budget also covers project delivery costs for legal and appraisal costs associated with 44 Lillian, and, per guidance from the Boston Field Office, for failed acquisitions at the following addresses: 215 Lenox, 57 Federal, 41 Moore, 356 Douglas, 14 Pekin, and 23 Calder. These costs will be vouchered in the following amounts: \$1,918 and \$5400.

5/2019

reduced budget from 20,000 to 19,206/part of NSP3 reconciliation process

Location Description:

The South Side neighborhood of Providence, RI.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / 302 / Acq/Rehab - Rental - 25% Set-Aside

Grantee Activity Number: 302-20 (Olney Village) OHC

Activity Title: Olney Village-OHC-MF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

302

Projected Start Date:

11/30/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - Rental - 25% Set-Aside

Projected End Date:

11/30/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$677,000.00

Total Budget

\$0.00

\$677,000.00

Total Obligated

\$0.00

\$677,000.00

Total Funds Drawdown

\$0.00

\$677,000.00

Program Funds Drawdown

\$0.00

\$677,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$677,000.00



| | | |
|--|--------|--------|
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|---------------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 302-30 (Phoenix Apts/Medina Village) OMNI

Activity Title: Phoenix Apts/ Medina Village-OMNI-MF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

302

Projected Start Date:

01/31/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - Rental - 25% Set-Aside

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

| | Apr 1 thru Jun 30, 2019 | To Date |
|--|--------------------------------|----------------|
| Total Projected Budget from All Sources | N/A | \$1,600,000.00 |
| Total Budget | \$0.00 | \$1,600,000.00 |
| Total Obligated | \$0.00 | \$1,600,000.00 |
| Total Funds Drawdown | \$0.00 | \$1,600,000.00 |
| Program Funds Drawdown | \$0.00 | \$1,597,300.00 |
| Program Income Drawdown | \$0.00 | \$2,700.00 |
| Program Income Received | \$0.00 | \$0.00 |
| Total Funds Expended | \$0.00 | \$1,600,000.00 |
| Most Impacted and Distressed Expended | \$0.00 | \$0.00 |
| Match Contributed | \$0.00 | \$0.00 |

Activity Description:

OMNI development corp. will redevelop affordable rental housing through the rehabilitation of several foreclose, vacant, and abandoned properties. The goal is to transform the properties from blighting influences into community assets. The secondary goal is on property management and community engagement.

Location Description:

Multiple properties in the West End neighborhood of Providence, RI.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 302-40 (50 & 81 Pacific) PCDC

Activity Title: 50 & 81 Pacific-PCDC-MF

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

302

Projected Start Date:

03/01/2012

Benefit Type:

Direct (Household)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - Rental - 25% Set-Aside

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$100,014.00

Total Budget

\$0.00

\$100,014.00

Total Obligated

\$0.00

\$100,014.00

Total Funds Drawdown

\$0.00

\$100,014.00

Program Funds Drawdown

\$0.00

\$100,014.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$100,014.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

PCDC will acquire and rehabilitate two blighted properties that have been vacant for two years to create five affordable rental units.

Location Description:

Pacific Street is a fairly quiet street where about half of the homes are owner occupied and in very good condition.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 302-41 (698 Main) PCDC

Activity Title: 698 Main-PCDC-MF

Activity Category:

Construction of new housing

Project Number:

302

Projected Start Date:

03/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - Rental - 25% Set-Aside

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$589,361.95

Total Budget

\$0.00

\$589,361.95

Total Obligated

\$0.00

\$589,361.95

Total Funds Drawdown

\$0.00

\$589,361.95

Program Funds Drawdown

\$0.00

\$589,361.95

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$589,361.95

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Pawtucket Citizens Development Corporation purchased the property, demolished the existing and abandoned multifamily property, and is underway with redevelopment. PCDC will construct (3) two-bedroom units and (3) three-bedroom units on the site. The new construction will provide 6 NSP rental units for individuals or families earning up to 50% of AMI.

The RI NSP3 grant has had 2 rounds of RFP's as of 12/01/2012. This activity received awards in each round. Thus, the 2nd round award increased the original activity budget in DRGR.

The budget and obligation were reduced by 5 cents in the Action Plan to match the actual expenditure amount.

Location Description:

698 Main Street, downtown Pawtucket, RI.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: 302-50 (17 Fletcher) REACH

Activity Title: 17 Fletcher-REACH

Activity Category:

Construction of new housing

Project Number:

302

Projected Start Date:

07/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - Rental - 25% Set-Aside

Projected End Date:

12/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$220,200.00

Total Budget

\$0.00

\$220,200.00

Total Obligated

\$0.00

\$220,200.00

Total Funds Drawdown

\$0.00

\$220,200.00

Program Funds Drawdown

\$0.00

\$217,189.00

Program Income Drawdown

\$0.00

\$3,011.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$220,200.00

Rhode Island Housing2

\$0.00

\$220,200.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

REACH will acquire and demolish a two-family foreclosed and vacant property. It will then construct a new two-family home for rental to low income households.

Location Description:

The project will compliment three new two-family homes on Fletcher Street, a project on nearby Cowden Street and two on nearby Ledge Street.

Activity Progress Narrative:

Project End Date 12/31/2012

Date of occupancy 4/1/2013

Accomplishments Performance Measures

| | This Report Period | Cumulative Actual Total / Expected |
|-----------------------------|--------------------|------------------------------------|
| | Total | Total |
| #Low flow toilets | 2 | 2/2 |
| #Low flow showerheads | 2 | 2/2 |
| #Units with bus/rail access | 2 | 2/2 |



#Sites re-used

1

1/1

| | This Report Period | Cumulative Actual Total / Expected |
|------------------------|--------------------|------------------------------------|
| | Total | Total |
| # of Housing Units | 2 | 2/2 |
| # of Multifamily Units | 2 | 2/2 |

Beneficiaries Performance Measures

| | This Report Period | | | Cumulative Actual Total / Expected | | | |
|---------------------|--------------------|-----|-------|------------------------------------|-----|-------|---------|
| | Low | Mod | Total | Low | Mod | Total | Low/Mod |
| # of Households | 2 | 0 | 2 | 2/2 | 0/0 | 2/2 | 100.00 |
| # Renter Households | 2 | 0 | 2 | 2/2 | 0/0 | 2/2 | 100.00 |

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

| Other Funding Sources | Amount |
|--------------------------------|--------|
| No Other Funding Sources Found | |
| Total Other Funding Sources | |



Grantee Activity Number: 302-60 (26 Goddard) SHCDC

Activity Title: 26 Goddard-SHCDC

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

302

Projected Start Date:

01/01/2012

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

NSP3 Program Income Account

Activity Status:

Under Way

Project Title:

Acq/Rehab - Rental - 25% Set-Aside

Projected End Date:

10/31/2012

Completed Activity Actual End Date:

Responsible Organization:

Rhode Island Housing2

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2019

N/A

To Date

\$200,000.00

Total Budget

\$0.00

\$200,000.00

Total Obligated

\$0.00

\$200,000.00

Total Funds Drawdown

\$0.00

\$200,000.00

Program Funds Drawdown

\$0.00

\$200,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$200,000.00

Rhode Island Housing2

\$0.00

\$200,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

SHCDC will acquire and rehabilitate the property for the purpose of creating three low income rental units.

Location Description:

Goddard Street is the main target area of SHCDC's development work and the location of their headquarters. SHCDC currently owns over a dozen homes on the street.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
