

Grantee: Riverside County, CA

Grant: B-11-UN-06-0504

January 1, 2020 thru March 31, 2020 Performance Report

Grant Number: B-11-UN-06-0504	Obligation Date:	Award Date:
Grantee Name: Riverside County, CA	Contract End Date:	Review by HUD: Reviewed and Approved
Grant Award Amount: \$14,272,400.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$14,272,400.00	Estimated PI/RL Funds: \$12,242,431.50	
Total Budget: \$26,514,831.50		

Disasters:

Declaration Number

NSP

Narratives

Summary of Distribution and Uses of NSP Funds:

NSP3 funds will be used for the following primary activities, plus administration:

- (1) Acquisition, rehabilitation, and resale to first-time homebuyers - \$12,845,160;
- (2) Acquisition, rehabilitation, and rental of affordable units - \$0;
- (3) Neighborhood Stabilization Homeownership Program (NSHP) - \$0;

(4) Acquisition and Rehabilitation of Foreclosed, Vacant Properties, or New Construction of Multi-Family Rental Projects - \$0;

(5) Redevelopment of vacant or demolished properties, or the reconstruction and redevelopment of acquired or demolished residential properties, for single family, multifamily housing projects and public facilities - \$1,341,000;

(6) NSP program administration: administration costs will not exceed 10% of the NSP3 grant and 10% of program income - \$1,427,240.

How Fund Use Addresses Market Conditions:

The purpose of the NSP3 funds is to address the negative ramifications of the housing foreclosure crisis that occurred over the past six years due to subprime mortgage lending which, nationally, resulted in significant numbers of homeowners entering into foreclosure and entire neighborhoods becoming vacant and abandoned. These targeted funds will be used to acquire foreclosed homes; demolish or rehabilitate abandoned properties; and to offer purchase price assistance and closing cost assistance to low-, moderate- and middle-income (LMMI) or very low-income (VLI) homebuyers.

Ensuring Continued Affordability:

For homebuyers, the County of Riverside will record a deed restriction against title to the property requiring owner-occupancy by an initially determined first time home buyer whose annual household earnings do not exceed 120% of the area median income. This affordability period will be allowed to terminate when homeowner repays the loan upon transfer, sale or refinancing of the home, or upon expiration of the 15 year affordability period.

For single-family rental units, the County of Riverside will record a regulatory agreement against title to the property requiring affordable rents to the very low-income population or those households earning not more than 50% of the area median income.

For multi-family rental units, the County of Riverside will require rents affordable to the very low-income population or those households earning not more than 50% of the area median income for a minimum period of fifty-five (55) years. The County will record a regulatory agreement against title to the property requiring property management and maintenance in addition to affordable rents for the term of the regulatory agreement.

In accordance with the NSP regulations, in the case of previously HOME-assisted properties for which affordability restrictions were terminated through foreclosure or deed in lieu of foreclosure, an NSP grantee will be required to reinstate the HOME affordability restrictions for the remaining period of HOME affordability or any more restrictive continuing period of affordability required by any other financing source participating in the NSP project.



Definition of Blighted Structure:

The County of Riverside defines blight consistent with the California Health and Safety Code definition of a blighted structure as: Blighted, abandoned or unoccupied residential properties, which may require rehabilitation to improve sustainability and attractiveness of housing and neighborhoods, will be eligible under this use. Abandoned, vacant or demolished will also be included in the definition of blight. California Health and Safety Code Section 33030 It is found and declared that there exist in many communities blighted areas that constitute physical and economic liabilities, requiring redevelopment in the interest of health, safety, and general welfare of the people of these communities and of the state. A blighted area is one that contains BOTH of the following: An area that is predominately urbanized, as the term is defined in section 33320.1, and is an area in which the combination of conditions set forth in Section 33031 is so prevalent and so substantial that it causes a reduction of, or lack of, proper utilization a. of the area to such an extent that it constitutes a serious physical and economic burden on the community that cannot reasonably be expected to be reversed or alleviated by private enterprise or governmental action, or both, without redevelopment. b. An area that is characterized by one or more conditions set forth in any paragraph of subdivision (a) of Section 33031 and one or more conditions set forth in any paragraph of subdivision (b) of Section 33031. A blighted area that contains the conditions described in subdivision (b) may also be characterized by the existence of inadequate public improvements or inadequate water or sewer facilities. California Health and Safety Code Section 33031 This subdivision describes physical conditions that cause blight: a. Buildings which are unsafe or unhealthy for persons to live or work. These conditions can be caused by serious building code violations, serious dilapidation and deterioration caused by long-term neglect, construction that is vulnerable to serious damage from seismic or geologic hazards, and faulty or inadequate water or sewer utilities. b. Conditions that prevent or substantially hinder the viable use or capacity of buildings or lots. This condition may be caused by buildings of a substandard, defective or obsolete design or construction given the present general plan, zoning or other development standards. c. Adjacent or nearby incompatible land uses that prevent the development of those parcels or other portions of the project area. d. The existence of subdivided lots that are in multiple ownership and whose physical development has been impaired by their irregular shapes and inadequate sizes, given the present general plan, and zoning standards and present market conditions. This subdivision describes economic conditions that cause blight: a. Depreciated or stagnant property values. b. Impaired property values, due in significant part, to hazardous wastes on property where the agency may be eligible to use its authority as specified in Article 12.5 (commencing with Section 33459). c. &nbs

Definition of Blighted Structure:

p; Abnormally high business vacancies, abnormally low lease rates, or an abnormally high number of abandoned buildings. d. A serious lack of necessary commercial facilities that are normally found in neighborhoods, including grocery stores, drug stores, and banks and other lending institutions. e. Serious residential overcrowding that has resulted in significant public health or safety problems. As used in this paragraph, "overcrowding

Definition of Affordable Rents:

The County of Riverside will adopt the affordability requirements in the HUD HOME program as set forth in 24 CFR 92.252 (2) (2) for rental housing and in 24 CFR 92.254 for homeownership housing.

Housing Rehabilitation/New Construction Standards:

- a. Newly constructed, substantially rehab or gut rehab (as defined by HUD) of single or multi-family residential structures being funded using NSP3 assistance must, at project completion, meet all applicable regulations in accordance with Minimum Standard Riverside County Codes (<http://www.tlma.co.riverside.ca.us/building/>) as well as all locally adopted codes.
- b. The County of Riverside will also adopt the HUD defined Housing Quality Standards (HQS) as its standard for all NSP3 projects requiring different levels of rehabilitation. NSP3 recipients will be required to adhere to the strictest housing rehabilitation standards mentioned above.
- c. When rehabilitating NSP3 properties the County of Riverside will require to the extent feasible the replacement of older obsolete products and appliances (such as windows, doors, lighting, hot water heaters, furnaces, boilers, air conditioning units, refrigerators, clothes washers, and dishwashers) with Energy Star labeled products. Water efficient toilets, showers, and faucets, such as those with the WaterSense label, must be installed.
- d. All requirements of 24 CFR Part 35 as related to lead-based paint shall apply to NSP3 activities.

In addition to the above housing rehabilitation standards the County of Riverside has adopted, the County is also adopting green standard elements that all NSP3 recipients must follow to the maximum extent feasible.

- a. For substantial rehab, gut rehab, or new construction of residential properties up to three stories, the County of Riverside will adopt the standard for Energy Star Qualified New Homes (http://www.energystar.gov/index.cfm?c=new_homes.nh_features). For substantial rehab, gut rehab or new constructions of residential properties that are mid -or high-rise multifamily housing will be designed to meet the American Society of Heating, Refrigerating, and Air-Conditioning Engineers Standard 90.1-2004, Appendix G plus 20 percent. (<http://www.ashrae.org/technology/page/548>).

Grantee Contact Information:

Name (Last, First): Garcia, Juan
Email Address: JUGarcia@rivcoeda.org
Phone Number: 951-343-5473
Mailing Address: 5555 Arlington Avenue, Riverside, CA 92504

Vicinity Hiring:

Local Hiring Requirement: To the maximum extent feasible, the County will impose a local hiring requirement on all NSP3 recipients. Every contract or agreement with any private entity receiving NSP3 funds (NSP3 recipient) from the County of Riverside, either as a partner in development or sub-grantee, shall include provision requiring a local hiring requirement and imposition of Section 3 thresholds. The local area vicinity will be defined as the NSP3 target area in which the developer is contracted for.

All NSP3 recipients shall be required to develop and submit to the County 30 days prior to construction, a Local Hiring Schedule that establishes the hiring process, workforce needs, and approximate timetable to be followed by the NSP3 recipient and subcontractors for construction hiring to achieve the overall requirements of the local hiring requirement. The Local Hiring Schedule shall include an estimate of: number of workers or work hours required per month, per day, per trade, and total for the project.

Prior to commencing work, a Letter of Assent must be signed by NSP3 recipients and their subcontractors working on NSP3 funded projects. The letter states that all parties doing construction work on NSP3 funded projects have read, understands, and accept the terms of the County of Riverside NSP3 local hiring requirement, and are aware that they are bound to fulfilling the requirements. Evidence will have to be provided to the County of all efforts made to adhere to this requirement.



Procedures for Preferences for Affordable Rental Dev.:

The County of Riverside has transferred the initial allocation for rental housing to the primary activity of acquisition, rehabilitation and resale to eligible first-time homebuyers.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$24,354,237.08
Total Budget	\$0.00	\$24,334,237.08
Total Obligated	\$0.00	\$24,334,237.08
Total Funds Drawdown	\$48,702.57	\$24,107,942.11
Program Funds Drawdown	\$0.00	\$12,067,533.78
Program Income Drawdown	\$48,702.57	\$12,040,408.33
Program Income Received	\$0.00	\$12,416,686.70
Total Funds Expended	(\$2,005,093.09)	\$24,107,942.11
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$2,140,860.00	\$0.00
Limit on Admin/Planning	\$1,427,240.00	\$2,425,188.18
Limit on Admin	\$0.00	\$2,425,188.18
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00
Progress towards LH25 Requirement	\$6,628,707.88	\$9,337,033.40

Overall Progress Narrative:

During this current reporting period ending March 31, 2020, the County of Riverside has continued to work with developers to try to identify additional eligible projects to spend down NSP funds. With the new HUD guidance on expanding NSP target areas the County is evaluating additional potential projects that can benefit from the expansion of the NSP target areas. Overall, the county is confident that it will be successful in obligating the remaining funds within the next 2 years.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
11-NSP3.1, Acq, Rehab, & Resale of SFD	\$0.00	\$20,749,593.99	\$10,273,267.73
11-NSP3.5, Redev of Vacant/Demo Properties/Reconst of	\$0.00	\$1,341,000.00	\$923,865.83
11-NSP3.6, NSP Program Administration	\$0.00	\$2,651,483.15	\$870,400.22
NSP3PIWAIVER, NSP3 Program Income Waiver	\$0.00	\$0.00	\$0.00



Activities

Project # / 11-NSP3.1 / Acq, Rehab, & Resale of SFD

Grantee Activity Number: 11-NSP3.1-01
Activity Title: Sheffield Group 4 NSP3-1

Activity Category: Rehabilitation/reconstruction of residential structures	Activity Status: Completed
Project Number: 11-NSP3.1	Project Title: Acq, Rehab, & Resale of SFD
Projected Start Date: 05/03/2011	Projected End Date: 05/03/2014
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: NSP Only - LMMI	Responsible Organization: Sheffield Foreclosure Renovation, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,731,316.32
Total Budget	\$0.00	\$3,731,316.32
Total Obligated	\$0.00	\$3,731,316.32
Total Funds Drawdown	\$0.00	\$3,731,316.32
Program Funds Drawdown	\$0.00	\$3,251,527.99
Program Income Drawdown	\$0.00	\$479,788.33
Program Income Received	\$0.00	\$174,215.91
Total Funds Expended	\$0.00	\$3,731,316.32
Sheffield Foreclosure Renovation, Inc.	\$0.00	\$3,731,316.32
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sheffield foreclosure Renovation, Inc. has utilized \$3,731,316.32 in NSP funds for acquisition, rehabilitation and resale of 16 vacant, foreclosed and bank-owned single-family homes. Homes were sold to 16 eligible first time homebuyer. The Homes were sold to moderate income homebuyers whose income do not exceed 120% of the area median income for the County within Target Areas in the cities of Lake Elsinore, Menifee, Temecula of the County of Riverside.

Location Description:

Designated target areas within the cities of Lake Elsinore, Menifee, Temecula and unincorporated areas of the County, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated beneficiaries and accomplishments.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	16	16/16

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	16	16/16
# of Singlefamily Units	16	16/16

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	16	0/0	0/6	16/16	0.00
# Owner Households	0	0	16	0/0	0/6	16/16	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	11-NSP3.1-01-LH25
Activity Title:	Sheffield Group 4 NSP3-1 (LH25)

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
11-NSP3.1

Projected Start Date:
09/27/2011

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Completed

Project Title:
Acq, Rehab, & Resale of SFD

Projected End Date:
12/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Sheffield Foreclosure Renovation, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,096,918.29
Total Budget	\$0.00	\$1,096,918.29
Total Obligated	\$0.00	\$1,096,918.29
Total Funds Drawdown	\$0.00	\$1,096,918.29
Program Funds Drawdown	\$0.00	\$446,980.60
Program Income Drawdown	\$0.00	\$649,937.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,096,918.29
Sheffield Foreclosure Renovation, Inc.	\$0.00	\$1,096,918.29
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sheffield foreclosure Renovation, Inc. utilize \$1,106,918.29 in NSP funds for acquisition, rehabilitation and resale 6 vacant, foreclosed and bank-owned single-family. Homes were sold to 6 eligible first time homebuyers within incomes at 50% AMI. Beneficiary information is described in more detail under activity 11-NSP3.1 - DPALH25 which was created to provide down payment assistance to eligible homebuyers.

Location Description:

Designated target areas within the cities of Lake Elsinore, Menifee, Temecula and unincorporated areas of the County, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

corrected beneficiaries and accomplishments.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	6	6/6



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	6	6/6
# of Singlefamily Units	6	6/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	0	6	6/6	0/0	6/6	100.00
# Owner Households	6	0	6	6/6	0/0	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
NSP 3 Funds	\$10,000.00
Total Other Funding Sources	\$0.00



Grantee Activity Number:	11-NSP3.1-02
Activity Title:	RHDC Group 5 NSP3-1

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
11-NSP3.1

Projected Start Date:
05/03/2011

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Acq, Rehab, & Resale of SFD

Projected End Date:
12/30/2015

Completed Activity Actual End Date:

Responsible Organization:
Riverside Housing Development Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,427,727.40
Total Budget	\$0.00	\$3,427,727.40
Total Obligated	\$0.00	\$3,427,727.40
Total Funds Drawdown	\$0.00	\$3,427,727.40
Program Funds Drawdown	\$0.00	\$2,681,478.03
Program Income Drawdown	\$0.00	\$746,249.37
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,427,727.40
Riverside Housing Development Corporation	\$0.00	\$3,427,727.40
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Riverside Housing Development Corporation utilize \$3,427,727.40 in NSP funds for acquisition, rehabilitation and resale of approximately 13 vacant, foreclosed and bank-owned single-family homes to moderate income first-time homebuyers within NSP3 Target Areas in the cities of Jurupa Valley, Lake Elsinore, Menifee, and Temecula. NSP Assisted Units were sold to qualified moderate income first-time homebuyers whose incomes do not exceed 120% of the area median income for the County.

Location Description:

Designated NSP3 Target Areas in the cities of Jurupa Valley, Lake Elsinore, Menifee, and Temecula, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

corrected beneficiaries and accomplishments.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	13	13/13



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	13	13/13
# of Singlefamily Units	13	13/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	13	0/0	0/6	13/13	0.00	
# Owner Households	0	0	13	0/0	0/6	13/13	0.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	11-NSP3.1-02-LH25
Activity Title:	RHDC Group 7 NSP3-1-VL

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

11-NSP3.1

Projected Start Date:

05/03/2011

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Acq, Rehab, & Resale of SFD

Projected End Date:

12/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Riverside Housing Development Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,208,700.20
Total Budget	\$0.00	\$1,208,700.20
Total Obligated	\$0.00	\$1,208,700.20
Total Funds Drawdown	\$0.00	\$1,208,700.20
Program Funds Drawdown	\$0.00	\$617,912.67
Program Income Drawdown	\$0.00	\$590,787.53
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,208,700.20
Riverside Housing Development Corporation	\$0.00	\$1,208,700.20
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Riverside Housing Development Corporation utilized \$1,218,700.20 in NSP funds for acquisition, rehabilitation and resale of approximately 6 vacant, foreclosed and bank-owned single-family homes to low-income first time homebuyers within NSP3 Target Areas in the cities of Jurupa Valley and Banning. NSP Assisted Units will be sold to qualified Low Income first-time homebuyers whose incomes do not exceed 50% of the area median income for the County.

Location Description:

Designated target areas within NSP3 Target Areas in the cities of Riverside, Menifee, Jurupa Valley and Banning, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	6	6/6



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	6		6/6	
# of Singlefamily Units	6		6/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	0	6	6/6	0/0	6/6	100.00
# Owner Households	6	0	6	6/6	0/0	6/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
NSP 3 Funds	\$10,000.00
Total Other Funding Sources	\$0.00

Grantee Activity Number:	11-NSP3.1-03
Activity Title:	Habitat Riverside NSP3-1

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
11-NSP3.1

Project Title:
Acq, Rehab, & Resale of SFD

Projected Start Date:
05/10/2011

Projected End Date:
12/31/2013

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Habitat for Humanity Riverside, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,530,000.00
Total Budget	\$0.00	\$1,530,000.00
Total Obligated	\$0.00	\$1,530,000.00
Total Funds Drawdown	\$0.00	\$1,530,000.00
Program Funds Drawdown	\$0.00	\$917,527.07
Program Income Drawdown	\$0.00	\$612,472.93
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,530,000.00
Habitat for Humanity Riverside, Inc.	\$0.00	\$1,530,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Habitat for Humanity Riverside utilized \$1,530,000 in NSP funds for acquisition, rehabilitation and resale of approximately 7 vacant, foreclosed and bank-owned single-family homes to low-income first-time homebuyers within designated target areas of the County of Riverside. NSP Assisted Units will be sold to qualified low income first-time homebuyers whose incomes do not exceed 50% of the area median income for the County.

Location Description:

Designated target areas within Jurupa Valley, unincorporated areas as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	7	7/7
# ELI Households (0-30% AMI)	0	0/0



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	7		7/7	
# of Singlefamily Units	7		7/7	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	7	0	7	7/7	0/0	7/7	100.00
# Owner Households	7	0	7	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	11-NSP3.1-04
Activity Title:	Habitat Inland Valley NSP3-1

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
11-NSP3.1

Projected Start Date:
05/10/2011

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Completed

Project Title:
Acq, Rehab, & Resale of SFD

Projected End Date:
12/31/2013

Completed Activity Actual End Date:

Responsible Organization:
Habitat for Humanity Inland Valley, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,500,000.00
Total Budget	\$0.00	\$1,500,000.00
Total Obligated	\$0.00	\$1,500,000.00
Total Funds Drawdown	\$0.00	\$1,500,000.00
Program Funds Drawdown	\$0.00	\$768,700.35
Program Income Drawdown	\$0.00	\$731,299.65
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,500,000.00
Habitat for Humanity Inland Valley, Inc.	\$0.00	\$1,500,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Habitat for Humanity Inland Valley will utilize \$1,500,000 in NSP3 funds for acquisition, rehabilitation, and resale of approximately 7 vacant, foreclosed, and bank-owned single-family homes to low income first-time homebuyers within designated target areas of the County of Riverside. NSP Assisted Units will be sold to qualified low income first-time homebuyers whose incomes do not exceed 50% of the area median income for the County.

Location Description:

Designated target areas, Lake Elsinore, Menifee, and Sun City within the unincorporated areas as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	6	6/6



ELI Households (0-30% AMI)

1

1/1

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	7		7/7	
# of Singlefamily Units	7		7/7	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	7	0	7	7/7	0/0	7/7	100.00
# Owner Households	7	0	7	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	11-NSP3.1-05
Activity Title:	Sheffield Group 6 NSP3-1

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
11-NSP3.1

Projected Start Date:
01/31/2012

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Acq, Rehab, & Resale of SFD

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Sheffield Foreclosure Renovation, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,202,343.99
Total Budget	\$0.00	\$1,202,343.99
Total Obligated	\$0.00	\$1,202,343.99
Total Funds Drawdown	\$0.00	\$1,202,343.99
Program Funds Drawdown	\$0.00	\$279,019.97
Program Income Drawdown	\$0.00	\$923,324.02
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,202,343.99
Sheffield Foreclosure Renovation, Inc.	\$0.00	\$1,202,343.99
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sheffield foreclosure Renovation, Inc. will utilize up to \$1,202,343.99 in NSP funds for acquisition, rehabilitation and resale of approximately 5 vacant, foreclosed and bank-owned single-family homes to moderate income first-time homebuyers within Target Areas in the cities of Lake Elsinore, and Menifee, unincorporated areas of the County of Riverside. NSP Assisted Units were sold to qualified moderate income first-time homebuyers whose incomes do not exceed 120% of the area median income for the County.

Location Description:

Designated target areas within the cities of Lake Elsinore and Menifee, unincorporated areas of the County, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	5	5/5



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	5	5/5
# of Singlefamily Units	5	5/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	5	0/0	0/2	5/5	0.00	
# Owner Households	0	0	5	0/0	0/2	5/5	0.00	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 11-NSP3.1-05-LH25
Activity Title: Sheffield Group 6 (LH25)

Activity Category:
 Rehabilitation/reconstruction of residential structures
Project Number:
 11-NSP3.1
Projected Start Date:
 02/08/2012
Benefit Type:
 Direct (HouseHold)
National Objective:
 NSP Only - LH - 25% Set-Aside

Activity Status:
 Completed
Project Title:
 Acq, Rehab, & Resale of SFD
Projected End Date:
 06/30/2016
Completed Activity Actual End Date:

Responsible Organization:
 Sheffield Foreclosure Renovation, Inc.

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$596,364.25
Total Budget	\$0.00	\$596,364.25
Total Obligated	\$0.00	\$596,364.25
Total Funds Drawdown	\$0.00	\$596,364.25
Program Funds Drawdown	\$0.00	\$55,696.08
Program Income Drawdown	\$0.00	\$540,668.17
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$596,364.25
Sheffield Foreclosure Renovation, Inc.	\$0.00	\$596,364.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Sheffield foreclosure Renovation, Inc. utilized \$596,364.25 in NSP funds for acquisition, rehabilitation and resale of approximately 3 vacant, foreclosed and bank-owned single-family homes to low-income first-time homebuyers within Target Areas in the cities of Riverside, Lake Elsinore and Desert Hot Springs, unincorporated areas of the County of Riverside. NSP assisted units were sold to qualified low first-time homebuyers whose incomes do not exceed 50% of the area median income for the County.

Location Description:

Designated target areas within the cities of Riverside, Lake Elsinore and Desert Hot Springs, unincorporated areas of the County, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	2	3/3



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	3/3
# of Singlefamily Units	2	3/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	3/3	0/0	3/3	100.00
# Owner Households	2	0	2	3/3	0/0	3/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	11-NSP3.1-06
Activity Title:	RHDC Group 8 - NSP3.1 LMMI

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
11-NSP3.1

Projected Start Date:
04/01/2013

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LMMI

Activity Status:
Completed

Project Title:
Acq, Rehab, & Resale of SFD

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Riverside Housing Development Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,588,024.82
Total Budget	\$0.00	\$1,588,024.82
Total Obligated	\$0.00	\$1,588,024.82
Total Funds Drawdown	\$0.00	\$1,588,024.82
Program Funds Drawdown	\$0.00	\$816,305.71
Program Income Drawdown	\$0.00	\$771,719.11
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,588,024.82
Riverside Housing Development Corporation	\$0.00	\$1,588,024.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Riverside Housing Development Corporation will utilize \$1,588,024.82 in NSP3 funds for acquisition, rehabilitation and resale of approximately 5 vacant, foreclosed and bank-owned single-family homes to moderate income first time homebuyers within NSP3 Target Areas in the cities of Jurupa Valley, Lake Elsinore, Menifee, and Banning, in the unincorporated areas.

NSP Assisted Units for this LMMI activity will be sold to qualified first-time homebuyers whose incomes do not exceed 120% of the area median income for the County.

Location Description:

Designated NSP3 Target Areas in the cities of Jurupa Valley, Lake Elsinore, Menifee, and Banning, in the unincorporated areas, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

This Report Period Total	Cumulative Actual Total / Expected Total
-----------------------------	---------------------------------------------



# of Properties	0	5/5
-----------------	---	-----

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	5	0/0	0/3	5/5	0.00
# Owner Households	0	0	5	0/0	0/3	5/5	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	11-NSP3.1-06-LH25
Activity Title:	RHDC Group 8 - NSP3.1 VL

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
11-NSP3.1

Projected Start Date:
10/01/2012

Benefit Type:
Direct (HouseHold)

National Objective:
NSP Only - LH - 25% Set-Aside

Activity Status:
Completed

Project Title:
Acq, Rehab, & Resale of SFD

Projected End Date:
06/30/2016

Completed Activity Actual End Date:

Responsible Organization:
Riverside Housing Development Corporation

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,113,378.66
Total Budget	\$0.00	\$1,113,378.66
Total Obligated	\$0.00	\$1,113,378.66
Total Funds Drawdown	\$0.00	\$1,113,378.66
Program Funds Drawdown	\$0.00	\$438,119.26
Program Income Drawdown	\$0.00	\$675,259.40
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,113,378.66
Riverside Housing Development Corporation	\$0.00	\$1,113,378.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Riverside Housing Development Corporation (RHDC) will utilized \$1,113,378.66 in NSP funds for acquisition, rehabilitation and resale of approximately 5 vacant, foreclosed and bank-owned single-family homes to low income first time homebuyers within NSP3 Target Areas in the cities of Lake Elsinore, Menifee, and Banning in the unincorporated areas. NSP Assisted Units for this LH25 activity were sold to qualified first-time homebuyers whose incomes do not exceed 50% of the area median income for the County.

Location Description:

Designated NSP3 Target Areas in the cities of Lake Elsinore, Menifee, and Banning in the unincorporated areas, as defined in Riverside County's 2010-11 One Year Action Plan.

Activity Progress Narrative:

updated reporting data and beneficiaries.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/5



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		5/5	
# of Singlefamily Units	0		5/5	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	5	0	5	5/5	0/0	5/5	100.00
# Owner Households	5	0	5	5/5	0/0	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 11-NSP3.5 / Redev of Vacant/Demo Properties/Reconst of

Grantee Activity Number:	16-NSP3.5-001
Activity Title:	Illinois Avenue Apartments

Activity Category: Rehabilitation/reconstruction of residential structures	Activity Status: Completed
Project Number: 11-NSP3.5	Project Title: Redev of Vacant/Demo Properties/Reconst of SF, MF
Projected Start Date: 11/15/2016	Projected End Date: 11/15/2020
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date: 03/31/2020
National Objective: NSP Only - LH - 25% Set-Aside	Responsible Organization: LINC-Beaumont Apts LP

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,100,000.00
Total Budget	\$0.00	\$1,100,000.00
Total Obligated	\$0.00	\$1,100,000.00
Total Funds Drawdown	\$0.00	\$1,100,000.00
Program Funds Drawdown	\$0.00	\$902,580.97
Program Income Drawdown	\$0.00	\$197,419.03



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,100,000.00
LINC-Beaumont Apts LP	\$0.00	\$1,100,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

LINC-Beaumont Apts shall develop and construct a multifamily affordable rental housing project consisting of 38 units including 1 residential manager's unit on real property located on approx. 1.3 acres of vacant land. A total of 18 units to be designated as NSP3-Assisted units shall be rented to and occupied by households whose incomes do not exceed 50% AMI for a period of 55 years. The 18 units will consist of 12 one-bedroom, 4 two-bedroom and 2 three-bedroom.

Location Description:

Properties located in the west side of Illinois Ave. at the intersection of East 7th St., Beaumont CA 92223 also identified as APN's 418020027-418020032-418020033

Activity Progress Narrative:

The County of Riverside committed NSP funds for the activity rehabilitation/ reconstruction of residential structures in the property 735 Illinois Ave, Beaumont. A total of 18 units have been lease and occupied by households whose incomes do not exceed 50% AMI for a period of 55 years. The 18 units consist of 12 one-bedroom, 4 two-bedroom and 2 three bedroom.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/38
# of Multifamily Units	0	18/38

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/18	0/0	18/18	100.00
# Renter Households	0	0	0	18/18	0/0	18/18	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / 11-NSP3.6 / NSP Program Administration

Grantee Activity Number: 11-NSP3.6-01
Activity Title: NSP3 Administration

Activity Category: Administration **Activity Status:** Under Way
Project Number: 11-NSP3.6 **Project Title:** NSP Program Administration

Projected Start Date:

02/15/2011

Projected End Date:

12/30/2020

Benefit Type:

()

Completed Activity Actual End Date:**National Objective:**

N/A

Responsible Organization:

Riverside County Economic Development Agency -

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2020**

N/A

To Date

\$2,651,483.15

Total Budget

\$0.00

\$2,651,483.15

Total Obligated

\$0.00

\$2,651,483.15

Total Funds Drawdown

\$48,702.57

\$2,425,188.18

Program Funds Drawdown

\$0.00

\$870,400.22

Program Income Drawdown

\$48,702.57

\$1,554,787.96

Program Income Received

\$0.00

\$0.00

Total Funds Expended

(\$2,005,093.09)

\$2,425,188.18

Riverside County Economic Development Agency -

(\$2,005,093.09)

\$2,425,188.18

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity is grant administration which includes, but is not limited to, the following activities: general management, oversight, coordination, public information, reporting, evaluation, and indirect costs. Total expenditure is limited to 10% of original grant plus program income.

Location Description:

5555 Arlington Avenue, Riverside, CA 92504

Activity Progress Narrative:

corrected expenditures to match the draws.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
